

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	December, 2001
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999		NCAS	9/25/2001	mid 2002	TDOA / AOA	Agreement complete. Ordered MF trunks on 1/14/02, due date of 2/14/02 for Phase I until Cingular can establish SS7 signaling in that area. Hope to turn up Phase I by end of February
Alexandria	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01. As of 09/12/01 Co attorney wants to negotiate agmt with AWS first, then other carriers. Received AWS contract from attorney on 1/29/02 and it is being reviewed by Cingular Legal.
Arlington	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	01/09/02 Director is checking with attorney's office on agreement and will call back with status
Caroline							County has not requested Phase I
Clarke	4/14/1999		NCAS			TDOA / AOA	County has signed agreement, trunk order to be closed last week of Jan, testing scheduled for Feb 6th-8th.
Culpeper	11/22/1999		NCAS			TDOA / AOA	County has signed agreement, trunk order to be closed last week of Jan, testing scheduled for Feb 6th-8th.
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	mid 2002	TDOA / AOA	<b>Phase I live 11/14/01</b>

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Fauquier	11/22/1999		NCAS			TDOA / AOA	County has signed agreement, trunk order to be closed last week of Jan, testing scheduled for Feb 6th-8th.
Frederick	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 County legal is reviewing. Follow up call 09/07/01, emails 9/07, 10/16, 11/28 requesting status on agreement. 01/09/02 sent new version of agmt per County Legal's request. Action items:Execute agmt
Fredericksburg	11/22/1999	on hold	NCAS			TDOA / AOA	County says they did not request Phase I and are not ready. Faxed copy of original request to County and asked them to write "rescinded" and the date on the letter and fax back if they do not want Phase I on 06/15/01. Have not heard back from County.
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, will call me early Feb. 02
Lancaster						TDOA / AOA	County has not requested Phase I

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Loudon	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/27/01. 01/09/02 atty has been hospital, sent revised agmt again for review. 01/20/02 atty checking with 911 Dir and will get back with me by 1/23/02
Louisa	11/22/1999	on hold	NCAS			TDOA / AOA	County has signed agreement, trunk order to be closed last week of Jan, testing scheduled for Feb 6th-8th.
Madison						TDOA / AOA	County has not requested Phase I
Middlesex						TDOA / AOA	County has not requested Phase I
Orange	11/22/1999		NCAS			TDOA / AOA	County has signed agreement. Checking with NCAS vendor for special requirements for County's stand-alone database. Trunks will be ready by Feb 6th, no ETA on stand-alone requirements.
Page						TDOA / AOA	County has not requested Phase I
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	<b>Phase I live 01/09/02</b>
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock						TDOA / AOA	County has not requested Phase I
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC ordered Plant CPE upgrades, ETA for upgrades Feb/March

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Spotsylvania	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. Followup calls 06/15, 07/16, 07/26, 09/07, 10/16, 11/29., 01/09/02. Have not heard from County. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
Stafford	7/26/2001	2nd qtr 2002				TDOA / AOA	County signed agreement, doesn't want service until March, 2002
Warren						TDOA / AOA	County has not requested Phase I
Westmoreland	12/27/2000		NCAS			TDOA / AOA	County signed agreement. Trunks ordered due date of 2/10/02 unconfirmed.
Winchester	11/22/1999			6/22/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/23/01. Del'd amended agmt to County 09/07/01, County is sending to attorney 10/16/01. Followup emails 11/28/01 and 01/09/02 unanswered. Action items: execute agreement.

#### Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					<b>Phase I live 8/27/01</b>
Scott							County has not requested Phase I
Smyth							County has not requested Phase I

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Washington	5/28/1997						01/30/02 verified CPE upgrade complete, checking network config and verifying facilities are in place