

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	April 30, 2003
Prepared by:	Somera

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	3/7/2002	NCAS	9/25/2001	wk of 3/24/03	TDOA / AOA	Phase I live 03/07/02; Phase II live wk of 3/24/03
Alexandria	4/14/1999	3/27/2002	NCAS	7/12/2001	wk of 3/24/03	TDOA / AOA	Phase I live 03/27/02; Phase II live wk of 3/24/03
Arlington	4/14/1999	4/15/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 04/15/02
Caroline	6/28/2002		NCAS				County upgrading CPE; 1/31 CPE upgraded - Waiting for Verizon to test it; trunks ordered - due 6/9/03 - Verizon working on facilities
Clarke	4/14/1999	2/14/2002	NCAS	2/10/2003		TDOA / AOA	Phase I live 02/14/02
Culpeper	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 11/14/01
Fauquier	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Frederick	11/22/1999	3/14/2002	NCAS			TDOA / AOA	Phase I live 03/14/02
Fredericksburg	3/29/2002	10/15/2002	NCAS			TDOA / AOA	Phase I live 10/15/02
King and Queen						TDOA / AOA	County has not requested Phase I

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
King George	12/1/00, 3/12/03		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, agrees we should check back each month. Still waiting state board approval before order placed for trunks; Trunk orders placed - trunks due wk of 4/28/03
Lancaster	11/5/2001					TDOA / AOA	CW trunks ordered; Due end of Feb. - had to reorder trunks - due in June '03
Loudon	4/14/1999	2/21/2002	NCAS	7/12/2001	wk of 3/24/03	TDOA / AOA	Phase I live 02/21/02; Phase II live wk of 3/24/03
Louisa	11/22/1999	10/1/2002	NCAS			TDOA / AOA	Phase I live 10/1/02
Madison			NCAS			TDOA / AOA	Rescinded request
Middlesex	9/18/2002	3/18/2003	NCAS			TDOA / AOA	Request received 11/22/02; Agreement with County; Trunks ordered - Verizon to test in May
Orange	11/22/1999	2/14/2002	NCAS	2/18/2003		TDOA / AOA	Phase I live 02/14/02
Page	2/6/2002					TDOA / AOA	sent agmt and PSAP profile 02/20/02, trunks have been ordered, no due date yet. Agmt signed by both; Sprint and Cingular working on NDA
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 01/09/02
Richmond						TDOA / AOA	County has not requested Phase I

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Rappahannock	11/5/2002	5/5/2003	NCAS			TDOA / AOA	County signed agreement; Sprint and Cingular working on NDA
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC Plant CPE upgrades complete, NCAS provider ALI circuits complete, trunks have been ordered and accepted.
Spotsylvania	11/22/1999	7/2/2002	NCAS			TDOA / AOA	Phase I live 7/2/02
Stafford	7/26/2001	8/14/2002	NCAS	4/1/2002	1st Qtr, 2003	TDOA / AOA	Phase I Live 8/14/02
Warren	11/19/2001					TDOA / AOA	sent agmt and PSAP profile 12/03/01, Trunks ordered early April but still not installed. County signed agreement; Sprint and Cingular working on NDA
Westmoreland	12/27/2000	10/15/2002	NCAS	3/6/2003		TDOA / AOA	Phase I live 10/15/02
Winchester	11/22/1999	3/14/2002		6/22/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/14/02

Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001	NCAS	2/1/2003			Phase I live 8/27/01
Scott							County has not requested Phase I
Smyth	4/18/2002						Beginning deployment tasks
Washington	5/28/1997	4/10/2002		3/29/2003			Phase I live 04/10/02