			Virginia Wire	less E-911 Servi	ice Board		
			-	hly Status Repo			
		CMRS Provid	der Name:		ALLTEL	'	
		For per	05/31/02				
		Prepare	d by:	Linda Kenyon (330) 650-7878			
		, , , ,					
	Request	Proj./Actual	Phase I	Request	Proj./Actual	Phase II	Deployment
PSAP	Date Phase I	Phase I *	Solution	Date Phase II	Phase II *	Solution	Status
Albemarle	4/10/1997	2/7/2001	CAS	6/26/2001	4th Qtr 2002	NCAS	
							5/29/02 waiting for return of paperwork
Amelia	3/22/2002						from county.
Amherst							County has not requested Phase I
Appomattox							County has not requested Phase I
							5/29/02 County moved to bonifide request
City of Bedford	6/23/2000						/ should be ready 1st/2nd week of June
Bland							County has not requested Phase I
City of Bristol							5/29/02 waiting for trunk due date
							5/29/02 waiting for return of paperwork
Brunswick	3/22/2002						from county.
Buchanan							County has not requested Phase I
Buckingham							County has not requested Phase I
Campbell							County has not requested Phase I
Carroll/Grayson (City of							
Galax)	11/7/1999	8/6/2001	CAS				
Charles City	10/22/2001						5/29/02 network ordered 5/8/02
City of Charlottesville	4/10/1997	2/7/2001	CAS	6/26/2001	4th Qtr 2002	NCAS	
City of Chesapeake	6/22/1999	11/2/2000	CAS	4/3/2001	4th Qtr 2002	NCAS	
Chesterfield	4/28/1999	6/1/2001	CAS	2/22/2001	4th Qtr 2002	NCAS	
Colonial Heights	3/5/2002						5/29/02 waiting for return of paperwork from county.
Coloniai ricignio	10/21/99 &						Moved to non-bonifide only want NCAS
Culpeper	7/19/01						Isolution for Phase I
City of Danville	2/9/2000	3/1/2001	CAS				Selation for Finado i
only or Danning	2/0/2000	G/ 1/ 200 /	0.10				5/29/02 waiting for return of paperwork
Dinwiddie	10/19/2001						from county.
							5/29/02 due date for orders 5/24/02 but
							VZ moving to new system and due date
Emporia	9/21/2001						could change.
Fluvana							5/29/02 new request 4/1/02
City of Franklin	9/6/2001						PSAP will not be ready until June 1
Gloucester	10/10/2001						5/29/02 PSAP equipment no ready working with VZ on trunks
Goochland	3/21/2002						5/29/02 waiting for return of paperwork from county.

Greene	1			1		1	County has not requested Phase I
Greensville							County has not requested Phase I
Halifax							County has not requested Phase I
City of Hampton	6/10/1999	11/20/2000	CAS	4/2/2001	4th Qtr 2002	NCAS	County has not requested i hase i
Hanover	11/9/2000	10/3/2001	CAS	4/2/2001	411 Q11 2002	NOAS	
Henrico		8/31/2001	CAS	10/22/2001	4th Otr 2002	NCAS	
	5/10/1999		CAS	10/23/2001	4th Qtr 2002		
Henry	6/7/2000	8/20/2001	CAS	9/24/2001	4th Qtr 2002	NCAS	Occupto has not required Dhasail
City of Hopewell							County has not requested Phase I
Isle of Wight	11/30/00 & 10/3/01						5/29/02 testing
James City	11/21/2000	2/4/2002	CAS	4/10/2001	4th Qtr 2002	NCAS	
Lee							County has not requested Phase I
Lunenburg	1/10/2002						5/29/02 paperwork returned/ pricing mailed
City of Lynchberg	12/3/1998	12/12/2000	CAS				
Madison	12.5.1000						County has not requested Phase I
City of Martinsville	6/7/2000	8/20/2001	CAS	9/24/2001	4th Qtr 2002	NCAS	County has not requested i hase i
Only of Martinovino	0/1/2000	0/20/2001	0/10	3/24/2001	7(11 Q(1 2002	NOAG	
Mecklenburg	12/3/2001						5/29/02 due date for trunks were 5/28/02
Nelson							County has not requested Phase I
New Kent	9/25/2001						5/29/02 PSAP should be ready by mid- June
City of Newport News	6/25/1997	11/21/2000	CAS	4/11/2001	4th Qtr 2002	NCAS	
City of Norfolk	6/28/1999	2/2/2001	CAS	4/4/2001			
Norton							County has not requested Phase I
Nottoway	3/1/2002						5/29/02 paperwork returned
City of Petersburg	10/17/2001						5/29/02 follow up sent on map status
Pittsylvania	6/9/00 & 7/9/01	3/27/2002	CAS				'
Poguoson	0.0.00 00.0	0, 2, 1, 2002					County has not requested Phase I
City of Portsmouth	6/16/1999	11/22/00	CAS	4/11/2001	4th Qtr 2002	NCAS	,
Powhatan	5/17/1999	8/31/2001	CAS	171172001	141 Q4 2002	110/10	
Prince George	12/19/2001	0,01,2001	07.10				5/29/02 paperwork returned / pricing mailed
City of Richmond	5/10/1999	8/31/2001	CAS	9/11/2001	4th Qtr 2002	NCAS	
Russell	3/10/1999	0/31/2001	0,10	3/11/2001	701 QU 2002	NOAG	County has not requested Phase I
Scott	+					+	County has not requested Phase I
Smyth	+					+	New request 4/23/02
Southampton	12/12/2004					-	5/29/02 network ordered 5/22/02
City of Suffolk	12/12/2001	40/7/0000	CAS	4/0/0004	445 04: 0000	NOAO	5/23/02 Hetwork Ordered 5/22/02
City Of SullOlk	6/21/1999	12/7/2000	CAS	4/2/2001	4th Qtr 2002	NCAS	
Surry	11/19/2001						5/29/02 testing trunks; waiting on Panis
Sussex	12/11/2001						5/29/02 due date for trunks were 5/28/02
Tazewell							County has not requested Phase I
City of Virginia Beach	6/14/1999	1/15/2001	CAS	3/30/2001	4th Qtr 2002	NCAS	

Washington County	5/28/1997						5/29/02 trunks ordered; updating Panis
City of Williamsburg	12/1/2000	2/11/2002	CAS				
Wise							County has not requested Phase I
Wythe							County has not requested Phase I
York	6/14/1999	8/8/2000	CAS	3/19/2001	4th Qtr 2002	NCAS	