

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	October, 2001
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	11/15/2001	NCAS	9/25/2001	mid 2002	to be determined	Agreement complete. Waiting for SS7 links to complete so trunks can be ordered from LEC.
Alexandria	4/14/1999	15 days from signed agreement	NCAS	7/12/2001	mid 2002	to be determined	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01. As of 09/12/01 Co attorney wants to negotiate agmt with AWS first, then other carriers. Action items: execute agreement
Arlington	4/14/1999	10/15/2001	NCAS	7/12/2001	mid 2002	to be determined	Atty is reviewing agreements
Caroline							County has not requested Phase I
Clarke	4/14/1999	10/31/2001	NCAS				County has signed agreement, original trunk order was canceled by the LEC, trunks have been reordered, ETA on trunk completion 11/01/01.
Culpeper	11/22/1999	10/31/2001	NCAS				County has signed agreement, original trunk order was canceled by the LEC, trunks have been reordered, ETA on trunk completion 11/01/01.
Fairfax	4/14/1999	11/5/2001	NCAS	7/12/2001	mid 2002	to be determined	Testing in progress. Some calls are delivering correctly, some are not, working with LEC and NCAS provider to cure.

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Fauquier	11/22/1999	10/31/2001	NCAS				County has signed agreement, original trunk order was canceled by the LEC, trunks have been reordered, ETA on trunk completion 11/01/01.
Frederick	11/22/1999	10/31/01	NCAS				Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 County legal is reviewing. Follow up call 09/07/01, email 10/16/01 requesting status on agreement. Action items: PSAP needs additional power supply per LEC.
Fredericksburg	11/22/1999	on hold	NCAS				County says they did not request Phase I and are not ready. Faxed copy of original request to County and asked them to write "rescinded" and the date on the letter and fax back if they do not want Phase I on 06/15/01. Have not heard back from County.
King and Queen							County has not requested Phase I
King George	12/1/2000	9/30/2001	NCAS				Agreement signed. Per LEC, County needs to order dedicated wireless trunks
Lancaster							County has not requested Phase I
Loudon	4/14/1999	10/31/2001	NCAS	7/12/2001	mid 2002	to be determined	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/27/01. Follow up call 10/16/01 requesting they sign agreement. Action items: execute agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Louisa	11/22/1999	on hold	NCAS				Written agreement sent for County's execution 06/01/01. 07/26/01 County said everything for Phase I implementation is on hold - waiting for PSAP upgrades. Action items: execute agreement. PSAP and LEC need written agreement
Madison							County has not requested Phase I
Middlesex							County has not requested Phase I
Orange	11/22/1999	on hold	NCAS				Written agreement sent for County's execution 06/01/01. County says they will not sign an agreement unless directed to do so by the Board. Followup call to County 09/07/01 and 10/16/01 requesting call back Action items: execute agreement
Page							County has not requested Phase I
Prince William	4/14/1999	11/15/2001	NCAS	7/12/2001	mid 2002	to be determined	County signed agreement, working with LEC to load ESRKs, plan to test 1st week November.
Richmond							County has not requested Phase I
Rappahannock							County has not requested Phase I
Shenandoah	6/25/1999	11/15/2001	NCAS				County signed agreement, working with LEC and NCAS provider to establish connectivity
Spotsylvania	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Followup calls 06/15/01, 07/16/01, 07/26/01, 09/07/01., 10/16/01. Have not heard from County. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Stafford	7/26/2001	March, 2002					County signed agreement, doesn't want service until March, 2002
Warren							County has not requested Phase I
Westmoreland	12/27/2000	10/31/2001	NCAS				County signed agreement. Trunks ordered 09/26/01, waiting for due date from LEC.
Winchester	11/22/1999	11/15/2001		6/22/2001	mid 2002	to be determined	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/23/01. Del'd amended agmt to County 09/07/01, County is sending to attorney 10/16/01. Action items: execute agreement.

Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					
Scott							County has not requested Phase I
Smyth							County has not requested Phase I
Washington	5/28/1997						PSAP CPE upgrade in progress. ETA end of September