

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	December, 2001
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999		NCAS	9/25/2001	mid 2002	TDOA / AOA	Agreement complete. Waiting for SS7 links to complete so trunks can be ordered from LEC. Escalated 4 month old issue with LEC.
Alexandria	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01. As of 09/12/01 Co attorney wants to negotiate agmt with AWS first, then other carriers. As of 11/28, just executed with AWS and we should hear from Atty soon. Action items: execute agreement
Arlington	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	Atty is reviewing agreements, new director, left msg for status
Caroline							County has not requested Phase I
Clarke	4/14/1999	12/31/2001	NCAS			TDOA / AOA	County has signed agreement, original trunk order was canceled by the LEC, new trunks complete, ready to test after holidays.
Culpeper	11/22/1999	12/31/2001	NCAS			TDOA / AOA	County has signed agreement, original trunk order was canceled by the LEC, new trunk order has been completed. Ready to test after holidays.
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	mid 2002	TDOA / AOA	<b>Phase I live 11/14/01</b>

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Fauquier	11/22/1999	12/31/2001	NCAS			TDOA / AOA	County has signed agreement, original trunk order was canceled by the LEC, new trunks complete, ready to test after holidays.
Frederick	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 County legal is reviewing. Follow up call 09/07/01, emails 9/07, 10/16, 11/28 requesting status on agreement. Action items: PSAP needs additional power supply per LEC.
Fredericksburg	11/22/1999	on hold	NCAS			TDOA / AOA	County says they did not request Phase I and are not ready. Faxed copy of original request to County and asked them to write "rescinded" and the date on the letter and fax back if they do not want Phase I on 06/15/01. Have not heard back from County.
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks
Lancaster						TDOA / AOA	County has not requested Phase I
Loudon	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/27/01. As of 11/28, Co is checking with Atty's office. Action items: execute agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Louisa	11/22/1999	on hold	NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. 07/26/01 County said everything for Phase I implementation is on hold - waiting for PSAP upgrades. As of 12/03 upgrades incomplete, no ETA, all Phase I on hold, PSAP and LEC need written agreement.
Madison						TDOA / AOA	County has not requested Phase I
Middlesex						TDOA / AOA	County has not requested Phase I
Orange	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. County says they will not sign an agreement unless directed to do so by the Board. Followup call to County 09/07/01 and 10/16/01 requesting call back. 12/03 Co requested agmt be sent again. Action items: execute agreement
Page						TDOA / AOA	County has not requested Phase I
Prince William	4/14/1999	12/15/2001	NCAS	7/12/2001	mid 2002	TDOA / AOA	Testing in progress, will resume after holidays
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock						TDOA / AOA	County has not requested Phase I
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, working with LEC and NCAS provider to establish connectivity

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Spotsylvania	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. Followup calls 06/15, 07/16, 07/26, 09/07, 10/16, 11/29. Have not heard from County. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
Stafford	7/26/2001	March, 2002				TDOA / AOA	County signed agreement, doesn't want service until March, 2002
Warren						TDOA / AOA	County has not requested Phase I
Westmoreland	12/27/2000		NCAS			TDOA / AOA	County signed agreement. Trunks ordered 09/26/01, waiting for due date from LEC.
Winchester	11/22/1999			6/22/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/23/01. Del'd amended agmt to County 09/07/01, County is sending to attorney 10/16/01. Action items: execute agreement.

#### Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					<b>Phase I live 8/27/01</b>
Scott							County has not requested Phase I
Smyth							County has not requested Phase I
Washington	5/28/1997						PSAP CPE upgrade in progress. ETA end of September. 123101 left msg for status