

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	February, 2002
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999		NCAS	9/25/2001	mid 2002	TDOA / AOA	Agreement complete. Trunks tested, call through testing scheduled for 2/28 postponed as ESRKs incorrect and signaling sequence from NCAS provider not yet complete
Alexandria	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	02/11/02 sent revised agmt to Co Atty, left msg for status 2/28. Testing scheduled for early march. Plan to be live by March 15.
Arlington	4/14/1999		NCAS	7/12/2001	mid 2002	TDOA / AOA	01/09/02 Director is checking with attorney's office on agreement and will call back with status
Caroline							County has not requested Phase I
Clarke	4/14/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Culpeper	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 11/14/01
Fauquier	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Frederick	11/22/1999		NCAS			TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 County legal is reviewing. Follow up call 09/07/01, emails 9/07, 10/16, 11/28 requesting status on agreement. 01/09/02 sent new version of agmt per County Legal's request. 02/28/02 left message for call back. Testing scheduled for early March.
Fredericksburg	11/22/1999	on hold	NCAS			TDOA / AOA	County says they did not request Phase I and are not ready. Faxed copy of original request to County and asked them to write "rescinded" and the date on the letter and fax back if they do not want Phase I on 06/15/01. Have not heard back from County.
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, will call me early Feb. 02, left msg 2/28/02
Lancaster	11/5/2001					TDOA / AOA	sent agmt 12/03/01, PSAP profile 1/26/02, Co Atty has issues with agmt, will discuss with Co Administrator, Cingular to order trunks early March.
Loudon	4/14/1999	2/21/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 02/21/02
Louisa	11/22/1999	on hold	NCAS			TDOA / AOA	County has signed agreement, trunks are in, County needs CPE upgrade, due mid March.

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Madison						TDOA / AOA	County has not requested Phase I
Middlesex						TDOA / AOA	County has not requested Phase I
Orange	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Page	2/6/2002					TDOA / AOA	sent agmt and PSAP profile 02/20/02, need profile to order trunks
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 01/09/02
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock						TDOA / AOA	County has not requested Phase I
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC ordered Plant CPE upgrades, ETA for upgrades Feb/March
Spotsylvania	11/22/1999		NCAS			TDOA / AOA	County signing and sending agreement 02/20/02, Testing scheduled for early March.
Stafford	7/26/2001	2nd qtr 2002				TDOA / AOA	County signed agreement, doesn't want service until March, 2002
Warren	11/19/2001					TDOA / AOA	sent agmt and PSAP profile 12/03/01, County has not looked at paperwork as of 02/28/02
Westmoreland	12/27/2000		NCAS			TDOA / AOA	County signed agreement. Trunks ordering issues with LEC, have been reordered and reengineered several times since 9/26/01

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Winchester	11/22/1999			6/22/2001	mid 2002	TDOA / AOA	Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/23/01. Del'd amended agmt to County 09/07/01, County is sending to attorney 10/16/01. Followup emails 11/28/01 and 01/09/02 unanswered. Followup call 02/28/02, Chief on vacation for 2 weeks. Testing scheduled for early March.

Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					Phase I live 8/27/01
Scott							County has not requested Phase I
Smyth							County has not requested Phase I
Washington	5/28/1997						01/30/02 verified CPE upgrade complete, testing scheduled for early March