

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	April, 2002
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	3/7/2002	NCAS	9/25/2001	mid 2002	TDOA / AOA	Phase I live 03/07/02
Alexandria	4/14/1999	3/27/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 03/27/02
Arlington	4/14/1999	4/15/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 04/15/02
Caroline							County has not requested Phase I
Clarke	4/14/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Culpeper	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	mid 2002	TDOA / AOA	Phase I live 11/14/01
Fauquier	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Frederick	11/22/1999	3/14/2002	NCAS			TDOA / AOA	Phase I live 03/14/02
Fredericksburg	3/29/2002		NCAS			TDOA / AOA	Received new Phase I request from County
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, agrees we should check back each month

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Lancaster	11/5/2001					TDOA / AOA	sent agmt 12/03/01, PSAP profile 1/26/02, Co Atty has issues with agmt, will discuss with Co Administrator, Cingular ordered trunks in March, trunks due May 1st.
Loudon	4/14/1999	2/21/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	<b>Phase I live 02/21/02</b>
Louisa	11/22/1999	on hold	NCAS			TDOA / AOA	County has signed agreement, trunks are in, County needs CPE upgrade, due mid March. 3/27/02 & 04/30/02 left message for status
Madison						TDOA / AOA	County has not requested Phase I
Middlesex						TDOA / AOA	County has not requested Phase I
Orange	11/22/1999	2/14/2002	NCAS			TDOA / AOA	<b>Phase I live 02/14/02</b>
Page	2/6/2002					TDOA / AOA	sent agmt and PSAP profile 02/20/02, trunks have been ordered, no due date yet
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	mid 2002	TDOA / AOA	<b>Phase I live 01/09/02</b>
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock						TDOA / AOA	County has not requested Phase I
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC ordered Plant CPE upgrades, ETA for upgrades May 3rd, NCAS provider to hook up ALI circuits in April, trunks have been ordered
Spotsylvania	11/22/1999		NCAS			TDOA / AOA	Testing 03/14/02 failed - county has not ordered necessary trunks, LEC following up with county

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Stafford	7/26/2001	2nd qtr 2002				TDOA / AOA	County signed agreement, LEC tandem merger to occur in May, County doesn't want service until merger complete
Warren	11/19/2001					TDOA / AOA	sent agmt and PSAP profile 12/03/01, County has not looked at paperwork as of 02/28/02, trunks ordered early April
Westmoreland	12/27/2000		NCAS			TDOA / AOA	County signed agreement. Trunks ordering issues with LEC, have been reordered and reengineered several times since 9/26/01, LEC decommissioning tandem and doesn't have trunks to new tandems in place yet, trunks due mid May
Winchester	11/22/1999	3/14/2002		6/22/2001	mid 2002	TDOA / AOA	<b>Phase I live 03/14/02</b>

#### Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					<b>Phase I live 8/27/01</b>
Scott							County has not requested Phase I
Smyth	4/18/2002						Beginning deployment tasks
Washington	5/28/1997						03/27/02 CPE issues still open