

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	July, 2002
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	3/7/2002	NCAS	9/25/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/07/02
Alexandria	4/14/1999	3/27/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/27/02
Arlington	4/14/1999	4/15/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 04/15/02
Caroline	6/28/2002	12/28/2002	NCAS				Request within 6 month window
Clarke	4/14/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Culpeper	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 11/14/01
Fauquier	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Frederick	11/22/1999	3/14/2002	NCAS			TDOA / AOA	Phase I live 03/14/02
Fredericksburg	3/29/2002		NCAS			TDOA / AOA	Trunks are installed and tested. County's trunks still not installed, no due date given
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, agrees we should check back each month.

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Lancaster	11/5/2001					TDOA / AOA	Per LEC, County will not be Phase I capable until mid-June. CW trunks ordered. County's trunks are still not installed per LEC
Loudon	4/14/1999	2/21/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 02/21/02
Louisa	11/22/1999	on hold	NCAS			TDOA / AOA	County has signed agreement, trunks are in, County needs CPE upgrade, due mid March. 5/23 County waiting on LEC to approve contracts. 6/18 County still waiting on LEC to upgrade CPE
Madison						TDOA / AOA	County has not requested Phase I
Middlesex						TDOA / AOA	County has not requested Phase I
Orange	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Page	2/6/2002					TDOA / AOA	sent agmt and PSAP profile 02/20/02, trunks have been ordered, no due date yet. County has not yet ordered trunks
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 01/09/02
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock						TDOA / AOA	County has not requested Phase I
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC Plant CPE upgrades complete, NCAS provider ALI circuits complete, trunks have been ordered, Working with LEC to load MSAG records

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Spotsylvania	11/22/1999	7/2/2002	NCAS			TDOA / AOA	Phase I live 7/2/02
Stafford	7/26/2001	2nd qtr 2002		4/1/2002	1st Qtr, 2003	TDOA / AOA	County signed agreement, LEC tandem merger to occur in May, County doesn't want service until merger complete, Tandem cutover failed, County's trunks ready. Testing to begin in August
Warren	11/19/2001					TDOA / AOA	sent agmt and PSAP profile 12/03/01, Trunks ordered early April but still not installed. County signed agreement.
Westmoreland	12/27/2000		NCAS			TDOA / AOA	County signed agreement. Trunks ordering issues with LEC, have been reordered and reengineered several times since 9/26/01, LEC decommissioning tandem and doesn't have trunks to new tandems in place yet, trunks due mid May, Trunks being tested first of June, County's trunks not ready
Winchester	11/22/1999	3/14/2002		6/22/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/14/02

Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					Phase I live 8/27/01
Scott							County has not requested Phase I
Smyth	4/18/2002						Beginning deployment tasks
Washington	5/28/1997	4/10/2002					Phase I live 04/10/02