

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	November, 2002
Prepared by:	Somera

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	3/7/2002	NCAS	9/25/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/07/02
Alexandria	4/14/1999	3/27/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/27/02
Arlington	4/14/1999	4/15/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 04/15/02
Caroline	6/28/2002	12/28/2002	NCAS				Request within 6 month window
Clarke	4/14/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Culpeper	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Fairfax	4/14/1999	11/14/2001	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 11/14/01
Fauquier	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Frederick	11/22/1999	3/14/2002	NCAS			TDOA / AOA	Phase I live 03/14/02
Fredericksburg	3/29/2002	10/15/2002	NCAS			TDOA / AOA	Phase I live 10/15/02
King and Queen						TDOA / AOA	County has not requested Phase I
King George	12/1/2000		NCAS			TDOA / AOA	Agreement signed. Per LEC, County needs to order dedicated wireless trunks, CAD, RMS and 800 upgrades in progress, agrees we should check back each month.

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Lancaster	11/5/2001					TDOA / AOA	CW trunks ordered.
Loudon	4/14/1999	2/21/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 02/21/02
Louisa	11/22/1999	10/1/2002	NCAS			TDOA / AOA	Phase I live 10/1/02
Madison			NCAS			TDOA / AOA	Resinded request
Middlesex	9/18/2002	3/18/2003	NCAS			TDOA / AOA	Within 6 month window. Request received 11/22/02
Orange	11/22/1999	2/14/2002	NCAS			TDOA / AOA	Phase I live 02/14/02
Page	2/6/2002					TDOA / AOA	sent agmt and PSAP profile 02/20/02, trunks have been ordered, no due date yet.
Prince William	4/14/1999	1/9/2002	NCAS	7/12/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 01/09/02
Richmond						TDOA / AOA	County has not requested Phase I
Rappahannock	11/5/2002	5/5/2003	NCAS			TDOA / AOA	Within 6 month window.
Shenandoah	6/25/1999		NCAS			TDOA / AOA	County signed agreement, LEC Plant CPE upgrades complete, NCAS provider ALI circuits complete, trunks have been ordered and accepted. Testing tentatively scheduled for week of 12/9.
Spotsylvania	11/22/1999	7/2/2002	NCAS			TDOA / AOA	Phase I live 7/2/02
Stafford	7/26/2001	8/14/2002	NCAS	4/1/2002	1st Qtr, 2003	TDOA / AOA	Phase I Live 8/14/02
Warren	11/19/2001					TDOA / AOA	sent agmt and PSAP profile 12/03/01, Trunks ordered early April but still not installed. County signed agreement.

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Westmoreland	12/27/2000	10/15/2002	NCAS			TDOA / AOA	Phase I live 10/15/02
Winchester	11/22/1999	3/14/2002		6/22/2001	1st Qtr, 2003	TDOA / AOA	Phase I live 03/14/02

Cingular DCS Market

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bristol City		8/27/2001					Phase I live 8/27/01
Scott							County has not requested Phase I
Smyth	4/18/2002						Beginning deployment tasks
Washington	5/28/1997	4/10/2002					Phase I live 04/10/02