

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For period:	1/1/02-1/31/02
Prepared by:	Dee Morgan

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Bedford County	6/14/2000		CAS				1/31/02 Called PSAP - should be ready soon - ordering trunks
Botetourt County	1/17/2002						1/29/02 Call PSAP equipment will not be ready till 1/03
Charles City County	10/16/2001		NCAS				No sites at this time.
Charlottesville/Ablemarle	7/13/1999	3/29/2000	<b>CAS</b>	6/21/2001			<b>1/30/02 Drive Testing NCAS</b>
Chesapeake, City of	6/22/1999		<b>NCAS</b>	3/28/2001			<b>Implemented - Phase I - NCAS August, 2001</b>
Chesterfield County	2/22/2001	Proj 1/02	NCAS	2/8/2001			NCAS testing should be scheduled and completed by end of February 2002
Clarke County	8/1/2001		NCAS				Intrado working on NCAS solution
Danville, City of	2/22/2001		CAS				1/7/02 New trunks ordered to solve signaling problem
Dinwiddie County	10/16/2001		NCAS				10/31/01 PSAP will be ready around 3/2002 - order trunks then
Emporia, City of	9/17/2001		NCAS				10/22/01 Acknowledged letter - PSAP equipment ready 3/2002
Franklin, City of	8/30/2001		NCAS				Working with Intrado to implement with NCAS solution
Frederick County	7/12/2001		NCAS				Working with Intrado to implement with NCAS solution
Gloucester County	10/3/2001		NCAS				1/25/02 Stand Alone ALI PSAP plans to be ready 7/02 - call about trunk order 5/1/02
Hampton, City of	6/16/1999	8/1/2000	<b>NCAS</b>	3/21/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Hanover County	2/7/2001		NCAS	Proj 1/2002			NCAS testing should be completed by end of 2/2002
Harrisonburg	5/1/1999	4/19/2000	<b>CAS</b>				<b>1/30/02 Drive Testing NCAS</b>
Henrico County	7/1/2000	Proj 1/2002	NCAS	10/18/2001			NCAS testing should be completed by end of 2/2002
Hopewell, City of	7/26/2001		NCAS				1/31/02 Called PSAP left msg asking for status of readiness for E911 - initially delayed
Isle of Wight	12/8/2000		NCAS				Trunks ordered - due 2/9/02
James City County	11/21/2000		NCAS	4/4/2001			1/30/02 Intrado called to say ready to set up testing for NCAS
Louisa County	12/4/2001		NCAS				1/31/02 Checked with PSAP - asked we call back - getting equipment
Lunenburg County	1/9/2002						No sites at this time.
Lynchburg, City of	2/8/2000	5/19/2000	<b>CAS</b>	9/26/2001			<b>Implemented - Phase I CAS</b>
Martinsville/Henry County	9/1/2000	8/15/2001	<b>CAS</b>	9/17/2001			<b>Implemented - Phase I CAS</b>
Mecklenburg County	12/3/2001		NCAS				1/31/02 - Called PSAP - equipment not in yet - call back 3/1/02 to check status
Montgomery County	3/8/2001		NCAS				Working with Intrado to implement with NCAS solution
New Kent County	9/17/2001		NCAS				10/22/01 Acknowledged letter - PSAP equipment ready 2/2002
Newport News, City of	6/25/1999	8/1/2000	<b>NCAS</b>	3/27/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Norfolk, City of	6/28/1999	8/1/2000	<b>NCAS</b>	4/1/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Northampton/Accomack	11/27/2000		NCAS	9/25/2001			Intrado working on NCAS implementation
Orange County	8/17/2001		NCAS	Proj 2/2002			Intrado working on NCAS implementation
Petersburg, City of	10/10/2001		NCAS				12/14/01 Called PSAP - asked to call back 2/1/02 to discuss readiness
Pittsylvania County	2/6/2001		NCAS				Working with Intrado to implement with NCAS solution
Portsmouth, City of	6/16/1999	8/1/2000	<b>NCAS</b>	3/20/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Powhatan County	4/9/2001	Proj 1/2002	NCAS	Proj 1/2002			Working with Intrado to implement with NCAS solution
Pulaski County	7/3/2001		NCAS				Working with Intrado to implement with NCAS solution
Prince George County	12/10/2001						1/31/2002 PSAP working on equipment install - call back 4/15/02 update - order trunks
Radford, City of	9/25/2001		NCAS				Working with Intrado to implement with NCAS solution

[illegible]