

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For Period:	5/1/03-5/31/03
Prepared by:	Dee Morgan

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Ablemarle County/Charlottesville, City of	7/13/1999	2/5/2002	NCAS	6/21/2001	4/24/2003	Network	Implemented - Phase I and II
Accomack/Northampton County	11/27/2000	3/14/2002	NCAS	9/25/2001	4/25/2003	Network	Implemented - Phase I and II
Amelia County	1/13/2003		NCAS				5/23/03 Trunks ordered - Intrado ready to deploy
Amherst County	1/16/2003		NCAS				Phase I Request Re-issued
Augusta County	12/9/2002		NCAS				5/22/03 Intrado sending maps to PSAP - routing meeting in June
Bedford County	6/14/2000	9/6/2002	NCAS				Implemented - Phase I
Blacksburg, Town of	12/18/2002		NCAS				5/29/03 Intrado is resending the call routing
Botetourt County	1/17/2002		NCAS				5/23/03 Trunks ordered and accepted - working with Intrado
Bristol, City of	1/29/2002		NCAS	2/1/2003			5/19/03 Pre-testing successful - scheduled for 6/12/03
Brunswick County	1/6/2003		NCAS				5/29/03 Hopes to be ready with CPE installation
Campbell County	1/21/2003		NCAS				5/21/03 Intrado working on routing
Caroline County	6/25/2002		NCAS				5/22/03 Trunks accepted - awaiting Intrado info
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Implemented - Phase I & Phase II on hold - PSAP working on PCE upgrade
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001	3/12/2003	Network	Implemented - Phase II
Christiansburg, City of	12/27/2002	2/14/2003	NCAS				Implemented - Phase I
Clarke County	8/1/2001	4/29/2002	NCAS	2/10/2003			Implemented - Phase I - Phase II still in planning with project team
Colonial Heights, City of	3/4/2002		NCAS				5/23/03 Testing between Verizon, Motorola and Intrado is 6/5/03 for readiness
Danville, City of	2/22/2001	9/10/2002	NCAS				Implemented - Phase I
Dinwiddie County	8/8/2002		NCAS	8/8/2002			PSAP to Re-issue Phase I & II Request - CPE Issue
Emporia, City of	9/17/2001	6/24/2002	NCAS	1/27/2003			Implemented - Phase I
Fluvanna County	9/16/2002		NCAS				5/21/03 Intrado IMPC load almost ready - ordering trunks
Franklin County	11/20/2002		NCAS				5/21/03 Intrado working on call routing
Franklin, City of	8/30/2001	12/19/2002	NCAS				Implemented - Phase I
Frederick County	7/12/2001	4/26/2002	NCAS				Implemented - Phase I
Fredericksburg, City of	3/29/2002	10/30/2002	NCAS				Implemented - Phase I
Gloucester County	10/3/2001		NCAS				5/28/03 Intrado will verify if SALI is ready
Goochland County	3/20/2002		NCAS				5/29/03 Intrado is sending Triton the TVW shortly
Greene County	5/28/2002		NCAS				5/28/03 Intrado preparing TVW -Triton will order trunks
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001			Implemented - Phase I & Phase II could not finish drive tests 5/28 or 5/29 PSAP busy.
Hanover County	2/7/2001	3/26/2002	NCAS				Implemented - Phase I
Harrisonburg, City of/Rockingham County	5/1/1999	2/5/2002	NCAS	1/23/2003			Implemented - Phase I - 5/29/03 Phase II still in planning with project team
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001	4/29/2003	Network	Implemented - Phase I & II
Hopewell, City of	7/26/2001	6/20/2002	NCAS				Implemented - Phase I
Isle of Wight	12/8/2000	3/21/2002	NCAS				Implemented - Phase I
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001	4/25/2003	Network	Implemented - Phase I & II
King George County	3/13/2003		NCAS				5/29/03 Intrado is ordering NetRecs and ALI load this coming week
King William County	10/16/2002		NCAS				5/21/03 Call routing in process at Intrado - ordering trunks
Louisa County	12/4/2001	10/2/2002	NCAS				Implemented - Phase I
Lunenburg County	1/9/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Lynchburg, City of	2/8/2000	10/17/2002	NCAS	9/26/2001			Implemented - Phase I - Phase II testing tentatively rescheduled for 6/25/03
Martinsville/Henry County	9/1/2000	8/15/2001	NCAS	9/17/2001	3/28/2003	Network	Implemented - Phase I & II
Madison County	9/5/2002		NCAS				5/29/03 Intrado shows status as on hold
Mecklenburg County	ltr rescinded		NCAS				Ltr from PSAP dtd 5/7/03 rescinds request till possibly end of 6/03
Middlesex County	9/18/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Montgomery County	12/17/2002		NCAS				5/21/03 Trunks accepted - Call routing completed - need to set up date for test
Nelson County	3/17/2003		N/A				N/A - No Sites in PSAP Jurisdiction
New Kent County	9/17/2001	11/25/2002	NCAS				Implemented - Phase I

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For Period:	5/1/03-5/31/03
Prepared by:	Dee Morgan

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001			Implemented - Phase I - Phase II tested and display showed MOBL - limited re-test 6/9/03
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			Implemented - Phase I - Phase II tested and display showed MOBL - limited re-test 6/16/03
Northumberland County	9/19/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Nottoway County	2/25/2002		NCAS				5/21/03 PSAP will meet with board - CPE upgrade needed.
Orange County	8/17/2001	6/11/2002	NCAS	3/18/2003			Implemented - Phase I
Petersburg, City of	10/10/2001	10/30/2002	NCAS				Implemented - Phase I
Pittsylvania County	2/6/2001	9/10/2002	NCAS	4/4/2002	5/7/2003	Network	Implemented - Phase I & II
Poquoson County	2/5/2003		NCAS				5/28/03 Intrado working on call routing
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001	4/25/2003	Network	Implemented - Phase I & II
Powhatan County	4/9/2001	4/11/2002	NCAS				Implemented - Phase I
Prince Edward/Farmville							5/29/03 Router issues - 1 tower routed to Farmville - Nottoway County*
Prince George County	12/10/2001	10/24/2002	NCAS				Implemented - Phase I
Pulaski County	7/3/2001	12/6/2002	NCAS				Implemented - Phase I
Radford, City of	12/18/2002	2/19/2002	NCAS				Implemented - Phase I
Richmond, City of	7/1/2000	3/19/2002	NCAS	9/6/2001	3/12/2003	Network	Implemented - Phase II
Roanoke County	1/2/2002	6/24/2002	NCAS				Implemented - Phase I
Roanoke, City of	1/16/2001	7/12/2002	NCAS				Implemented - Phase I
Rockbridge County	3/29/2000	7/16/2002	NCAS	5/23/2002			Implemented - Phase I & drive tested Phase II 5/8/03 - need retest on 6 sectors
Salem, City of	12/17/2001	7/12/2002	NCAS	3/6/2002	5/27/2003	Network	Implemented - Phase I & Phase II Testing planned for 5/27/03
Smyth County	4/18/2002		NCAS				5/23/03 Trunks ordered and due - awaiting acceptance confirm
Southampton County	11/15/2001		NCAS	2/11/2003			5/29/03 Still in planning with Project Team
Spotsylvania County	6/25/2002		NCAS				5/28/03 Intrado has TVW prepared - ordering trunks
Stafford County	9/21/2001		NCAS	4/1/2002			1 sector or coverage
Staunton, City of	12/17/2002		NCAS				5/29/03 Intrado ordering Net Recs and ALI load this week
Suffolk, City of	1999	8/1/2000	NCAS	3/26/2001			Implemented - Phase I & tested Phase II 5/20/03 -resolving display issue
Sussex County	12/3/2001		NCAS				checking status
Vinton, Town of	5/23/2002		NCAS				checking status
Virginia Beach, City of	1999	8/1/2000	NCAS	3/13/2001			Implemented - Phase I - PSAP working on re-bid capability for PH II
Warren County	11/19/2001	8/9/2002	NCAS	11/19/2001			Implemented - Phase I
Washington County	1/4/2002		NCAS	3/29/2003			5/19/03 Pre-testing successful - scheduled for testing 6/12/03
Waynesboro, City of	3/31/2003						5/28/03 Intrado is working on routing
West Point, Town of	11/21/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Williamsburg, City of	12/1/2000	2/13/2002	NCAS				Implemented - Phase I
Winchester, City of	9/13/2001	8/1/2002	NCAS	9/14/2001			Implemented - Phase I - 5/20/03 Informed now Phase II ready - will schedule
York County	1999	8/1/2000	NCAS	3/14/2001	2/5/2003	Network	Implemented - Phase II