

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	July, 2001
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 Action items: execute agreement
Alexandria	4/14/1999	15 days from signed agreement	NCAS	7/12/2001			Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01 Action items: execute agreement
Arlington	4/14/1999	9/15/2001	NCAS	7/12/2001			County is upgrading equipment and plans to be ready 1st week of September, 01. Atty is reviewing agreements
Caroline							County has not requested Phase I
Clarke	4/14/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01, County legal is reviewing. Action items: execute agreement
Culpeper	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01, Co legal is reviewing. Action items: execute agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Fairfax	4/14/1999	15 days from signed agreement	NCAS	7/12/2001			Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/16/01. County legal is reviewing. Action items: execute agreement
Fauquier	11/22/1999	8/3/2001	NCAS				Received signed agreement. Action item: call thru testing
Frederick	11/22/1999	15 days from signed agreement	NCAS				/Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/18/01 County legal is reviewing. Action items: PSAP needs additional power supply per LEC.
Fredericksburg	11/22/1999	on hold	NCAS				County says they did not request Phase I and are not ready. Faxed copy of original request to County and asked them to write "rescinded" and the date on the letter and fax back if they do not want Phase I on 06/15/01. Have not heard back from County.
King and Queen							County has not requested Phase I
King George	12/1/2000	8/31/2001	NCAS				Received signed agreement & Verizon decided which tandems to use. Action item: Order trunks
Lancaster							County has not requested Phase I
Loudon	4/14/1999	15 days from signed agreement	NCAS	7/12/2001			Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/27/01 Action items: execute agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Louisa	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. 07/26/01 County said everything for Phase I implementation is on hold - waiting for PSAP upgrades. Action items: execute agreement. PSAP and LEC need written agreement
Madison							County has not requested Phase I
Middlesex							County has not requested Phase I
Orange	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. County says they will not sign an agreement unless directed to do so by the Board. Action items: execute agreement
Page							County has not requested Phase I
Prince William	4/14/1999	15 days from signed agreement	NCAS	7/12/2001			Written agreement sent for County's execution 06/01/01. County has responded with changes which Cingular Legal is looking at. Action items: execute agreement
Richmond							County has not requested Phase I
Rappahannock							County has not requested Phase I
Shenandoah	6/25/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Spotsylvania	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
Stafford							County has not requested Phase I
Warren							County has not requested Phase I

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Westmoreland	12/27/2000	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/17/01. Action items: validate site addresses, load site data to SCP and LEC
Winchester	11/22/1999	15 days from signed agreement		6/22/2001			Written agreement sent for County's execution 06/01/01. Emailed AWS MOU 07/23/01. Action items: execute agreement.