Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For period:	3/1/02 - 3/31/02
Prepared by:	Mark Simonton

	Request	Proj./Actual	Phase I	Request	Proj./Actual		Deployment
PSAP	Date Phase I	Phase I *	Solution	Date Phase II	Phase II *	Solution	
Amelia County	3/22/2002		NCAS				3/27/02 Acknowledged receipt of letter via email
Bedford County	6/14/2000		NCAS				3/25/02 J. Barrett says will be ready by 5/1/02 - ordering trunks
Botetourt County	1/17/2002		NCAS				1/29/02 Call PSAP equipment will not be ready till 1/03
Charles City County	10/16/2001		N/A				No sites at this time.
Charlottesville/Ablemarle	7/13/1999	2/5/2002	NCAS	6/21/2001			Implemented - Phase I - NCAS February 5, 2002
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Implemented - Phase I - NCAS August, 2001
Chesterfield County	2/22/2001	Proj 4/2002	NCAS	2/8/2001			NCAS testing should be completed by mid to late 4/02
Clarke County	8/1/2001	Proj 4/2002	NCAS				NCAS testing should be completed by mid to late 4/02
Colonial Heights, City of	3/4/2002		NCAS				3/11/02 Talked with PSAP mgr - call back 5/1/02 to determine if ready for trunk order
Danville, City of	2/22/2001		CAS				3/28/02 Working to resolve trunk conversion issue
Dinwiddie County	10/16/2001		NCAS				3/19/02 left msg asking for status of readiness for E911 - 10/01 PSAP stated 3/02
Emporia, City of	9/17/2001		NCAS				3/29/02 CPE upgrade to be completed 5/1/02
Franklin, City of	8/30/2001		NCAS				Working with Intrado to implement with NCAS solution
Frederick County	7/12/2001	Proj 4/2002	NCAS				NCAS testing should be completed by mid to late 4/02
Gloucester County	10/3/2001	-	NCAS				1/25/02 Stand Alone ALI PSAP plans to be ready 7/02 - call about trunk order 5/1/02
Goochland County	3/20/2002		NCAS				3/22/02 - Called to acknowledge receipt of Phase I request
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001			Implemented - Phase I NCAS August, 2001
Hanover County	2/7/2001	3/26/2002	NCAS				Implemented - Phase I NCAS March 26, 2002
Harrisonburg	5/1/1999	2/5/2002	NCAS				Implemented - Phase I NCAS February 5, 2002
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001			Implemented - Phase I NCAS March 20, 2002
Hopewell, City of	7/26/2001	Proj 4/2002	NCAS				NCAS testing should be completed by mid to late 4/02
Isle of Wight	12/8/2000	3/21/2002	NCAS				Implemented - Phase I NCAS March 21, 2002
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001			Implemented - Phase I NCAS 2/13/02
Louisa County	12/4/2001		NCAS				3/12/03 Checked with PSAP - call back 5/1/02 to see if equipment ready yet
Lunenburg County	1/9/2002		NCAS				No sites at this time.
Lynchburg, City of	2/8/2000	5/19/2000	CAS	9/26/2001			Implemented - Phase I CAS
Martinsville/Henry County	9/1/2000	8/15/2001	CAS	9/17/2001			Implemented - Phase I CAS
Mecklenburg County	12/3/2001		NCAS				PSAP will call us with an update on equipment on 3/26/02
Montgomery County	3/8/2001		NCAS				Working with Intrado to implement with NCAS solution
New Kent County	9/17/2001		NCAS				3/15/02 PSAP hopes to have equipment in by end of 3/02
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001			Implemented - Phase I NCAS August, 2001
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			Implemented - Phase I NCAS August, 2001
Northampton/Accomack	11/27/2000	3/14/2002	NCAS	9/25/2001			Implemented - Phase I NCAS 3/14/02
Nottoway County	2/25/2002	0/11/2002	NCAS	0/20/2001			3/4/02 Called PSAP to acknowledge letter - order trunks 6/1/02
Orange County	8/17/2001	Proj 4/2002	NCAS				NCAS testing should be conducted mid to late April 02
Petersburg, City of	10/10/2001	1.0, 1/2002	NCAS				3/21/02 PSAP will not be ready for E911 till after 5/1/02 - will call us back with update
Pittsylvania County	2/6/2001		NCAS				Working with Intrado to implement with NCAS solution
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001			Implemented - Phase I NCAS August, 2001
Powhatan County	4/9/2001	Proj 4/2002	NCAS	3/20/2001			NCAS testing should be conducted mid April 02
Pulaski County	7/3/2001	1 10 412002	NCAS		 		Working with Intrado to implement with NCAS solution
r ulaski OUUIIIIy	11312001	ļ	INCAS		ļ		Working with intrado to implement with NCAS solution

Prince George County	12/10/2001		NCAS			1/31/2002 PSAP working on equipment install - call back 4/15/02 update - order trunks
Radford, City of	9/25/2001		NCAS			Working with Intrado to implement with NCAS solution
Richmond, City of	7/1/2000	3/19/2002	NCAS	9/6/2001		Implemented - Phase I NCAS March 19, 2002
Roanoke, City of	1/16/2002		NCAS			Trunk order prepared 3/13/02 - Intrado working on routing
Roanoke County	1/2/2002		NCAS			Trunk order prepared 3/13/02 - Intrado working on routing
Rockbridge County	3/29/2000		NCAS			3/14/02 Trunk order prepared - Intrado working on routing
Salem, City of	12/17/2001		NCAS	3/6/2002	3/3/2002	Trunk order prepared 3/14/02 - Intrado working on routing
Southampton County	11/15/2001		NCAS			1/31/02 Called PSAP equipment should be ready 5/02 - call back 4/02 to check
Stafford County	9/21/2001		NCAS	4/1/2003		Ready 4/1/02 - Working with Intrado to implement with NCAS solution
Suffolk, City of	1999	8/1/2000	NCAS	3/26/2001		Implemented - Phase I NCAS August, 2001
Surry County	11/16/2001		N/A			Contacted PSAP to state no sites at this time
Sussex County	12/3/2001		NCAS			3/20/02 Talked with PSAP manager expects will be ready by 6/1/02
Virginia Beach, City of	1999	8/1/2001	NCAS			Implemented - Phase I NCAS August, 2001
Warren County	11/19/2001	Proj 5/2002	NCAS	By 12/1/02		Trunks installed 3/1/02 - Waiting for Sprint/CPE equipment upgrade due in 4/02
Washington County	1/4/2002		NCAS			Working with Intrado for NCAS Solution
West Point, City of (King William)	1/24/2002		NCAS			Acknowledged receipt of Letter
Williamsburg, City of	12/1/2000	2/13/2002	NCAS			Implemented - Phase I NCAS 2/13/02
Winchester, City of	9/13/2001	Proj 4/2002	NCAS			NCAS testing should be completed by mid to late 4/02
York County	1999	8/1/2001	NCAS	3/14/2001		Implemented - Phase I NCAS August, 2001