

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For period:	5/1/02-5/31/02
Prepared by:	Mark Simonton

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Amelia County	3/22/2002		NCAS				5/31/02-Working to deploy NCAS solution
Bedford County	6/14/2000		NCAS				5/31/02-Ordering trunks
Botetourt County	1/17/2002		NCAS				PSAP equipment will not be ready till 1/03
Charles City County	10/16/2001		N/A				No sites at this time.
Charlottesville/Ablemarle	7/13/1999	2/5/2002	NCAS	6/21/2001			Implemented - Phase I - NCAS February 5, 2002
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Implemented - Phase I - NCAS August, 2001
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001			Implemented - Phase I - NCAS April 10, 2002
Clarke County	8/1/2001	4/29/2002	NCAS				Implemented - Phase I - NCAS April 29, 2002
Colonial Heights, City of	3/4/2002		NCAS				5/31/02 Left message for a PSAP update
Covington, City of	5/1/2002						5/6/02 Called PSAP - no tower sites at this time
Danville, City of	2/22/2001	Proj 6/2002	CAS				5/31/02-Trunks converted to ss7-Phase I projected 6/2002
Dinwiddie County	10/16/2001		NCAS				5/29/02-Denise Absher-PSAP under construction-Won't be ready until late summer
Emporia, City of	9/17/2001	Proj 6/2002	NCAS				5/31/02-Trunks installed. Received call routing from PSAP. Projected June deployment
Fluvanna County	4/1/2002						5/1/02 Phase I request received by E911 Specialist
Franklin, City of	8/30/2001	Proj 6/2002	NCAS				5/31/02-Trunks ordered. Projected June deployment.
Frederick County	7/12/2001	4/26/2002	NCAS				Implemented - Phase I NCAS April 26, 2002
Fredericksburg, City of	3/29/2002						5/31/02 order trunks 6/02
Gloucester County	10/3/2001		NCAS				5/31/02 Left message for status update.. Stand Alone ALI PSAP plans to be ready 7/02.
Goochland County	3/20/2002	Proj 7/2002	NCAS				5/31/02-Trunks ordered. Projected July deployment.
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001			Implemented - Phase I NCAS August, 2001
Hanover County	2/7/2001	3/26/2002	NCAS				Implemented - Phase I NCAS March 26, 2002
Harrisonburg	5/1/1999	2/5/2002	NCAS				Implemented - Phase I NCAS February 5, 2002
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001			Implemented - Phase I NCAS March 20, 2002
Hopewell, City of	7/26/2001	Proj 6/2002	NCAS				5/31/02-Trunks installed. Began testing. ALI steering issue w/ Verizon.
Isle of Wight	12/8/2000	3/21/2002	NCAS				Implemented - Phase I NCAS March 21, 2002
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001			Implemented - Phase I NCAS 2/13/02
Louisa County	12/4/2001		NCAS				5/31/02-Left message for status update.
Lunenburg County	1/9/2002		NCAS				No sites at this time.
Lynchburg, City of	2/8/2000	5/19/2000	CAS	9/26/2001			Implemented - Phase I CAS
Martinsville/Henry County	9/1/2000	8/15/2001	CAS	9/17/2001			Implemented - Phase I CAS
Mecklenburg County	12/3/2001		NCAS				5/2/02-PSAP won't be ready until September 1, 2002
Montgomery County	3/8/2001	Proj 7/2002	NCAS				Working with Intrado to implement with NCAS solution
New Kent County	9/17/2001		NCAS				5/31/02-Per Sgt. Gardner, PSAP won't be ready for several months.
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001			Implemented - Phase I NCAS August, 2001
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			Implemented - Phase I NCAS August, 2001
Northampton/Accomack	11/27/2000	3/14/2002	NCAS	9/25/2001			Implemented - Phase I NCAS 3/14/02
Nottoway County	2/25/2002		NCAS				5/31/02-Order trunks 6/1/02
Orange County	8/17/2001	Proj 6/2002	NCAS				5/31/02 Testing underway. Display issue.
Petersburg, City of	10/10/2001	Proj 7/2002	NCAS				5/31/02-Per PSAP, looking at a July deployment.
Pittsylvania County	2/6/2001		NCAS	4/4/2002			Working with Intrado to implement with NCAS solution
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001			Implemented - Phase I NCAS August, 2001
Powhatan County	4/9/2001	4/11/2002	NCAS				Implemented - Phase I NCAS 4/11/02

