

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS	
For Period:	1/1/2004	2/1/2004
Prepared by:	Bob Layman	

PAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle County/Charlottesville, City of	7/13/1999	2/5/2002	NCAS	6/21/2001	4/24/2003	Network	Implemented - Phase I and II
Accomack/Northampton County	11/27/2000	3/14/2002	NCAS	9/25/2001	4/25/2003	Network	Implemented - Phase I
Amelia County	1/13/2003		NCAS				Phase I deployed 8/7/2003
Amherst County	1/16/2003		NCAS	6/27/2003			PSPA anticipated ready in March.
Augusta County	12/9/2002	10/21/2003	NCAS				Phase I deployment completed 10/21/2003
Bedford County	6/14/2000	9/6/2002	NCAS	5/15/2003	11/10/2003		Phase II Deployed 11/10/2003
Blacksburg, Town of	12/18/2002	7/21/2003	NCAS	6/30/2003			Deployed Phase I 7/21/2003
Botetourt County	1/17/2002	7/17/2003	NCAS	6/17/2003	10/7/2003		Deployed Phase I, Phase II deployed 10/7/2003
Bristol, City of	1/29/2002	6/18/2003	NCAS	2/1/2003	10/17/2003		Deployed Phase I 6/18/03 . Phase II deployed on October 17, 2003.
Brunswick County	1/6/2003	7/25/2003	NCAS				Deployed Phase I 12/15/2003
Campbell County	1/21/2003		NCAS				Projected March 2004
Caroline County	6/25/2002	8/7/2003	NCAS				Phase I deployed 8/7/2003
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Deployment Scheduled for 2/3/2004.
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001	3/12/2003	Network	Implemented - Phase II
Christiansburg, City of	12/27/2002	2/14/2003	NCAS				Implemented - Phase I
Clarke County	8/1/2001	4/29/2002	NCAS	2/10/2003	10/7/2003		Implemented - Phase I - Phase II testing completed 10/7/2003.
Colonial Heights, City of	3/4/2002	8/3/2003	NCAS	7/23/2003			Phase I Deployed 8/3/2003, Phase II Planned for 2/11/2004.
Danville, City of	2/22/2001	9/10/2002	NCAS	5/14/2003			Phase II re-test Schedule for 2/9/2004. Likely to be delayed until March PDE issue.
Dinwiddie County	8/8/2002		NCAS	8/8/2002			PSAP placing RFP to replace their CPE equipment.
Emporia, City of	9/17/2001	6/24/2002	NCAS	1/27/2003	8/4/2003		Implemented - Phase I, Phase II Deployed 8/4/2003.
Fluvanna County	9/16/2002		NCAS				Fluvanna drive testing planned for 2/11/2004.
Franklin County	11/20/2002		NCAS				Continuity Testing Planned for 12/12/2004 Drive testing 2/16/2004.
Franklin, City of	8/30/2001	12/19/2002	NCAS	4/8/2003	1/21/2004		Phase II Deployed 1/21/2004.
Frederick County	7/12/2001	4/26/2002	NCAS	9/17/2002			Implemented - Phase I. Phase II Deployed 9/4/2003.
Fredericksburg, City of	3/29/2002	10/30/2002	NCAS				Implemented - Phase I
Gloucester County	10/3/2001	11/2/2003	NCAS				Deployed Phase I. 11/4/2003.
Goochland County	3/20/2002	8/3/2003	NCAS				Deployed Phase I 8/3/2003
Greene County	5/28/2002	8/14/2003	NCAS				Deployed Phase I 8/14/2003.
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001	6/17/2003	Network	Phase II 7/1/03.
Hanover County	2/7/2001	3/26/2002	NCAS	1/12/2004			Implemented - Phase I
Harrisonburg, City of/Rockingham County	5/1/1999	2/5/2002	NCAS	1/23/2003	8/25/2003		Implemented - Phase I - 5/29/03 Phase II Deployed 8/25/2003.
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001	4/29/2003	Network	Implemented - Phase I & II Testing additional sites 2/18/2004.
Hopewell, City of	7/26/2001	6/20/2002	NCAS	6/6/2003	1/29/2004		Phase II deployed 1/29/2004. Working with PSAP on ALI Formatting.
Isle of Wight	12/8/2000	3/21/2002	NCAS	12/17/2003			Implemented - Phase I
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001	4/25/2003	Network	Implemented - Phase I & II
King George County	3/6/2003	11/3/2003	NCAS				Phase I deployed 11/03/2003.
King William County	10/16/2002	8/12/2003	NCAS				Phase I Deployed 8/12/2003
Louisa County	12/4/2001	10/2/2002	NCAS	6/17/2003	1/8/2004		Deployed Phase II 1/8/2004.
Lunenburg County	1/9/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Lynchburg, City of	2/8/2000	10/17/2002	NCAS	9/26/2001	7/10/2003		Implemented - Phase I & II
Martinsville/Henry County	9/1/2000	8/15/2001	NCAS	9/17/2001	3/28/2003	Network	Implemented - Phase I & II
Madison County	9/5/2002		NCAS				Received updated letter dated 8/12/2003 asking for Phase I by 2/8/2004.
Mecklenburg County	ltr rescinded	12/16/2003	NCAS				Phase I deployed 12/16/2003.
Middlesex County	9/18/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Montgomery County	12/17/2002	7/21/2003	NCAS	6/30/2003			Phase I deployed.
Nelson County	3/17/2003		N/A				Phase I Testing Planned 2/24/2004.
New Kent County	9/17/2001	11/25/2002	NCAS				Implemented - Phase I

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS	
For Period:	1/1/2004	2/1/2004
Prepared by:	Bob Layman	

PAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001	6/25/2003	Network	Implemented - Phase I and II
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001	7/1/2003		Implemented - Phase I - Successful retest 7/1/2003.
Northumberland County	9/19/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Nottoway County	2/25/2002		NCAS				CPE upgrade needed to support NCAS. Upgrade will not occur until December. Considering CAS.
Orange County	8/17/2001	6/11/2002	NCAS	3/18/2003	8/19/2003		Implemented - Phase I. Phase II deployment 8/19/2003.
Petersburg, City of	10/10/2001	10/30/2002	NCAS				Implemented - Phase I
Pittsylvania County	2/6/2001	9/10/2002	NCAS	4/4/2002	5/7/2003	Network	Implemented - Phase I & II
Poquoson County	2/5/2003	11/12/2003	NCAS				Deployment Testing Completed 11/12/2003
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001	4/25/2003	Network	Implemented - Phase I & II
Powhatan County	4/9/2001	4/11/2002	NCAS				Implemented - Phase I
Farmville, Town of (Prince Edward)							Letter from Jurisdiction indicated delay until Mid 2004.
Prince George County	12/10/2001	10/24/2002	NCAS				Implemented - Phase I
Pulaski County	7/3/2001	12/6/2002	NCAS				Implemented - Phase I
Radford, City of	12/18/2002	2/19/2002	NCAS				Implemented - Phase I
Richmond, City of	7/1/2000	3/19/2002	NCAS	9/6/2001	3/12/2003	Network	Implemented - Phase II
Roanoke County	1/2/2002	6/24/2002	NCAS				Implemented - Phase I
Roanoke, City of	1/16/2001	7/12/2002	NCAS	9/20/2001	1/13/2004		Phase II Deployed 1/13/2004
Rockbridge County	3/29/2000	7/16/2002	NCAS	5/23/2002	10/1/2003		Implemented - Phase I. Phase II Deployed 10/1/2003.
Salem, City of	12/17/2001	7/12/2002	NCAS	3/6/2002	5/27/2003	Network	Implemented - Phase I & Phase II
Smyth County	4/18/2002	6/26/2003	NCAS				Implemented - Phase I
Southampton County	11/15/2001	10/16/2003	NCAS	2/11/2003	10/16/2003		Implemented Phase I and II 10/16/2003.
Spotsylvania County	6/25/2002	8/11/2003	NCAS				Phase I Deployed 8/11/2003
Stafford County	9/21/2001	12/4/2003	NCAS	4/1/2002			Phase I Deployed 12/4/2003
Staunton, City of	12/17/2002	1/22/2004	NCAS				Phase I Deployed 1/22/2004.
Suffolk, City of	1999	8/1/2000	NCAS	3/26/2001	5/20/2003	Network	Implemented - Phase I & II
Sussex County	12/3/2001		NCAS				Drive testing rescheduled for 2/23/2004.
Vinton, Town of	5/23/2002	12/22/2003	NCAS				Phase I deployed 12/22/2003
Virginia Beach, City of	1999	8/1/2000	NCAS	3/13/2001	12/23/2004		Phase I Deployed, Phase II Deployed 12/23/2004.
Warren County	11/19/2001	8/9/2002	NCAS	11/19/2001	10/7/2003		Implemented - Phase I - Phase II Deployed 10/7/2003.
Washington County	1/4/2002	6/18/2003	NCAS	3/29/2003			Deployed Phase I 6/18/03 . PDE issues continued will resume pending PDE upgrade.
Waynesboro, City of	3/31/2003						Deployment testing planned for 2/24/2004.
West Point, Town of	11/21/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Williamsburg, City of	12/1/2000	2/13/2002	NCAS				Implemented - Phase I
Winchester, City of	9/13/2001	8/1/2002	NCAS	9/14/2001	9/11/2003		Implemented - Phase I - Phase II testing completed 9/11/2003.
York County	1999	8/1/2000	NCAS	3/14/2001	2/5/2003	Network	Implemented - Phase II