

Virginia Wireless E-911 Service Board Monthly Status Reports

			Virginia Wireless E -911 Board						
			Monthly Status Report						
			CMRS Provider Name: US Cellular						
			For Period:	Aug-04					
			Prepared by: Jenny Thompson (TCS)						
			for USCC						
Nena Ids	PSAP	Request Date Phase I	Proj./Actual Phase I	Phase I Solutio n	Request Date Phase II	Proj./Actual Phase II	Phase II Solution	Deployment Status	x
	Albemarle Emergency 0 Communication Center	4/10/1997	8/2/2000	NCAS	6/21/2001	3/1/2003	3/4/2003	Phase I Live & Phase II	
	0 Albemarle Fire Department	4/10/1997	8/2/2000	NCAS				Phase I Live	
7080	Alleghany County Sheriff's Office	6/4/2002	6/18/2003	NCAS	3/4/2003	9/4/2003	1/28/2004	Phase I Live & Phase II	
7082	Amherst County Sheriff's Office	6/27/2003	4/28/2004	NCAS	6/27/2003	3/15/2004	4/28/2004	Phase I Live; Phase II -Live	
7087	Bedford County Sheriff's Office	2/3/2000	10/29/2002	NCAS	5/15/2003	12/17/2003		Phase I Live & Phase II	
								Phase I Live-Phase II: Calibration completed. CAD/Mapping & ALI upgrade in process	
7088	Blacksburg Police Department	12/18/2002	10/23/2002	NCAS	4/14/2004	10/14/2004			
								extension requested to 09/30/04 due to late arrival of trunks	
7089	Bland County Sheriff's Office	2/10/2004	8/10/2004	NCAS					
								Phase I Live & Phase II live	
7090	Botetourt County Sheriff's Office	1/22/2002	3/21/2003	NCAS	6/17/2003	12/10/2003			
7094	Buckingham County Sheriff's Office	8/1/2002	12/3/2003	NCAS	10/22/2003	4/19/2004	6/23/2004	Live Phase I & Phase II Live	
7095	Campbell County 911	1/21/2003	1/22/2004	NCAS	No Request			Live Phase I	

Virginia Wireless E-911 Service Board Monthly Status Reports

7097	Carrol County Sheriff's Department-(Twin County)	10/26/1999	No Routing	NCAS	5/18/2004	No Routing	No Routing	DOES NOT TAKE ROUTING- all traffic routes to 7215- Twin Co E911	
7099	Charlotte County Sheriff's Office	7/11/2001	5/27/2003	NCAS	7/22/2004	1/22/2005		Phase I Live-Phase II: Phase II: Mapping installed working on CAD interface which is expected to be complete by early September	
7105	Christianburg Police Department	12/27/2002	10/23/2002	NCAS	6/14/2004			in process of installing mapping system. ALI upgrades and parameter	
7111	City of Covington Police Department	5/1/2002	2/20/2004	NCAS	No Request			Live Phase I	
7133	City of Galax-(Twin County)	10/25/1999	No Routing	NCAS	5/18/2004	No Routing	No Routing	DOES NOT TAKE ROUTING- all traffic routes to 7215- Twin Co E911	
7160	City of Lynchburg 911	7/7/1999	1/5/2001	NCAS	9/26/2001	3/26/2002	2/25/2003	Phase I Live & Phase II	
7188	City of Radford Police Department	12/18/2002	5/29/2003	NCAS	6/16/2004	12/16/2004		Phase I Live; Phase II: Calibration complete. New telephone system installation planned completion anticipated early 10/04. CAD/Mapping install planned after phone install complete	
7113	Craig County Sheriff's Office	3/8/2004	12/31/2004	NCAS				determined TCS SALI. Trunks ordered, ESRKs assigned. Extension granted to 12/31/2004	

Virginia Wireless E-911 Service Board Monthly Status Reports

7115	Cumberland County	1/13/2003	12/11/2003	NCAS	06/28/2004	12/28/2004		Live Phase I- Phase II: MSAG installed mapping system. Phase II ALI upgrades and parameter changes being verified	
7127	Floyd County Sheriff's Office	3/8/2004	9/8/2004	NCAS	No Request			Pre-test complete. Testing scheduled for 09/02/04	
7128	Department	4/1/2002	3/9/2004	NCAS	12/18/2003	6/18/2004	4/22/2004	Phase I Live- Phase II Live	
7129	Franklin County Communications Center	4/16/2000	1/8/2003	NCAS	9/3/2003	3/29/2004		Phase I Live- Phase II Live	
7131	Frederick Sheriff's Office	7/12/2001						No Coverage	
7134	Giles County Dispatch Center	6/28/2003	4/29/2004	NCAS	No Request			Phase I Live	
7137	Grayson County Sheriff	10/26/1999	6/3/2003	NCAS	5/18/2004	11/18/2004		DOES NOT TAKE ROUTING- all traffic routes to 7215- Twin Co E911	
7138	Greene County Emergency Communication Center	5/28/2002	3/9/2004	NCAS	2/1/2004	8/1/2004	4/21/2004	Phase I live-Phase II live	
7141	Halifax County Sheriff's Office	8/20/2003	8/24/2004	NCAS				Phase I Live	
7164	Martinsville/Henry County 911 Communications Center	10/7/1999	1/24/2002	NCAS	9/17/2001	3/1/2003	3/11/2003	Phase I & Phase II Live	
7168	Montgomery Sheriff's Office		10/30/2002	NCAS	4/14/2004	10/14/2004		Phase I Live-Phase II: Calibration testing complete	
7179	Patrick County Sheriff's Office	11/8/2001	10/28/2002	NCAS	7/7/2004	1/7/2004		Phase I Live-Phase II- Calibration taking place	
7181	Pittsylvania County Sheriff's Office	2/17/2004	8/10/2004	NCAS	4/4/2002	10/23/2004		Phase I-Live Phase II Calibration complete. PSAP will be ready to test 10/04	

Virginia Wireless E-911 Service Board Monthly Status Reports

7125	Prince Edward County- Farmville Police Department	5/18/2004	11/27/2004	NCAS	No Request			Phase I request letter rescinded. Anticipating re-request in fall '04. PSAP just signed a lease with Interact for their CAD equipment & will have the installation of their CPE complete by the end of November.	
7187	Pulaski County Sheriff's Office		10/23/2002	NCAS	6/16/2004	12/16/2004		Phase I Live-Phase II: Calibration complete. CAD/Mapping to be installed late September	
7192	Roanoke City Communications Department	1/16/2001	7/12/2002	NCAS	Unknown		4/17/2003	Phase I Live & Phase II	
7193	Roanoke County Police Department	2/2/2001	7/16/2002	NCAS	No Request			Phase I Live	
7194	Rockbridge County Sheriff's Department	3/29/2000	10/30/2002	NCAS	5/30/2002	3/1/2003	3/4/2003	Phase I Live & Phase II	
7196	Salem City Police Department	11/30/2000	7/16/2002	NCAS	3/6/2002	3/1/2003	2/25/2003	Phase I Live & Phase II	
7200	Smyth County Sheriff's Department	4/18/2002	4/23/2003	NCAS	5/11/2004	11/11/2004		Phase I Live-Phase II- Provisioning complete. Accuracy and Calibration testing can begin	
7117	Vinton Police Department	5/23/2002	8/11/2003	NCAS	No Request			Live Phase I	
7230	Wythe County Communications	7/12/2003	5/18/2004	NCAS	7/12/2003	3/3/2004	6/22/2004	Phase I Live-Phase II-Live	
7215	Twin County E-911	10/26/1999	6/23/2003	NCAS	5/18/2004	11/18/2004		Phase I Live, Phase II: Calibration taking place	