

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Cingular Wireless
For period:	June, 2001
Prepared by:	COMPASS Telecom Services

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack/Northampton	6/28/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Alexandria	4/14/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Arlington	4/14/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: complete last site validations, load site data to SCP and LEC
Caroline							County has not requested Phase I
Clarke	4/14/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Culpeper	11/22/1999	7/25/2001	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Fairfax	4/14/1999	7/25/2001	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement
Fauquier	11/22/1999	7/25/2001	NCAS				Written agreement sent for County's execution 06/01/01. Action items: execute agreement

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Frederick	11/22/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC, PSAP needs additional power supply per LEC
Fredericksburg	11/22/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
King and Queen							County has not requested Phase I
King George	12/1/2000	30 days from return of site validations	NCAS				Verizon needs to decide which 911 tandem will process wireless calls. Action item: order trunks pending Verizon decision
Lancaster							County has not requested Phase I
Loudon	4/14/1999	7/25/2001	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC
Louisa	11/22/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
Madison							County has not requested Phase I
Middlesex							County has not requested Phase I
Orange	11/22/1999	15 days from signed agreement	NCAS				Written agreement sent for County's execution 06/01/01. Action items: load site data to SCP and LEC
Page							County has not requested Phase I
Prince William	4/14/1999	7/25/2001	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Richmond							County has not requested Phase I
Rappahannock							County has not requested Phase I
Shenandoah	6/25/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC
Spotsylvania	11/22/1999	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC, PSAP and LEC need written agreement
Stafford							County has not requested Phase I
Warren							County has not requested Phase I
Westmoreland	12/27/2000	30 days from return of site validations	NCAS				Written agreement sent for County's execution 06/01/01. Action items: validate site addresses, load site data to SCP and LEC
Winchester							County has not requested Phase I