

**Virginia Wireless E-911 Service Board  
Monthly Status Report**

CMRS Provider Name:	Nextel Partners, Inc
For period:	November 2001
Prepared by:	PA Gaffney 425 576-3642

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle County/Charlottesville-UVA-Albemarle City E	4/9/2001	12/21/2001	CAS				Trunk install by 12/7 - implement PH I by 12/21
Roanoke County/City of Roanoke Commun.	1/24/2001	12/21/2001	CAS				Trunk install by 12/7 - implement PH I by 12/21
Roanoke County/Roanoke County Police Department	2/2/2001	2/17/2002	CAS				Trunk order by 1/4
Roanoke County/Salem Police Dept.	10/30/2001	2/16/2002	CAS				Trunk order by 1/4
Montgomery County-Radford City Police Dept.	9/25/2001	2/24/2002	CAS				Trunk order by 1/11
Frederick County/Dept. of Public Safety Commun.	7/20/2001						Selective Router not available for PH I
Winchester Emergency Communications Center	6/22/2001	9/29/2002	NCAS*	6/22/2001	9/29/2002	NCAS*	Technical solution still under development
Wise County/City of Norton, Norton Police Dept.	8/20/2001						No Sites / Service at this time.
							* NPI working with Motorola to create solution that supports both CAS & NCAS.