

**Virginia Wireless E-911 Service Board  
Monthly Status Report**

CMRS Provider Name:	Nextel Partners, Inc
For period:	February 2002
Prepared by:	PA Gaffney 425 576-3642

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle County/Charlottesville-UVA-Albemarle City ECC	4/9/2001	12/21/2001	CAS				Implemented
Roanoke County/City of Roanoke Commun.	1/24/2001	4/15/2002	CAS	12/28/2001	10/1/2002		Waiting on CFA to order trunks-expected 3/15/02
Roanoke County/Roanoke County Police Department	2/2/2001	4/15/2002	CAS				Waiting on CFA to order trunks-expected 3/15/02
Roanoke County/Salem Police Dept.	10/30/2001	3/15/2002	CAS				Waiting on CFA to order trunks-expected 3/15/02
Montgomery County-Radford City Police Dept.	9/25/2001		CAS				PSAP moving will be relocated mid May per PSAP req on hold until move complete
Frederick County/Dept. of Public Safety Commun.	7/20/2001		CAS				Selective Router not available for PH I
Frederick County/Winchester Emergency Commun. Ctr.	6/22/2001		CAS	6/22/2001	10/1/2002		Selective Router not available for PH I
Wise County/City of Norton, Norton Police Dept.	8/20/2001		CAS				No Sites / Service at this time.
Page County/Emergency Operations Center	9/25/2001		CAS				No Sites / Service at this time.
Washington County/Washington County Emergency Svc.	1/10/2002	7/9/2002	CAS				On Schedule
Rockbridge County/Rockbridge Reg.Public Safety	2/19/2002	8/18/2002	CAS				On Schedule
Botetourt County/GIS- Communications	1/30/2002		CAS				On hold until 1/03 per PSAP request