

**Virginia Wireless E-911 Service Board  
Monthly Status Report**

CMRS Provider Name:	Nextel Partners, Inc
For period:	October 2002
Prepared by:	Pete Gaffney 425 576-3642

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Botetourt County Emergency Communciations Ctr.	09/19/02	12/27/02	CAS				Phase I deployment in process
Charlottesville-UVA-Albemarle City ECC	<b>04/09/01</b>	<b>12/21/01</b>	<b>CAS</b>	06/21/01	12/13/02	NCAS	Phase I Implemented. System functionality confirmed w/Sprint in Oct02, Phase II deployment has commenced.
City of Covington Emergency Dispatch	05/01/02						No sites RFS rec 5/1/02
City of Roanoke Commun.	<b>01/24/01</b>	<b>06/21/02</b>	<b>CAS</b>	09/20/01		NCAS	Phase I Implemented. Awaiting PSAP equipment / software upgrade in order to proceed with Phase II
City of Winchester	08/01/02						Selective Router not ready. RFS recv Aug 01
County of Lancaster							No Sites
Page Cty -Emergency Operations Center	02/06/02						No Sites
Fluvanna County Sheriff's Office	09/26/02	02/01/03	CAS				Phase I deployment in process
Frederick County - Dept. of Public Safety Commun.	07/20/02			06/22/01	12/20/02	NCAS	System functionality confirmed w/Sprint in Oct02, Phase II deployment has commenced.
Lynchburg Emergency Commun. Ctr.	<b>03/11/02</b>	<b>07/30/02</b>	<b>CAS</b>	03/11/02	12/20/02	NCAS	Phase I Implemented. System functionality confirmed w/Sprint in Oct02, Phase II deployment has commenced.
Madison County E911							No Sites
Martinsville-Henry County 911 Communications Center				07/22/02	11/22/02	NCAS	System functionality confirmed w/Sprint in Oct02, deployment has commenced.
Norton Police Dept.	08/01/02						No sites at this time. RFS recv Aug 01
Pittsylvania County Dept of Emerg.Mgt.				07/01/02	11/22/02	NCAS	System functionality confirmed w/Verizon in Oct02, deployment has commenced.
Radford City Police Dept.	<b>07/31/02</b>	<b>10/23/02</b>	<b>CAS</b>				<b>Implemented Phase I</b>
Roanoke County Police Department	<b>02/02/01</b>	<b>06/21/02</b>	<b>CAS</b>				<b>Implemented Phase I</b>
Rockbridge Regional Public Safety Commun. Ctr.	<b>02/19/02</b>	<b>08/08/02</b>	<b>CAS</b>				<b>Implemented Phase I</b>
<b>Salem Police Department</b>	<b>10/30/01</b>	<b>06/14/02</b>	<b>CAS</b>	<b>03/06/02</b>	<b>10/17/02</b>	<b>NCAS</b>	<b>Phase I Implemented. Phase II Implemented. Additional test req'd to have PSAP accept.</b>
Smyth County	<b>04/19/02</b>	<b>10/22/02</b>	<b>CAS</b>				<b>Implemented Phase I</b>
Washington County Emergency Services	<b>01/10/02</b>	<b>06/17/02</b>	<b>CAS</b>				<b>Implemented Phase I</b>
Winchester Commun. Ctr.				06/22/01		NCAS	Awaiting PSAP equipment / software upgrade in order to proceed