

Virginia Wireless E-911 Service Board
Monthly Status Report

CMRS Provider Name:	Nextel Partners, Inc
For period:	November 2002
Prepared by:	Pete Gaffney 425 576-3642

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Botetourt County Emergency Communciations Ctr.	09/19/02	12/10/02	CAS				
Charlottesville-UVA-Albemarle City ECC	04/09/01	12/21/01	CAS	06/21/01	12/20/02	NCAS	Implemented Phase I Phase II projected to complete 12/20
City of Bristol Police Department	05/09/02	12/04/02	CAS				waiting for psap to decide if they will take 2 sites
City of Covington Emergency Dispatch	05/01/02						No Sites
City of Roanoke Commun.	01/24/01	06/21/02	CAS	09/20/01		NCAS	Phase I Implemented. Awaiting PSAP equipment / software upgrade in order to proceed with Phase II
County of Lancaster	09/26/02						No Sites
Dept. of Public Safety Commun.	07/20/01						Selective Router not ready
Emergency Operations Center	02/06/02						No Sites
Fluvanna County Sheriff's Office	09/26/02	02/16/03	CAS				
Lynchburg Emergency Commun. Ctr.	03/11/02	07/30/02	CAS	03/11/02	12/12/02	NCAS	Implemented Phase I Phase II projected to complete 12/12
Madison County E911	09/26/02						No Sites-Are planned for 2nd qtr 2003
Martinsville-Henry County 911 Communications Center				07/22/02	11/22/02	NCAS	Implemented Phase II
Norton Police Dept.	08/20/01						No Sites
Pittsylvania County Dept of Emerg.Mgt.				07/01/02	11/22/02	NCAS	Implemented Phase II
Pulaski County Sheriff's Office	11/13/02	03/01/03	CAS				
Radford City Police Dept.	07/31/02	01/07/03	CAS				2/20/02-PSAP is moving will be in new location around mid May on hold until move complete 7/31-PSAP moved-their equip will be installed and ready by Vzn by 9/1/02
Roanoke County Police Department	02/02/01	06/21/02	CAS				Implemented Phase I
Rockbridge Regional Public Safety Commun. Ctr	02/19/02	08/08/02	CAS				Implemented Phase I
Salem Police Dept.	10/30/01	06/21/02	CAS	03/06/02	10/17/02	NCAS	Implemented Phase I & PHASE II
Smyth County 911	04/19/02	10/22/02	CAS				Implemented Phase I
Washington County Emergency Services	01/10/02	06/17/02	CAS				Implemented Phase I
Winchester Emergency Commun Ctr	06/22/01			06/22/01	12/17/02	NCAS	Phase II planned for Dec 02 completion.