

Virginia Wireless E-911 Service Board
Monthly Status Report

CMRS Provider Name:	Nextel Partners, Inc
For period:	June 2003
Prepared by:	Pete Gaffney 425 576-3642

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Amherst Dept of Public Safety							Implementation cancelled until new facility completed
Bedford Communications	1/7/2003	4/24/2003	CAS	5/27/2003	9/26/2003	NCAS	Implemented Phase I
Blacksburg Police Dept	1/15/2003	3/26/2003	CAS				Implemented Phase I
Botetourt County Emergency Communciations Ctr.	9/19/2002	5/1/2003	CAS	6/25/2003	12/14/2003	NCAS	Implemented Phase I
Campbell County Public Safety	1/24/2003	8/19/2003	CAS				
Charlottesville-UVA-Albemarle City ECC	4/9/2001	12/21/2001	CAS	6/21/2001	12/20/2002	NCAS	Implemented Phase I & Phase II
Charlotte County Sheriff's Office	1/24/2003		No Action				4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 01/24/03
Christiansburg Police Dept	1/15/2003	3/26/2003	CAS				Implemented Phase I
City of Bristol Police Department	5/9/2002	1/23/2003	CAS	10/1/2002	7/31/2003	NCAS	Implemented Phase I. PH II Sprint timer issues to be resolved.
Covington Emergency Dispatch	5/1/2002		No Action			No Action	4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 05/01/02
Danville Dept of Emergency Services	1/24/2003	9/29/2003	CAS	5/29/2003	9/29/2003	NCAS	PSAP to implement PH 1 with Phase II
Harrisonburg-Rockingham VA ECC	12/15/2002	7/25/2003	CAS				Awaiting PSAP trunks to be rerouted to Staunton S/R
City of Roanoke Commun.	1/24/2001	6/21/2002	CAS	1/31/2003	5/27/2003	NCAS	Implemented Phase I & Phase II
City of Staunton, Virginia Police Dept.	1/2/2003	7/31/2003					6/30/03 - NPI reviewing current call routing for site within city boundary.
Page County - Emergency Operations Center	2/6/2002		No Action				4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 02/06/02
Fluvanna County Sheriff's Office	9/26/2002	6/3/2003	CAS				Implemented Phase I
Franklin County 911	11/27/2002	6/9/2003	CAS				Implemented Phase I
Frederick County -Dept. of Public Safety Commun.	6/22/2002	6/10/2003		6/22/2002	6/10/2003	NCAS	Implemented Phase I & Phase II
Greene County Sheriff Dept.	2/12/2003	6/26/2003	CAS				Implemented Phase I
Lynchburg Emergency Commun. Ctr.	3/11/2002	7/30/2002	CAS	3/11/2002	2/3/2003	NCAS	PSAP deployed Phase II on 02/03
Madison County E911	9/26/2002	7/31/2003	CAS				6/30/03 - NPI reviewing current call routing for site within city boundary.
Martinsville-Henry County 911 Communications Center	7/22/2002	11/22/2002		7/22/2002	11/22/2002	NCAS	Implemented Phase I & Phase II
Montgomery County Sheriff's Office	1/15/2003	4/4/2003	CAS				Implemented Phase I
Nelson County Emergency Communications	3/25/2003	7/29/2003	CAS				Deployment proceeding on schedule
Norton Police Dept.	8/20/2001		No Action				4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 08/20/01
Pittsylvania County Dept of Emerg.Mgt.	7/1/2002	11/21/2002		7/1/2002	11/21/2002	NCAS	Implemented Phase I & Phase II
Pulaski County Sheriff's Office	11/13/2002	3/3/2003	CAS				Implemented Phase I
Radford City Police Dept.	7/31/2002	1/24/2003	CAS				Implemented Phase I
Rappahannock County E911	11/14/2002		No Action				4/29/03 - No Sites currently anticipated routing to this PSAP; RFS received 11/14/02
Roanoke County Police Department	2/2/2001	6/21/2002	CAS				Implemented Phase I
Rockbridge Regional Public Safety Commun. Ctr.	2/19/2002	8/8/2002	CAS				Implemented Phase I
Salem Police Dept.	10/30/2001	6/21/2002	CAS	3/6/2002	10/31/2002	NCAS	Implemented Phase I & Phase II
Smyth County 911	4/19/2002	10/22/2002	CAS				Implemented Phase I
Twin County Dispatch	4/13/2003	7/28/2003	CAS				Deployment proceeding on schedule
Washington County Emergency Services	1/10/2002	6/17/2002	CAS	3/29/2003	7/31/2003	NCAS	Implemented Phase I. PH II Sprint timer issues to be resolved.
Winchester Emergency Commun Ctr				5/21/2003	9/9/2003	NCAS	Will implement as PH II