

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	August 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Sprint PCS Market							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01			Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01			Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01			Implemented
Henrico (County)	06/99	06/00	NCAS - SCC				Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01			Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01			Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01			Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC				Implemented
Richmond (City)	06/99	07/00	NCAS - SCC				Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01			Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01			Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01			Implemented
Alexandria (City)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 11/01.
Arlington (County)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 11/01.
Culpepper (County)	11/99						PSAP needs to notify of CAS/NCAS for Net Recs to order trunks.
Fairfax (County)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 11/01.
Hanover (County)	11/00	09/01??					Ready to test. Waiting for Sprint PCS MSC exchange. Should test/deploy by mid-September.
James City (County)	11/00			04/04/01			Waiting for Call Routing / Net Recs to order trunks.
Loudon (County)	04/99	10/01		07/12/01			Trunks on order. Lucent Issues. Planned Resolution 11/01.
Louisa (County)	11/99	10/01					Sprint PCS <u>and</u> Affiliate Shentel Area. Waiting for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 11/01.
Prince William (County)	04/99	10/01		07/12/01			Trunks on order. Lucent Issues. Planned Resolution 11/01.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	August 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Spotsylvania (County)	11/99						Waiting for Call Routing / Net Recs to order trunks.
Williamsburg (City)	12/00						Waiting for Call Routing / Net Recs to order trunks.
Horizon (Sprint PCS Affiliate) (Update as of 07/31)							
Albermarle (County)	02/00	08/01		06/26/01			Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS Completed.
Bedford (City)	06/00	11/01					Sprint PCS Affiliate Horizon/nTelos Area. County is waiting to complete Wireline E-911 implementation by 09/01. Plan Wireless E9-1-1 30 days afterward.
Blacksburg (City)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 08/01.
Charlottesville (City)	02/00	08/01		06/26/01			Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS Completed.
Christiansburg (City)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 08/01.
Danville (City)	02/01	03/01					Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. NCAS in 08/01.
Montgomery (County)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 8/1/01.
Orange (County)	01/01	07/01					Sprint PCS Affiliate Horizon/nTelos Area. Toy Cell Testing delayed until July 11, 2001. Deployment by July 18, 2001.
Pittsylvania (County)	05/00	06/01					Sprint PCS Affiliate Horizon/nTelos Area. Implemented NCAS.
Pulaski (County)	06/01	12/01					New Request.
Roanoke (City)	01/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Roanoke (County)	02/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Rockbridge (County)	06/00						Sprint PCS Affiliate Horizon/nTelos Area. LEC issues delayed deployment, conference call 7/10/01 to resolve issues and deploy as soon as possible.
Salem (City)	11/00	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Shentel (Sprint PCS Affiliate)							
Clarke (County)	05/01	11/01		05/22/01			Sprint PCS Affiliate Shentel Area. Waiting for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 11/01.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	August 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Frederick (County)	07/01	01/02					Sprint PCS Affiliate Shentel Area. Trunks on order. Lucent Issues. Planned Resolution 11/01.
Harrisonburg (City)	06/99	10/01					Sprint PCS Affiliate Shentel Area. Wating for Call Routing / Net Recs to order trunks. Lucent Issues. Planned Resolution 11/01.
Hopewell (City)	07/01	01/02					New Request.
Rockingham (County)	06/99	10/01					Sprint PCS Affiliate Shentel Area. Wating for Call Routing / Net Recs to order trunks. Lucent Issues. Planned Resolution 11/01.
Stafford (County)	07/01	01/02					New Request.
Warrenton-Fauquier (County)	07/00	10/01					Trunks ordered. Lucent Issues. Planned Resolution 11/01.
Winchester (City)	11/99	10/01					Sprint PCS Affiliate Shentel Area. Wating for Call Routing / Net Recs to order trunks. Lucent Issues. Planned Resolution 11/01.
Currently On-hold Status							
Caroline (County)	01/01						No request, yet.
Fredericksburg (City)	11/99						City rescinded their request.
Goochland (County)							No request, yet.
Isle of Wright (County)	11/00						PSAP not ready.
Shenandoah (County)	06/99						PSAP not ready.
Westmoreland (County)	12/00						No Sprint PCS Cell Sites in this County.