

CMRS Status Summary – February 2002

Company		Issues
Alltel (1/2002)	22 - Complete	Albemarle, Carroll, Charlottesville, Chesapeake, Chesterfield, Danville, Galax, Grayson, Hampton, Hanover, Henrico, Henry, Lynchburg, Martinsville, Newport News, Norfolk, Portsmouth, Powhatan, Richmond, Suffolk, VA Beach, & York.
	56- > 6 months	<ul style="list-style-type: none"> • PSAP Issue - Bedford (PSAP CPE), Pittsylvania (waiting for map return) & Washington (Contact) • Pending implementation – Culpeper (2/02), James City (Drive testing, was 1/02) & Williamsburg (Delayed due to trunk order, was 1/02)
	14 - < 6 months	Charles City, Dinwiddie, Emporia, Franklin, Gloucester, Isle of Wight, Lunenburg, Mecklenburg , New Kent, Petersburg, Prince George, Southampton , Surry and Sussex .
AT&T (1/2002)	5 - Complete	Alexandria, Arlington, Fairfax, Loudoun & Prince William
	1 - < 6 months	Stafford County
	Phase II	In negotiations with FCC on Consent Decree
Cingular (1/2002)	3 - Complete	Bristol, Fairfax County, Prince William
	17 - > 6 months	<ul style="list-style-type: none"> • CMRS Issues – Orange (confused on database) • LEC Issues - Shenandoah (Shentel), & Westmoreland (Trunks) • Agreement Issue - Alexandria, Arlington, Frederick, Loudoun, Spotsylvania, & Winchester • PSAP Issue – King George (PSAP Trunks) & Washington (PSAP CPE) • Pending implementation – Clarke (2/02), Culpeper (2/02), and Fauquier (2/02) (were all to be implemented in December 01), Louisa (2/02), Accomack (2/02), Northampton (2/02)
	1 - < 6 months	Stafford
Nextel (1/2002)	12 - Complete	Chesapeake, Chesterfield, Hampton, Hanover, James City , Newport News, Norfolk, Portsmouth, Suffolk, VA Beach, & York
	6 - > 6 months	<ul style="list-style-type: none"> • In progress - Powhatan • Pending implementation - Henrico (2/02, was 12/01), Isle of Wight (2/02), Prince William (2/02 was 12/01), & Richmond (2/02 was 12/01), Williamsburg (2/02)
	11 - < 6 months	Dinwiddie, Emporia, Gloucester, Hopewell, New Kent, Petersburg, Prince George, Southampton, Stafford, Surry and Warren
Nextel Partners (11/2001)	0 - Completed	
	4 - > 6 months	<ul style="list-style-type: none"> • Pending Implementation - Albemarle (12/01), Charlottesville (12/01), Roanoke (12/01), & Roanoke County (1/02)
	4 - < 6 months	Frederick, Montgomery, Salem, & Winchester.
NTelos (1/2002)	33 – Complete	Albemarle, Charlottesville, Chesapeake, Chesterfield, Clarke, Danville, Hampton, Hanover, Harrisonburg, Henrico, Henry, James City, Lexington, Lynchburg, Martinsville, Newport News, Norfolk, Orange, Pittsylvania, Portsmouth, Powhatan, Richmond, Roanoke, Roanoke County , Rockbridge, Rockingham, Salem, Shenandoah , Suffolk, VA Beach, Williamsburg, Winchester & York.
	3 - > 6 months	<ul style="list-style-type: none"> • PSAP Issues - Bedford (PSAP CPE), Louisa (PSAP CPE) • LEC Issue - Isle of Wight (Trunks)

CMRS Status Summary – February 2002

	9 - < 6 months	<ul style="list-style-type: none"> • Pending Implementation - Blacksburg (2/02, was 1/02, PSAP reviewing routing), Christiansburg (2/02, was 1/02, PSAP reviewing routing), Montgomery (2/02, was 1/02, PSAP reviewing routing), • Others – Botetourt, Franklin County, Hopewell, Petersburg, Pulaski, Radford,
Sprint PCS (1/2002) (No change)	13 - Complete	Chesapeake, Chesterfield, Hampton, Hanover, Henrico, James City, Newport News, Norfolk, Portsmouth, Powhatan, Richmond, Suffolk, VA Beach, Williamsburg, York.
	9 - > 6 months	<ul style="list-style-type: none"> • Lucent Switch Issue (3/02)- Alexandria, Arlington, Culpeper, Fairfax, Loudoun, & Prince William • PSAP Issues - Spotsylvania (Contact)
	11 - < 6 months	Charles City, Dinwiddie, Emporia, Gloucester, Isle of Wight, New Kent, Petersburg, Prince George, Southampton, Surry, Sussex, Warren, & Winchester
Triton/Suncom (1/2002)	15 - Complete	Albemarle, Charlottesville, Chesapeake, Hampton, Harrisonburg, Henry, Lynchburg, Martinsville, Newport News, Norfolk, Portsmouth, Rockingham, Suffolk, VA Beach, & York.
	18 - > 6 months	<ul style="list-style-type: none"> • PSAP Issues - Bedford (PSAP CPE) • CAS/NCAS Switch Issue - Chesterfield (2/02), Clarke, Hanover (2/02), Henrico (2/02), Isle of Wight, Montgomery, Orange, Pittsylvania, Powhatan, Richmond, Rockbridge & Winchester (all by end of 2/02) • Pending Implementation - Accomack (2/02, was 1/02), Danville (2/02 delayed from 12/01), James City (2/02, was 1/02), Northampton (2/02, was 1/02) & Williamsburg (2/02 delayed from 1/02)
	17 - < 6 months	Botetourt , Dinwiddie, Emporia, Franklin, Frederick, Gloucester, Hopewell, Mecklenburg, New Kent, Petersburg, Pulaski, Radford, Southampton, Stafford, Surry, Sussex, & Warren
U.S. Cellular (1/2002)	5 - Complete	Albemarle, Charlottesville, Henry , Lynchburg, & Martinsville
	10 - > 6 months	<ul style="list-style-type: none"> • PSAP Issue - Bedford (PSAP CPE) • Switch not in service until 1/02 - Christiansburg, Roanoke, Roanoke County, Rockbridge, Salem, & Twin County • Pending Implementation – Franklin County (2/02)
	0 - < 6 months	

CMRS Status Summary – February 2002

Verizon Wireless (1/2002)	21 - Completed	Accomack, Arlington, Chesapeake, Chesterfield, Fairfax, Fauquier, Hampton, Henrico, James City, Loudoun, Newport News, Norfolk, Northampton, Portsmouth, Powhatan, Richmond, Shenandoah, Suffolk, VA Beach, Williamsburg* & York.
	19 - > 6 months	<ul style="list-style-type: none"> • PSAP Issue - Bedford, Louisa, Spotsylvania, and Stafford • Trunk Installation - Emporia, Franklin, Isle of Wight, Montgomery, Westmoreland, Roanoke, and Roanoke County. • Miscommunications – Orange (Trunks due 2/02) • Pending Implementation - Alexandria (2/02, was 1/02), Prince William (2/02, was 1/02), Danville (2/02, was 1/02), Hanover (2/02, was 1/02), Pittsylvania (2/02, was 1/02), Rockbridge (2/02, was 1/02, Trunk Issue), and Washington (2/02, was 1/02)
	1 - < 6 months	Southampton
Virginia Cellular (1/2002)	2 - > 6 months	Pending Implementation – Harrisonburg & Rockingham
VoiceStream (1/2002)	0 - Completed	
	0 - > 6 months	
	10 - < 6 months	Albemarle, Alexandria, Arlington, Charlottesville, Fairfax, Fauquier, Loudoun, Prince William, Stafford, & Warrenton (all planned by end of 2/02 was 1/02) **Note: New market will roll out with Phase I.