

## CMRS Status Summary – April 2002

Company		Issues
Alltel (3/2002)	25 - Complete	Albemarle, Carroll, Charlottesville, Chesapeake, Chesterfield, Danville, Galax, Grayson, Hampton, Hanover, Henrico, Henry, James City, Lynchburg, Martinsville, Newport News, Norfolk, <b>Pittsylvania</b> , Portsmouth, Powhatan, Richmond, Suffolk, VA Beach, Williamsburg & York.
	5 - > 6 months	<ul style="list-style-type: none"> <li>• PSAP Issue - Bedford (PSAP CPE) &amp; Washington (awaiting maps from PSAP)</li> <li>• Pending implementation – Culpeper (<b>4/02, was 2/02 Testing Issue</b>)</li> </ul>
	19 - < 6 months	<b>Bristol, Brunswick</b> , Charles City, <b>Colonial Heights</b> , Dinwiddie, Emporia, Franklin, Gloucester, <b>Goochland</b> , Isle of Wight, Lunenburg, Mecklenburg, New Kent, <b>Nottoway</b> , Petersburg, Prince George, Southampton, Surry and Sussex.
	Phase II	<b>Reports Phase II deployment for 4<sup>th</sup> quarter 2002.</b>
AT&T (1/2002)	5 - Complete	Alexandria, Arlington, Fairfax, Loudoun & Prince William
	1 - > 6 months	Stafford County
	Phase II	In negotiations with FCC on Consent Decree
Cingular (3/2002)	13 - Complete	<b>Accomack, Alexandria</b> , Bristol, Clarke, Culpeper, Fairfax County, Fauquier, <b>Frederick</b> , Loudoun, <b>Northampton</b> , Orange, Prince William & <b>Winchester</b> .
	8 - > 6 months	<ul style="list-style-type: none"> <li>• LEC Issues - Westmoreland (Trunks)</li> <li>• PSAP Issue - King George (PSAP Trunks), Louisa (CPE Upgrade), Shenandoah (CPE Upgrade), <b>Spotsylvania (PSAP did not order trunks)</b> &amp; Stafford (Requested Delay to <b>5/02, was 3/02</b>)</li> <li>• Pending implementation – <b>Arlington (Testing Issues)</b> &amp; Washington (<b>4/02 was 3/02, CPE Issues</b>)</li> </ul>
	3 - < 6 months	Lancaster, Page & Warren
	Phase II	<b>Reports Phase II deployment in mid 2002.</b>
Nextel (3/2002)	13 - Complete	Chesapeake, Chesterfield, Hampton, Hanover, <b>Henrico</b> , James City, Newport News, Norfolk, Portsmouth, <b>Prince William</b> , Suffolk, VA Beach, & York
	7 - > 6 months	<ul style="list-style-type: none"> <li>• In progress - Hopewell, Powhatan &amp; <b>Southampton</b></li> <li>• Pending implementation - Isle of Wight (<b>4/02, was 2/02</b>), Richmond (<b>4/02 was 12/01</b>), <b>Stafford (4/02)</b> &amp; Williamsburg (<b>4/02, was 2/02</b>)</li> </ul>
	8 - < 6 months	<b>Colonial Heights</b> , Dinwiddie, Emporia, Gloucester, <b>Goochland</b> , <b>Greensville</b> , New Kent, Petersburg, Prince George, Surry and Warren
	Phase II	<b>Reports Phase II deployment 10/02 (waiver).</b>
Nextel Partners (3/2002)	2 - Completed	Albemarle, Charlottesville
	4 - > 6 months	<ul style="list-style-type: none"> <li>• Trunk Issue - <b>Roanoke (4/02, was 12/01)</b> &amp; <b>Roanoke County (4/02, was 1/02)</b></li> <li>• CAS Issue – <b>Frederick &amp; Winchester</b></li> </ul>
	5 - < 6 months	Botetourt (1/03), Montgomery (PSAP Move-5/02), Rockbridge ( <b>6/02</b> ), Salem (Trunk Issue- <b>4/02 was 3/02</b> ) & Washington ( <b>4/02</b> )
	Phase II	<b>Reports Phase II deployment 10/02 (waiver).</b>

## CMRS Status Summary – April 2002

NTelos (3/2002)	34 - Complete	Albemarle, Charlottesville, Chesapeake, Chesterfield, Clarke, Danville, Hampton, Hanover, Harrisonburg, Henrico, Henry, <b>Isle of Wight</b> , James City, Lexington, Lynchburg, Martinsville, Newport News, Norfolk, Orange, Pittsylvania, Portsmouth, Powhatan, Richmond, Roanoke, Roanoke County, Rockbridge, Rockingham, Salem, Shenandoah, Suffolk, VA Beach, Williamsburg, Winchester & York.
	2 - > 6 months	<ul style="list-style-type: none"> <li>PSAP Issues - Bedford (PSAP CPE), Louisa (PSAP CPE-<b>6/02</b>)</li> </ul>
	9 - < 6 months	<ul style="list-style-type: none"> <li>Pending Implementation - Hopewell (PSAP Trunks) &amp; Radford (PSAP Trunks)</li> <li>Switch Upgrade Issue - Blacksburg (4/02, was 1/02, Switch Issue), Christiansburg (4/02, was 1/02, Switch Issue), Franklin County, Montgomery (4/02, was 1/02, PSAP reviewing routing),</li> <li>Others – Botetourt (1/03), Petersburg &amp; Pulaski (7/02)</li> </ul>
	Phase II	<b>Reports Phase II deployment beginning in 3<sup>rd</sup> quarter of 2002.</b>
Sprint PCS (2/2002)	13 - Complete	Chesapeake, Chesterfield, Hampton, Hanover, Henrico, James City, Newport News, Norfolk, Portsmouth, Powhatan, Richmond, Suffolk, VA Beach, Williamsburg, York.
	9 - > 6 months	<ul style="list-style-type: none"> <li>Lucent Switch Issue (5/02, was 2/02)- Alexandria, Arlington, Culpeper, Fairfax, Loudoun, &amp; Prince William</li> <li>PSAP Issues - Spotsylvania (Routing Information)</li> </ul>
	11 - < 6 months	Charles City, Dinwiddie, Emporia, Gloucester, Isle of Wight, New Kent, Petersburg, Prince George, Southampton, Surry, Sussex, Warren, & Winchester
Triton/Suncom (3/2002)	23 - Complete	<b>Accomack</b> , Albemarle, Charlottesville, Chesapeake, Hampton, <b>Hanover</b> , Harrisonburg, <b>Henrico</b> , Henry, <b>Isle of Wight</b> , <b>James City</b> , Lynchburg, Martinsville, Newport News, Norfolk, <b>Northampton</b> , Portsmouth, <b>Richmond</b> , Rockingham, Suffolk, VA Beach, <b>Williamsburg</b> & York.
	14 - > 6 months	<ul style="list-style-type: none"> <li>PSAP Issues - Bedford (PSAP CPE)</li> <li>Working to Implement - <b>Franklin</b>, Montgomery (<b>5/02, was 2/02</b>), Pittsylvania (<b>5/02, was 2/02</b>), <b>Pulaski</b> &amp; Rockbridge (<b>5/02, was 2/02</b>)</li> <li>Pending Implementation - <b>Chesterfield (4/02)</b>, <b>Clarke</b>, <b>Danville</b>, <b>Frederick (4/02)</b>, <b>Hopewell (4/02)</b>, <b>Orange (4/02)</b>, <b>Powhatan (4/02)</b>, <b>Winchester (4/02)</b></li> </ul>
	24 - < 6 months	<b>Amelia</b> , Botetourt (1/03), <b>Colonial Heights</b> , Dinwiddie, Emporia, Gloucester, <b>Goochland</b> , Louisa, Mecklenburg, New Kent, <b>Nottoway</b> , Petersburg, Prince George, Radford, Roanoke, Roanoke County, Salem, Southampton, Stafford, Surry, Sussex, Warren ( <b>5/02</b> ), Washington & <b>West Point</b> .
	Phase II	<b>No reported</b>
U.S. Cellular (3/2002)	5 - Complete	Albemarle, Charlottesville, Henry, Lynchburg, & Martinsville
	8 - > 6 months	<ul style="list-style-type: none"> <li>PSAP Issue - Bedford (CPE Upgrade)</li> <li>Trunk Issue – Christiansburg &amp; <b>Twin County</b></li> <li>Ready to Test - Franklin County, Roanoke, Roanoke County, Rockbridge &amp; Salem.</li> </ul>
	0 - < 6 months	
	Phase II	<b>No reported</b>

## CMRS Status Summary – April 2002

Verizon Wireless (3/2002)	25 - Completed	Accomack, <b>Alexandria</b> , Arlington, Chesapeake, Chesterfield, <b>Danville</b> , Fairfax, Fauquier, Hampton, <b>Hanover</b> , Henrico, James City, Loudoun, Newport News, Norfolk, Northampton, <b>Pittsylvania</b> , Portsmouth, Powhatan, Richmond, Shenandoah, Suffolk, VA Beach, Williamsburg & York.
	23 - > 6 months	<ul style="list-style-type: none"> <li>• PSAP Issue - Bedford (5/02), Louisa, Spotsylvania (6/02), and Stafford (6/02)</li> <li>• Confusion - <b>Carroll County &amp; Emporia</b></li> <li>• Pending Implementation - <b>Charlotte County, Christiansburg (5/02), Franklin (5/02), Greenville (5/02), Hopewell (5/02), Isle of Wight (5/02), Middlesex (5/02), Montgomery (5/02), Orange (5/02, was 2/02), Petersburg (5/02), Prince William (4/02, was 1/02), Pulaski (5/02), Roanoke (5/02), Roanoke County (5/02), Rockbridge (5/02, was 1/02), Washington (4/02, was 1/02) &amp; Westmoreland (5/02)</b></li> </ul>
	13 - < 6 months	<b>Bristol (7/02), Charles City (5/02), Dinwiddie (5/02), Farmville, Gloucester (5/02), Lancaster (6/02), Lunenburg, Mecklenburg, New Kent (5/02), Patrick (5/02), Prince George, Southampton (5/02) &amp; Sussex (5/02)</b>
	Phase II	<b>6/02 deployment - Chesapeake, James City, Newport News, Norfolk, Portsmouth, Suffolk, VA Beach, &amp; York (testing in progress)</b> <b>7/02 deployment - Accomack, Alexandria, Arlington, Fairfax, Hampton, Henrico, Loudoun, Northampton, Prince William &amp; Richmond</b> <b>9/02 deployment - Chesterfield, Frederick, Roanoke &amp; Roanoke County</b>
Virginia Cellular (3/2002)	2 - > 6 months	Pending Implementation - Harrisonburg & Rockingham – <b>agreement issue with Verizon</b>
VoiceStream (3/2002)	0 - Completed	
	10 - > 6 months	<b>Albemarle, Alexandria, Arlington, Charlottesville, Fairfax, Fauquier, Loudoun, Prince William, Stafford &amp; Warrenton</b> (all planned by end of 4/02 was 1/02)
	0 - < 6 months	<b>**Note: New market will roll out with Phase I.</b>