Virginia Wireless E-911 Service Board Monthly Status Report

| CMRS Provider Name: | Triton PCS | |
|---------------------|-------------------|--|
| For period: | 11/01/01-11/30/01 | |
| Prepared by: | Dee Morgan | |

| | Request | Proj./Actual | Phase I | Request | Proj./Actual | Phase II | Deployment |
|---------------------------|--------------|--------------|--------------|---------------|--------------|--|--|
| PSAP | Date Phase I | Phase I * | Solution | Date Phase II | Phase II * | Solution | Status |
| Bedford County | 6/14/2000 | | CAS | | | | PSAP upgrade delayed till Fall 01 |
| Charles City County | 10/16/2001 | | NCAS | | | | No sites at this time. |
| Charlottesville/Ablemarle | 7/13/1999 | 3/29/2000 | CAS | 6/21/2001 | | | Implemented - Phase I CAS - testing for NCAS 12/6/01 |
| Chesapeake. City of | 6/22/1999 | 0/20/2000 | NCAS | 3/28/2001 | | | Implemented - Phase I - NCAS August, 2001 |
| Chesterfield County | 2/22/2001 | Proj 1/02 | NCAS | 2/8/2001 | | 1 | Working with Intrado to implement with NCAS solution |
| Clarke County | 8/1/2001 | 110) 1702 | NCAS | 2/0/2001 | | | Intrado working on NCAS solution |
| Danville, City of | 2/22/2001 | | CAS | | | | Changing signaling - per Verizon discussion |
| Dinwiddie County | 10/16/2001 | | NCAS | | | | 10/31/01 PSAP will be ready around 3/2002 - order trunks then |
| Emporia. City of | 9/17/2001 | | NCAS | | | 1 | 10/22/01 Acknowledged letter - PSAP equipment ready 3/2002 |
| Franklin, City of | 8/30/2001 | | NCAS | | | 1 | Working with Intrado to implement with NCAS solution |
| Frederick County | 7/12/2001 | | NCAS | | | 1 | Working with Intrado to implement with NCAS solution |
| Gloucester County | 10/3/2001 | | NCAS | | | 1 | Working with Intrado to implement with NCAS solution |
| | 6/16/1999 | 8/1/2000 | NCAS | 3/21/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Hampton, City of | | 6/1/2000 | | | | | |
| Hanover County | 2/7/2001 | 4/19/2000 | NCAS CAS | Proj 1/2002 | | | Working with Intrado to implement with NCAS solution |
| Harrisonburg | 5/1/1999 | | | 10/10/0001 | | | Implemented - Phase I CAS -testing for NCAS by year end |
| Henrico County | 7/1/2000 | Proj 1/2002 | NCAS | 10/18/2001 | | | Intrado working on NCAS implementation - Projected 11/30/01 |
| Hopewell, City of | 7/26/2001 | | NCAS | | | | 10/8/01 PSAP says Verizon will not have trunks to them till 12/01/01 |
| Isle of Wight | 12/8/2000 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| James City County | 11/21/2000 | | NCAS | 4/4/2001 | | | Intrado working on NCAS implementation |
| Lynchburg, City of | 2/8/2000 | 5/19/2000 | CAS | 9/26/2001 | | | Implemented - Phase I CAS |
| Martinsville/Henry County | 9/1/2000 | 8/15/2001 | CAS | | | | Implemented - Phase I CAS |
| Mecklenburg County | 12/3/2001 | | NCAS | | | | 12/4/01 Called PSAP mgr - left message |
| Montgomery County | 3/8/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| New Kent County | 9/17/2001 | | NCAS | | | | 10/22/01 Acknowledged letter - PSAP equipment ready 2/2002 |
| Newport News, City of | 6/25/1999 | 8/1/2000 | NCAS | 3/27/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Norfolk, City of | 6/28/1999 | 8/1/2000 | NCAS | 4/1/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Northampton/Accomack | 11/27/2000 | | NCAS | 9/25/2001 | | | Intrado working on NCAS implementation |
| Orange County | 8/17/2001 | | NCAS | Proj 2/2002 | | | Intrado working on NCAS implementation |
| Petersburg, City of | 10/10/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| Pittsylvania County | 2/6/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| Portsmouth, City of | 6/16/1999 | 8/1/2000 | NCAS | 3/20/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Powhatan County | 4/9/2001 | Proj 1/2002 | NCAS | Proj 1/2002 | | | Working with Intrado to implement with NCAS solution |
| Pulaski County | 7/3/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| Radford, City of | 9/25/2001 | | NCAS | İ | | | Working with Intrado to implement with NCAS solution |
| Richmond, City of | 7/1/2000 | Proj 1/2002 | NCAS | 9/6/2001 | | | Working with Intrado to implement with NCAS solution |
| Rockbridge County | 3/29/2000 | | NCAS | İ | | | Working with Intrado to implement with NCAS solution |
| Southampton County | 11/15/2001 | | NCAS | İ | | | Acknowledged receipt of letter via email to Gentry 11/21/01 |
| Stafford County | 9/21/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| Suffolk, City of | 1999 | 8/1/2000 | NCAS | 3/26/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Surry County | 11/16/2001 | 0/1/2000 | NCAS | 0/20/2001 | | | Contacted PSAP to state no sites at this time |
| Sussex County | 12/3/2001 | | NCAS | | | | 12/4/01Call PSAP manager - Equipment should be in place by 3/2002 |
| Virginia Beach, City of | 1999 | | NCAS | | | 1 | Implemented - Phase I NCAS August, 2001 |
| Warren County | 11/19/2001 | | NCAS | By 12/1/02 | | | Acknowledged request - both Phase I and Phase II in letter |
| Williamsburg, City of | 12/1/2000 | | NCAS | Sy 12.1102 | | | Intrado working on NCAS implementation |
| Winchester, City of | 9/13/2001 | | NCAS | | | | Working with Intrado to implement with NCAS solution |
| York County | 1999 | 8/1/2000 | NCAS | 3/14/2001 | | | Implemented - Phase I NCAS August, 2001 |
| Tork County | 1999 | 0/1/2000 | NOAU | 0/14/2001 | | | Implemented -1 hase 1 NoAo August, 2001 |
| | + | | + | | 1 | 1 | + |
| | + | | + | | 1 | 1 | + |
| - | | | | | | | |
| | | | | | | | |
| | | | + | | | | |
| | | | + | | ļ | ! | |
| | | | + | | | | |
| | | | + | | ļ | ! | |
| | | | | | | ļ | |
| | | l | | | | | |