

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For period:	4/1/02-4/30/02
Prepared by:	Mark Simonton

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Amelia County	3/22/2002		NCAS				3/27/02 Acknowledged receipt of letter via email
Bedford County	6/14/2000		NCAS				3/25/02 J. Barrett says will be ready by 5/1/02 - ordering trunks
Botetourt County	1/17/2002		NCAS				1/29/02 Call PSAP equipment will not be ready till 1/03
Charles City County	10/16/2001		N/A				No sites at this time.
Charlottesville/Ablemarle	7/13/1999	2/5/2002	NCAS	6/21/2001			<b>Implemented - Phase I - NCAS February 5, 2002</b>
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			<b>Implemented - Phase I - NCAS August, 2001</b>
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001			<b>Implemented - Phase I - NCAS April 10, 2002</b>
Clarke County	8/1/2001	4/29/2002	NCAS				<b>Implemented - Phase I - NCAS April 29, 2002</b>
Colonial Heights, City of	3/4/2002		NCAS				4/24/02 PSAP is working with Motorola and Verizon to get equipment - waiting on update
Danville, City of	2/22/2001	Proj 5/2002	CAS				4/29/02-Trunks converted to ss7-Phase I projected 5/2002
Dinwiddie County	10/16/2001		NCAS				5/29/02-Denise Absher-PSAP under construction-Won't be ready until late summer
Emporia, City of	9/17/2001		NCAS				3/29/02 CPE upgrade to be completed 5/1/02
Fluvanna County	4/102						5/1/02 Phase I request received by E911 Specialist
Franklin, City of	8/30/2001		NCAS				Working with Intrado to implement with NCAS solution
Frederick County	7/12/2001	4/26/2002	NCAS				<b>Implemented - Phase I NCAS April 26, 2002</b>
Fredericksburg, City of	3/29/2002						4/2/02 Called PSAP manager to acknowledge letter - order trunks 6/02
Gloucester County	10/3/2001		NCAS				1/25/02 Stand Alone ALI PSAP plans to be ready 7/02 - call about trunk order 5/1/02
Goochland County	3/20/2002		NCAS				3/22/02 - Called to acknowledge receipt of Phase I request
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Hanover County	2/7/2001	3/26/2002	NCAS				<b>Implemented - Phase I NCAS March 26, 2002</b>
Harrisonburg	5/1/1999	2/5/2002	NCAS				<b>Implemented - Phase I NCAS February 5, 2002</b>
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001			<b>Implemented - Phase I NCAS March 20, 2002</b>
Hopewell, City of	7/26/2001	Proj 5/2002	NCAS				4/29/02-PSAP trunks not installed-Testing scheduled for May 2002
Isle of Wight	12/8/2000	3/21/2002	NCAS				<b>Implemented - Phase I NCAS March 21, 2002</b>
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001			<b>Implemented - Phase I NCAS 2/13/02</b>
Louisa County	12/4/2001		NCAS				3/12/03 Checked with PSAP - call back 5/1/02 to see if equipment ready yet
Lunenburg County	1/9/2002		NCAS				No sites at this time.
Lynchburg, City of	2/8/2000	5/19/2000	CAS	9/26/2001			<b>Implemented - Phase I CAS</b>
Martinsville/Henry County	9/1/2000	8/15/2001	CAS	9/17/2001			<b>Implemented - Phase I CAS</b>
Mecklenburg County	12/3/2001		NCAS				4/29/02-Left message w/ Linda Cage. Waiting on update from PSAP
Montgomery County	3/8/2001	Proj 6/2002	NCAS				Working with Intrado to implement with NCAS solution
New Kent County	9/17/2001		NCAS				4/29/02-Per Sgt. Gardner, PSAP won't be ready for several months.
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Northampton/Accomack	11/27/2000	3/14/2002	NCAS	9/25/2001			<b>Implemented - Phase I NCAS 3/14/02</b>
Nottoway County	2/25/2002		NCAS				3/4/02 Called PSAP to acknowledge letter - order trunks 6/1/02
Orange County	8/17/2001	Proj 5/2002	NCAS				5/1/02 Testing underway. Should be completed 1st week of May
Petersburg, City of	10/10/2001		NCAS				3/21/02 PSAP will not be ready for E911 till after 5/1/02 - will call us back with update
Pittsylvania County	2/6/2001		NCAS	4/4/2002			Working with Intrado to implement with NCAS solution
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001			<b>Implemented - Phase I NCAS August, 2001</b>
Powhatan County	4/9/2001	4/11/2002	NCAS				<b>Implemented - Phase I NCAS 4/11/02</b>
Pulaski County	7/3/2001		NCAS				Working with Intrado to implement with NCAS solution

