

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	US Cellular
For period:	June 2001
Prepared by:	Aston Cole

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle Emergency Communication Center	04/10/97	8/2/2000	NCAS	None			Complete
Albemarle Fire Department	04/10/97	8/2/2000	NCAS	None			Complete
Bedford County Sheriff's Office	02/03/00	unknown	NCAS	None			PSAP not ready
Franklin County Communications Center	07/31/00	unknown	NCAS	None			Not approved for deployment by CMRS Board
City of Galax Police Department	10/26/99	unknown	NCAS	None			Sprint to move on-site ALI
Grayson County Sheriff	10/26/99	unknown	NCAS	None			Secondary PSAP-no deployment
Martinsville/Henry County 911 Communications Center	10/07/99	7/30/2001	NCAS	None			Waiting trunk installation
City of Lynchburg 911	07/07/99	1/5/2001	NCAS	None			Complete
Christianburg Police Department (Montgomery County)	03/08/01	unknown	NCAS	None			PSAP not ready
Roanoke City Communications Department	01/16/01	unknown	NCAS	None			PSAP not ready
Roanoke County Police Department	02/02/01	unknown	NCAS	None			PSAP not ready
Rockbridge County Sheriff's Department	03/29/00	7/30/2001	NCAS	None			Waiting trunk installation
Salem City Police Department	11/30/00	unknown	NCAS	None			PSAP will be ready 1/1/2002
Shenandoah County Sheriff's Office	07/07/99	N/A	NCAS	None			No Coverage