## Virginia Wireless E-911 Service Board Monthly Status Reports

	Virginia Wir	oloce E 0	115			
	Tinginia Tti		11 Board			
	Virginia Wireless E -911 Board Monthly Status Report					
	rame.					
	Ruzan		(TCS)			
			(100)			
			Request			
Request Date	Proj./Actual	Phase I	Date Phase	Proj./Actual	Phase II	
Phase I	Phase I	Solution	II	Phase II	Solution	Deployment Status
4/10/1997			6/21/2001	3/1/2003	3/4/2003	Phase I Live & Phase II
4/10/1997	8/2/2000	NCAS	6/21/2001	Unknown		Phase I Live
6/4/2002	6/18/2003	NCAS	3/4/2003	9/4/2003	1/28/2004	Phase I Live & Phase II
6/27/2003	12/27/2004	NCAS				PSAP is moving to a different building; possible deployment in the middle of February.
2/3/2000	10/29/2002	NCAS	5/15/2003	12/17/2003		Phase I Live & Phase II
12/18/2002	10/23/2002	NCAS	7/14/2003	1/14/2004		Phase I Live-Phase II: PSAP rescinded their request for service.
1/22/2002	3/21/2003	NCAS	6/17/2003	12/10/2003		Phase I Live & Phase II live
			10/22/2003	4/19/2004		Live Phase I
1/21/2003	1/22/2004	NCAS	No Request			Live Phase I
7/11/2001	5/27/2003	NCAS	7/1/2003	1/1/2004		Phase I Live-Phase II: PSAP rescinded their request for service.  Phase I Live-Phase II: PSAP
12/27/2002 6/4/2003	10/23/2002 Unknown	NCAS NCAS		1/14/2004		rescinded their request for service.  Invalid Request
<i> </i>	For Period: Prepared by:  Request Date Phase I  4/10/1997 4/10/1997 6/4/2002  6/27/2003 2/3/2000  12/18/2002 1/22/2002 1/21/2003 7/11/2001	For Period: Prepared by:  Request Date Phase I  4/10/1997 8/2/2000 4/10/1997 8/2/2000 6/4/2002 6/18/2003  6/27/2003 12/27/2004 2/3/2000 10/29/2002  12/18/2002 10/23/2002 1/22/2002 3/21/2003 8/1/2002 12/3/2003 1/21/2003 1/22/2004  7/11/2001 5/27/2003	Prepared by:   Ruzanna Boroyan   for USCC	Prepared by:   Ruzanna Boroyan (TCS)   For USCC   Request Date   Phase I   Date Phase I   Date Phase I   Solution   II   Phase I   Date Phase I   Date Phase I   Phase I   Date Phase I	For Period:   Jan-04	For Period:

## Virginia Wireless E-911 Service Board

Monthly Status Reports

			., -	GO I VOPOI	<u> </u>		
City of Lynchburg 911	7/7/1999	1/5/2001	NCAS	9/26/2001	3/26/2002	2/25/2003 F	Phase I Live & Phase II
, ,						F	Phase I Live; Phase II PSAP
						re	escinded their request for
City of Radford Police Department	7/7/1999	5/29/2003	NCAS	7/14/2003	1/14/2004	s	ervice.
Cumberland County	1/13/2003	12/11/2003	NCAS	No Request		L	ive Phase I
Floyd County Sheriff's Office	7/18/2003	1/18/2004	NCAS	No Request			nvalid Request
							Orive testing is scheduled in
Fluvanna County Sheriff's							he midle of February; New
Department	4/1/2002	Unknown	NCAS	12/18/2003	6/18/2004		Phase II request.
							Phase I Live Phase II; Drive
Franklin County Communications							esting is scheduled in the
Center		1/8/2003	NCAS	9/3/2003	3/1/2004		eginning of February.
Frederick Sheriff's Office	7/12/2001						lo Coverage
							Vaiting on maps and traffic
Giles County Dispatch Center	6/28/2003	12/25/2003	NCAS				lans from GEO Comm.
Grayson County Sheriff	10/26/1999	6/3/2003	NCAS	No Request			lo Coverage
							Orive testing is scheduled in
Greene County Sheriff	5/28/2002	Unknown	NCAS	No Request			he midle of February.
							Per MAST: On 28 January,
							2004 Halifax County re-
							ssued its request for Phase I
							Vireless service with U.S.
							Cellular. The six-month
							vindow is based on that date.
							Halifax will be handling calls
							or South Boston and will be
							cutting over the CPE portion
							on 4 Feb 04; with Halifax
							cutting over its CPE on 11
Halifax County Sheriff's Office	8/20/2003	2/16/2004	NCAS			F	eb 04.
Martinsville/Henry County 911							
Communications Center	10/7/1999	1/24/2002	NCAS	9/17/2001	3/1/2003		Phase I & Phase II Live
							Phase I Live-Phase II: PSAP
							escinded their request for
Montgomery Sheriff's Office		10/30/2002	NCAS	7/14/2003	1/14/2004	S	ervice.

## **Virginia Wireless E-911 Service Board**

Monthly Status Reports

Patrick County Sheriff's Office	11/8/2001	10/28/2002	NCAS	No Request			Phase I Live
							An extension has been
							requested - due to most
							recent fire and the router
							issues (Sprint LEC). The new
							building is under construction,
							with an anticipated
							completion date of July 1,
Prince Edward County- Farmville							2004
Police Department	2/28/2002	12/15/2003	NCAS	No Request			
							Phase I Live-Phase II: PSAP
							rescinded their request for
Pulaski County Sheriff's Office		10/23/2002	NCAS	7/14/2003	1/14/2004		service.
Roanoke City Communications							
Department	1/16/2001	7/12/2002	NCAS	Unknown		4/17/2003	Phase I Live & Phase II
Roanoke County Police							
Department	2/2/2001	7/16/2002	NCAS	No Request			Phase I Live
Rockbridge County Sheriff's							
Department	3/29/2000	10/30/2002	NCAS	5/30/2002	3/1/2003		Phase I Live & Phase II
Salem City Police Department	11/30/2000	7/16/2002	NCAS	3/6/2002	3/1/2003	2/25/2003	Phase I Live & Phase II
Smyth County Sheriff's							
Department	4/18/2002	4/23/2003	NCAS	No Request			Phase I Live
Twin County (City of Galax and							
Carroll County)	10/26/1999	6/3/2003	NCAS	No Request			Live Phase I
Vinton Police Department	5/23/2002	8/11/2003	NCAS	No Request			Live Phase I
							Still no routing back from Geo-
							comm despite multiple request
Wythe County Communications	7/12/2003	1/12/2004	NCAS	7/12/2003	1/12/2004		for routing and extensions.