

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name: Verizon Wireless
For Period: April '03
Prepared by: Ruzanna Boroyan, TCS (for Verizon)

| PSAP | Request Date Phase I | Proj./Actual Phase I | Phase I Solution | Request Date Phase II | Proj./Actual Phase II | Deployment Status |
|--|-------------------------|-------------------------|---------------------|--------------------------|--------------------------|--|
| Alexandria City Police Department | 02/14/00 | 12/10/2002 | NCAS | 7/12/2001 | | Live Phase I - CPE/CAD issues for Phase II |
| Alleghany County Sheriff's Office | 06/04/02 | 12/1/2002 | NCAS | 3/4/2003 | 9/4/2003 | Stand-alone deployment; FOC on PSAP 911 trunks scheduled for approx. May 2003 |
| Amelia County 911 | 01/13/03 | 1/29/2003 | NCAS | | | Live Phase I |
| Arlington Emergency Communication Center | 02/03/00 | 11/20/2001 | NCAS | 7/12/2001 | | Live Phase I - Ready for Drive testing for Phase II |
| Augusta County Government Center | 12/09/02 | 6/15/2003 | NCAS | | | VZW actively deploying. |
| Bedford County Sheriff's Office | 02/03/00 | 12/11/2002 | NCAS | | | Live Phase I |
| Blacksburg Police Department | 12/18/02 | | NCAS | | | VZW Actively deploying |
| Botetourt County GIS Comm. | 1/17/2002 | 3/6/2003 | NCAS | | | Live Phase I |
| Brunswick County Sheriff's office | 03/18/02 | 9/14/2002 | NCAS | | | Not going to be ready until at least of June. |
| Buchanan County 911 | 10/28/2002 | 4/28/2003 | NCAS | | | VZW actively deploying |
| Caroline County Fire and Rescue | 06/25/02 | 12/22/2002 | NCAS | | | Problem with not enough space at the router |
| Carroll County Sheriff's Department | 10/26/99 | 11/15/2002 | NCAS | | | Ready for drive testing. |
| Charles City Sheriff's Department | 10/16/01 | 12/18/2002 | NCAS | | | Live Phase I |
| Charlotte County Sheriff's Office | 04/20/98 | 12/13/2002 | NCAS | | | Live Phase I |
| Chesterfield Police Department | 06/30/99 | 6/30/2000 | NCAS | 2/7/2001 | 12/11/2002 | Live Phase I & II |
| Christianburg Police Department | 03/08/01 | 4/2/2003 | NCAS | | | Live Phase I |
| City of Bristol Police Department | 01/29/02 | 12/15/2002 | NCAS | | | Ready for drive testing. |
| City of Chesapeake Police Department | 06/22/99 | 8/28/2000 | NCAS | 3/28/2001 | | Live Phase I, VZW Actively Deploying Phase II |
| City of Emporia Police Department | 09/17/01 | 12/10/2002 | NCAS | 1/27/2003 | 7/27/2003 | Live Phase I, Actively deploying Phase II |
| City of Hampton 911 | 06/16/99 | 2/28/2000 | NCAS | 3/21/2001 | 4/26/2002 | Live Phase I & II |
| City of Hopewell Police Department | 07/26/01 | 10/9/2002 | NCAS | | | Live Phase I |
| City of Newport News Communications Cent | 06/25/99 | 3/23/2000 | NCAS | | 5/17/2002 | Live Phase I & II |
| City of Portsmouth Communications Center | 06/16/99 | 3/29/2000 | NCAS | 3/20/2001 | 8/2/2002 | Live Phase I & II |
| City of Radford Police Department | 12/18/02 | 6/18/2003 | NCAS | | | Waiting routing back from MAST |
| City of Richmond Emergency Communicatio | 07/14/99 | 7/7/2000 | NCAS | 9/6/2001 | 8/5/2002 | Live Phase I & II |
| City of Staunton Police Department | 12/17/02 | | NCAS | | | According to PSAP, PSAP will be ready in June. |
| City of Suffolk Police Department | 02/03/00 | 3/29/2000 | NCAS | 3/26/2001 | 5/17/2002 | Live Phase I & II |
| Clarke County Communications | 02/03/00 | TBD | NCAS | | | Verizon aquired Shentel properties. Clarke turned live with Shentel January 2003. |
| Colonial Heights Police Department | 03/06/02 | 12/10/2002 | NCAS | | | Live Phase I |
| Covington City Police Department | 05/01/02 | 11/30/2002 | NCAS | | | Live Phase I |
| Culpeper County Sheriff's Office | 02/03/00 | TBD | NCAS | | | No Coverage |
| Cumberland County Sheriff's Office | 01/13/03 | 7/13/2003 | NCAS | | | Profile test complete. CPE eill not be ready until end of May. |
| Danville Emergency Services | 02/09/00 | 1/16/2002 | NCAS | | | Live Phase I |
| Dinwiddie Sheriff's Office | 10/16/01 | TBD | NCAS | 8/8/2002 | | PSAP Wireless Trunks not ready until Apr-May 2003; PSAP needs to re-submit request when ready to accept Phase I data. |
| Eastern Shore 9-1-1 (Accomack) | 06/28/99 | 11/28/2000 | NCAS | 9/25/2001 | 12/10/2002 | Live Phase I & II |
| Fairfax County Police Communications | 02/03/00 | 10/25/2000 | NCAS | 7/12/2001 | | Live Phase I |
| Farmville Police Department | 01/23/03 | 5/31/2003 | NCAS | | | Profile test complete. Psap will not be NCAS copatible until July or August of 2003. |
| Fauquier County Sheriff's Office | 02/14/00 | 6/8/2001 | NCAS | | | Live Phase I |
| Floyd County Sheriff's Department | 12/16/02 | 7/17/2001 | NCAS | | | Not NCAS compatible. |
| Franklin County Communications Center | 11/26/02 | 5/24/2003 | NCAS | 4/8/2003 | 10/8/2003 | Profile test complete/Waiting on trunks. |
| Franklin Police Department | 11/20/02 | 1/16/2003 | NCAS | | | Live Phase I |
| Frederick County Sheriff's Office | 09/01/00 | | NCAS | 7/23/2001 | | No RF Coverage. Shentel Analog system coverage. |
| Fredricksburg Police Department | 02/03/00 | 10/15/2002 | NCAS | | | Live Phase I |
| Gloucester County Sheriff's Department | 10/03/01 | 3/7/2003 | NCAS | | | Live Phase I |
| Goochland County Sheriff's Department | 03/14/02 | 12/11/2002 | NCAS | | | Live 12/02/02, but notified by PSAP that they never submitted a request; turned off Phase I service at direction of PSAP |
| Grayson County Sheriff | 10/26/99 | | NCAS | | | No Coverage |
| Greensville Sheriff's Office | 02/14/00 | TBD | NCAS | | | Phase I request rescinded |
| Hanover County 911 | 11/09/00 | 2/19/2002 | NCAS | | 8/7/2002 | Live Phase I & II |
| Henrico County Police Department | 07/14/99 | 6/30/2000 | NCAS | 10/18/2001 | 8/31/2002 | Live Phase I & II |
| Isle of Wight County Sheriff's Office | 09/25/01 | 12/30/2002 | NCAS | | | Live Phase I |
| James City 911 Dispatch | 11/21/00 | 11/1/2001 | NCAS | 4/4/2001 | 5/14/2002 | Live Phase I & II |
| King George County Sheriff's Department | 3/13/2003 | 9/13/2003 | NCAS | | | Waiting for map from GIS |
| King William County Sheriff's Office | 10/16/02 | 12/20/2002 | NCAS | | | VZW actively deploying |
| Lancaster County Sheriff's Office | 09/17/02 | 1/29/2003 | NCAS | | | Live Phase I |

Virginia Wireless E-911 Service Board Monthly Status Report

| | | | | | | |
|--|----------|------------|------|-----------|------------|---|
| Loudon County 911 | 02/03/00 | 10/23/2000 | NCAS | 7/12/2001 | | Live Phase I, Ready for C&A/922 testing |
| Louisa County Sheriff's Department | 12/04/01 | 10/1/2002 | NCAS | | | Live Phase I, Waiting for Phase II readiness |
| Lunenburg County Sheriff's Office | 01/09/02 | 5/31/2003 | NCAS | | | No Coverage- possible routing from other PSAPs- MAST is working with PSAP to determine. |
| Mecklenburg County 911 Center | 01/22/03 | 5/31/2003 | NCAS | | | Emporia Selective router issue-VZW working with verizon. |
| Middlesex County Sheriff's Office | 09/18/02 | 5/19/2003 | NCAS | | | Psap to be ready first week of May. |
| Montgomery Sheriff's Office | 02/14/00 | 10/3/2002 | NCAS | | | Live Phase I |
| New Kent County Sheriff's Office | 09/17/01 | 12/11/2002 | NCAS | | | Live Phase I |
| Norfolk 911 Executive Department | 06/28/99 | 3/30/2000 | NCAS | 4/1/2001 | 5/14/2002 | Live Phase I & II |
| Northumberland Sheriff's Office | 09/19/02 | 1/29/2003 | NCAS | | | Live Phase I |
| Orange County Emergency Communications | 02/03/00 | 9/30/2002 | NCAS | 3/18/2003 | 9/18/2003 | Live Phase I, Actively deploying Phase II |
| Patrick County Sheriff's Office | 11/08/01 | 1/21/2003 | NCAS | | | Live Phase I |
| Petersburg Police Department | 02/03/00 | 10/29/2002 | NCAS | | | Live Phase I |
| Pittsylvania County Sheriff's Office | 02/03/00 | 3/19/2002 | NCAS | 4/4/2002 | | Live Phase I, Motorola Switch |
| Poquoson Police Department | 07/15/98 | 12/20/2002 | NCAS | | | Live Phase I |
| Powhatan County Sheriff's Office | 06/14/99 | 7/12/2000 | NCAS | | | Live Phase I |
| Prince George County Police Department | 12/10/01 | 12/17/2002 | NCAS | | | Live Phase I |
| Prince William 911 Communications | 02/03/00 | 10/8/2002 | NCAS | 7/12/2001 | | Live Phase I, CAD/CPE Issue for Phase II |
| Pulaski County Sheriff's Office | 06/26/01 | 11/19/2002 | NCAS | | | Live Phase I |
| Roanoke City Communications Department | 01/16/01 | 9/26/2002 | NCAS | | 3/4/2003 | Live Phase I & II |
| Rockbridge County Sheriff's Department | 03/29/00 | 1/16/2003 | NCAS | 5/23/2002 | 2/4/2003 | Live Phase I & II |
| Salem City Police Department | 11/30/00 | 9/26/2002 | NCAS | 3/6/2002 | 11/21/2002 | Live Phase I & II |
| Smyth County Sheriff's Department | 04/18/02 | | NCAS | | | No Coverage |
| Southampton County Sheriff's Office | 11/15/01 | 2/13/2003 | NCAS | 2/11/2003 | 8/10/2003 | Live Phase I, Actively deploying Phase II |
| Spotsylvania County Sheriff's Department | 04/09/97 | 8/30/2002 | NCAS | | | Live Phase I |
| Stafford County Sheriff's Office | 03/29/02 | 10/3/2002 | NCAS | 4/1/2002 | | Live Phase I, Ready for C&A/922 testing |
| Surry County Sheriff's Office | 11/16/01 | 11/15/2002 | NCAS | | | PSAP injunction delay per PSAP - will not be ready to deploy until April 2003 |
| Sussex County Sheriff's Office | 11/29/01 | 10/31/2002 | NCAS | | | PSAP to rescind request per TCS 3-18-03. |
| Vinton (Town of) | 05/23/02 | | NCAS | | | Psap will not be ready until June. |
| Vinton Police Department | 02/02/01 | 9/26/2002 | NCAS | 9/20/2001 | | Live Phase I |
| Virginia Beach Communications | 06/14/99 | 4/13/2000 | NCAS | 3/13/2001 | | Live Phase I, VZW Actively Deploying Phase II |
| Warren County Sheriff's Department | 11/16/01 | | NCAS | | | No Coverage |
| Washington County Sheriff's Office | 01/04/02 | 11/15/2002 | NCAS | 3/29/2003 | 9/29/2003 | Live Phase I |
| West Point Fire and Rescue | 01/24/02 | 12/20/2002 | NCAS | | | Live Phase I |
| Westmoreland County Sheriff's Office | 12/27/00 | 1/29/2003 | NCAS | 3/6/2003 | | Live Phase I |
| Williamsburg Police Department | 12/01/00 | 12/20/2002 | NCAS | | | Live Phase I |
| Wise County Sheriff's Department | 09/09/02 | 3/9/2003 | NCAS | | | TCS processing RF data for deployment waiting on approval of maps & traffic plans from PSAP- VZW actively deploying |
| York County Communications | 06/14/99 | 2/10/2000 | NCAS | 9/10/2001 | 4/2/2002 | Live Phase I & II |