

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	T-Mobile USA, Inc.
For period:	June '03
Prepared by:	Allan H. Goldsmith (T-Mobile)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Accomack	2/7/2002		NCAS	2/7/2002			No Coverage
Albemarle County	8/28/2001		NCAS				Ready to test
Alexandria PD	7/12/2002		NCAS	7/12/2001			Ready to test
Alleghany County	6/1/2002		NCAS				No Coverage
Alleghany County Sheriff's Office			NCAS	3/4/2003	9/4/2003		No Coverage
Amelia County	3/22/2002		NCAS				No Coverage
Arlington County	7/12/2001		NCAS	7/12/2001			Ready to test
Augusta	12/9/2002		NCAS				Trunk order has been issued to the market.
Botetourt County	1/24/2002		NCAS	6/17/2003			New Site Buildout
Brunswick	1/6/2003		NCAS				Ready to test
Chesterfield	10/19/2001		NCAS				Live Phase I
Clarke County	4/1/2003		NCAS				Trunk order has been issued to the market.
City of Bristol	2/13/2003		NCAS	2/13/2003			No Coverage
City of Chesapeake	2/7/2002		NCAS	2/7/2002			Live Phase II
City of Hopewell	6/6/2003		NCAS	6/6/2003			New Request
City of Colonial Heights	3/18/2002		NCAS				Live Phase I
City of Covington	5/1/2002		NCAS				No Coverage
City of Danville	1/21/2003		NCAS				Live Phase I
City of Hampton	2/7/2002		NCAS	2/7/2002			Live Phase II
City of Newport News	2/7/2002		NCAS		1/10/2003		Live Phase II
City of Norfolk	2/7/2002		NCAS	2/7/2002			Live Phase II
City of Petersburg PD	10/10/2001		NCAS				Live Phase I
City of Poquoson	2/7/2002		NCAS	2/7/2002			No Coverage
City of Portsmouth Communications Center	2/7/2002		NCAS	2/7/2002			Live Phase II
City of Richmond	2/7/2002		NCAS				Ready to test
City of Staunton	12/17/2002	6/17/2002	NCAS				Trunk order 274131 submitted to Provisioning
City of Suffolk	2/7/2002		NCAS	2/7/2002			Live Phase II
City of Virginia Beach	1/31/2002		NCAS	1/31/2002			Live Phase II
City of Williamsburg	2/7/2002		NCAS	2/7/2002			Live Phase I
Culpepper Co SO	12/26/2002		NCAS	12/26/2002			Market Drive Testing
Dinwiddie	10/19/2001		NCAS				No Coverage
Emporia Police Department	9/17/2001		NCAS	1/27/2003			Live Phase I
Fairfax PD	7/12/2001		NCAS	7/12/2002			Ready to test
Fauquier Co	7/5/2001		NCAS	6/2/2003			Live Phase I
Fluvana	9/16/2002		NCAS				Testing before June 9th or wait until after June 20th
Franklin Police Department	1/30/2003		NCAS				Assigned trunk WO to the market
Frederick County Sherrif's Office	3/21/2002	9/21/2002	NCAS				Ready to test
Goochland County	3/14/2002	9/14/2002	NCAS				Test failed. ESRK range assigned to incorrect PSAP and not loaded at TCS
Gloucester County	5/6/2003		NCAS				Trunk order assigned to the market.
Hanover	6/30/2003		NCAS				New Request
Henrico	2/7/2002		NCAS				Live Phase I
Henry County	10/25/2001		NCAS	10/25/2001			Trunk WO assigned to the market.
Isle of Wight County Sheriff	10/1/2001		NCAS				PSAP rehomeing to Jefferson/High St. tandem. Will be completed end of July.
James City County	2/7/2002		NCAS	2/7/2002			Live Phase I

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	T-Mobile USA, Inc.
For period:	June '03
Prepared by:	Allan H. Goldsmith (T-Mobile)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
King George County Sheriff's Department	3/13/2003	9/13/2003	NCAS				Trunk WO assigned to the market.
King William County	10/16/2003		NCAS				No Coverage
Lancaster County Sheriff's Office	9/17/2002		NCAS				No Coverage
Loudoun County 911	7/12/2001		NCAS	7/12/2001			Ready to test
Louisa County SO	12/4/2001		NCAS				No Coverage
Lunenburg County	1/9/2002		NCAS				No Coverage
Lynchburg	11/20/2002		NCAS	11/20/2002			Pending Testing
Madison County	5/3/2003		NCAS				Requested ESRK Range and Upload
Mathews County	2/7/2002		NCAS	2/7/2002			No Coverage
Middlesex County	11/18/2002		NCAS				No Coverage
Nelson County Sheriff's Office	3/17/2003	9/17/2003	NCAS				Trunk WO assigned to the mkt. Coverage due next month.
New Kent County Sheriff's Office	11/5/2001		NCAS				Need to order additional capacity to Jefferson and High st. Should be ready for test on 6/1/03
Northumberland	9/19/2002		NCAS				No Coverage
Norton PD			NCAS				No Coverage
Norton PD-Wise Co.			NCAS				No Coverage
Nottoway County			NCAS				No request
Pittsylvania	4/4/2002		NCAS	4/4/2002			No Coverage
Poquoson	2/7/2003		NCAS				No Coverage
Prince George	12/10/2001		NCAS	6/6/2003			Live Phase I
Prince William 911 Communications	7/12/2001		NCAS	7/12/2001			Ready to test
Rappahannock	11/5/2002		NCAS				No Coverage
Richmond	8/1/2002		NCAS				Live Phase I
Stafford County SO	7/26/2001		NCAS	4/1/2002			Ready to test
Surry County	11/16/2001		NCAS				No Coverage
Winchester	5/19/2003		NCAS				GMLC WO completed 6/20/03
Wise County	8/20/2001		NCAS				No Coverage
York Co	2/7/2002	12/16/2002	NCAS	2/7/2002			Live Phase II