

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through December 13, 2002
Prepared by:	Frith Sellers (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Accomac County	00	11/28/00	NCAS	09/25/01	08/31/02	Ready for Drive testing.
Alexandria (City)	00	1/22/02	NCAS	07/12/01	08/31/02	Ready for Drive testing.
Alleghany County	06/11/02	12/01/02				Stand-alone deployment; FOC on PSAP 911 trunks scheduled for end of January 2003.
Amelia County Sheriff's Office	3/22/02	11/29/02	NCAS			Stand-alone ALI; PSAP not ready; ETR unknown.
Anne Arundel				05/22/01	TBD	PSAP not ready.
Arlington County	00	11/20/01	NCAS	07/12/01	08/31/02	Ready for Drive testing.
Bedford County Sheriff's Office	2/3/00	10/31/02	NCAS			LIVE 12/12/02.
Botetourt	1-17-02	01/14/03	NCAS			PSAP not ready until Jan '03.
Bristol (City)	1/29/02	12/15/02	NCAS			Verifying trunk selects are correct; ready for drive test once verified.
Caroline	6-25-02	12/22/02	NCAS			Tested 12/4. No PSAP trunks to S/R per Verizon LEC.
Carrol County, Twin Counties	10/26/99	11/15/02	NCAS			Sprint Revised Trunk FOC 11-6-02. TCS sent signaling seq. to VZW 11/13/02.
Charles City Sheriff's Department	10/16/01	10/15/02	NCAS			Tested 12/4; TCS sending data, but LEC and PSAP not receiving. TCS troubleshooting the problem. <b>LIVE 12/19/02.</b>
Charlotte County Sheriff's Office	4/20/98	10/15/02	NCAS			LIVE 12/13/02.
Chesapeake (City)	00	08/28/00	NCAS	03/28/01	08/31/02	LIVE
Chesterfield	00	06/30/00	NCAS	02/07/01	09/14/02	Ready for Drive testing.
City of Colonial Heights	3/6/02	10/30/02				LIVE 12/10/02
Covington	5/8/02	11/30/02				Trunks ordered. PSAP not ready until Jan. '03.
Danville	01	1/16/02	NCAS	04/04/02	10/01/02	LIVE
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	08/08/02	02/04/03	PSAP not ready for Phase I until 1Q-2Q 2003.
City of Emporia	9/17/01		NCAS			Ready for drive testing.
Fairfax County	00	10/25/00	NCAS	07/12/01	08/31/02	PSAP CAD display problems.
Farmville, Town of	2/13/02	10/31/02	NCAS			Sprint S/R not NCAS capable until early 2003.
Fauquier County	01	07/17/01	NCAS			LIVE
Franklin Police Department - City	2/14/00	10/31/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Frederick County Sheriff's Office			NCAS	07/23/01	09/14/02	No RF coverage. Shentel Analog system coverage.
Fredericksburg, City of	3/29/02	11/30/02	NCAS			Spotsylvania trunks will serve Fredericksburg.
Gloucester County Sheriff's Department	10/3/01	10/31/02	NCAS			Tested 12/4. PSAP trunks not ready per Verizon LEC.
Goochland	3-14-02	11/15/02	NCAS			LIVE 12/12/02, but notified by PSAP that they never submitted a request; turned off Phase 1 service at direction of PSAP.
Greensville County/City of Imporia	2/14/00	TBD	NCAS			PSAP CPE not ready; 4-month extension granted, ready 1Q2003.
Hampton (City)	00	02/28/00	NCAS	03/21/01	08/31/02	Phase 2 Live.
Hanover County	01	2/19/02	NCAS			LIVE
Henrico	00	06/30/00	NCAS	10/18/01	08/31/02	Phase 2 Live.
Hopewell, City of, Police Department	7/26/01	10/09/02	NCAS			Live.
Isle of Wight County	9/25/01	10/15/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02. Tested 12/4; no PSAP trunks to Selective Router.

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through December 13, 2002
Prepared by:	Frith Sellers (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
James City County	02	11/01/01	NCAS	04/04/01	05/14/02	Phase 2 Live.
King William	1-24-02	TBD	NCAS			Tested 12/4/02. PSAP CPE not accepting 8-digit ANI; need MOTO CPE upgrade per Verizon LEC.
Lancaster County Sheriff's Office	11/5/01	10/31/02	NCAS			Trunks re-ordered to new SR; traffic plans sent to PSAP. FOC 12-10-02.
Loudoun County	00	10/23/00	NCAS	07/12/01	08/31/02	Ready for C&A/922 testing.
Louisa County Sheriff's Department	12/4/01	TBD	NCAS			PSAP not ready. No trunks until October 2.
Lunenburg County Sheriff's Department	1/9/02	TBD	NCAS			Inadequate RF coverage; recommend not deploying for the PSAP.
Mecklenburg County E911	11/30/01	10/15/02	NCAS			Trunks ordered to wrong S/R. New FOC 12/12/02. PSAP ready mid-Jan. 2003, per MAST.
Middlesex County Sheriff's Office	2/3/00	TBD	NCAS			PSAP ordered 911 trunks. Per LRK On 11/14/02, PSAP will mail Phase 1 request soon. PSAP ready per LRK on 11/22/02, but no PSAP trunks, per LRK.
Montgomery Sheriff's Department	2/14/00	10/03/02	NCAS			Live.
New Kent County Sheriff's Office	9/17/01	11/15/02	NCAS			LIVE 12/12/02.
Newport News City	00	03/23/00	NCAS	03/27/01	05/17/02	Phase 2 Live.
Norfolk City	00	03/30/00	NCAS	04/01/01	05/14/02	Phase 2 Live.
Northampton	00	04/21/00	NCAS	09/25/01	08/31/02	
Nottoway	2-25-02	08/24/02	NCAS			Sprint S/R not NCAS capable until early 2003.
Orange County Emergency Comm.	2/3/00	09/30/02	NCAS			Phase 1 Live.
Patrick County Sheriff's Office	11/8/01	10/31/02	NCAS			Testing in progress. Troubleshooting problems. Had to order new ESRKs
Petersburg (City)	2/3/00	10/29/02	NCAS			Live.
Pittsylvania County	02	3/19/02	NCAS			Moto switch.
Portsmouth (City)	00	03/29/00	NCAS	04/20/01	08/31/02	Phase 2 Live.
Powhatan	00	07/12/00	NCAS			LIVE
Prince George County Police Department	12/11/01	10/31/02	NCAS			Ready for drive testing; need to schedule through L Robert Kimball.
Prince William 911 Comm.	2/3/00	10/31/02	NCAS	07/12/01	11/15/02	Ready to test. Ready for C&A testing.
Pulaski County Sheriff's Office	6/26/01	10/30/02	NCAS			PSAP had display problem. Ready to retest.
Richmond (City)	00	07/07/00	NCAS		08/09/02	Phase 2 Live.
Richmond County Sheriff's Office			NCAS	09/06/01	08/31/02	
Roanoke (City)	1/16/01	09/26/02	NCAS	09/20/01	09/30/02	Ready to test. PSAP has CAD display issues, delay until 2003.
Roanoke County Police Department	2/2/01	09/26/02	NCAS	09/20/01	09/30/02	Phase 1 live.
Rockbridge County Sheriff's Dept	3/29/00	10/15/02	NCAS	05/23/02	11/19/02	Correct Phase 1 data not received. Working w/Sprint to resolve. Ordered new ESRKs 12/5/02.
City of Salem	11-30-00	09/26/02	NCAS			Ready for 911 drive test.
Shenandoah County		9/26/01	CAS			
Southampton County Sheriff's Dept	11/15/01	10/31/02	NCAS			PSAP CPE ready per L. Robt Kimball 11/14/02; NOT ready per LRK on
Spotsylvania County Sheriff's Dept	4/9/97	09/30/02	NCAS			Phase 1 Live.
Stafford County	2/14/00	10/03/02	NCAS	04/01/02	09/30/02	Ready for C&A /922 testing.
Suffolk	00	03/29/00	NCAS	03/26/01	05/17/02	Phase 2 Live.

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through December 13, 2002
Prepared by:	Frith Sellers (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Surry	11-16-01	11/15/02				PSAP injunction delay per LRK 12-3.
Sussex County Sheriff's Office	11/29/01	10/31/02	NCAS			PSAP injunction delay per LRK 12-3.
Vinton, Town of	5/23/02	11/31/02	NCAS			PSAP trunks not ready in mid-Nov. as planned.
Virginia Beach (City)	00	<b>04/13/00</b>	NCAS	03/13/01	08/31/02	Phase 2 Live.
Washington County	1/4/02	11/15/02	NCAS			Need to verify trunk selects are correct; ready for drive test after that.
Westmoreland County	12/27/00	10/31/02	NCAS			Trunks re-ordered to new SR; traffic plans sent to PSAP. FOC 12-10-02.
Williamsburg City	02	<b>11/01/01</b>	NCAS			Waiting on trunk status.
Wise	9-13-02	03/09/03				TCS just received RF data from VZW.
York	00	<b>02/10/00</b>	NCAS	03/14/01	<b>04/08/02</b>	Phase 2 Live.