

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Dec-02
Prepared by:	Frith Sellers, TCS (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Accomac County	00	11/28/00	NCAS	09/25/01	01/31/03	Ready for Drive testing.
Alexandria (City)	00	1/22/02	NCAS	07/12/01	01/31/03	Ready for Drive testing.
Alleghany County	06/11/02	12/01/02				Stand-alone deployment; FOC on PSAP 911 trunks scheduled for end of January 2003.
Amelia County Sheriff's Office	3/22/02	11/29/02	NCAS			Stand-alone ALI; PSAP not ready; ETR unknown.
Anne Arundel				05/22/01	TBD	PSAP not ready.
Arlington County	00	11/20/01	NCAS	07/12/01	01/31/03	Ready for Drive testing.
Augusta County Emg. Operations Center	12/16/02	06/15/03	NCAS			VZW actively deploying.
Bedford County Sheriff's Office	2/3/00	12/12/02	NCAS			LIVE 12/12/02.
Botetourt	1-17-02	01/14/03	NCAS			PSAP not ready until Jan '03.
Bristol (City)	1/29/02	12/15/02	NCAS			Ready for drive testing. Sprint not available for troubleshooting until 1/6/03.
Brunswick County	3/18/02	09/14/02	NCAS			No PSAP trunk FOC per MAST. PSAP CPE ready Feb. 2003 per MAST.
Caroline	6-25-02	12/22/02	NCAS			Tested 12/4. No PSAP trunks to S/R per Verizon LEC.
Carrol County, Twin Counties	10/26/99	11/15/02	NCAS			Trunks not working -- LEC issue; no new status -- waiting for Sprint to assist with resolving problems.
Charles City Sheriff's Department	10/16/01	12/19/02	NCAS			Tested 12/4; TCS sending data, but LEC and PSAP not receiving. TCS troubleshooting the problem. LIVE 12/19/02.
Charlotte County Sheriff's Office	4/20/98	12/13/02	NCAS			LIVE 12/13/02.
Chesapeake (City)	00	08/28/00	NCAS	03/28/01	01/31/03	LIVE
Chesterfield	00	06/30/00	NCAS	02/07/01	01/31/03	Ready for Drive testing.
City of Colonial Heights	3/6/02	12/10/02				LIVE 12/10/02
Covington City	5/8/02	11/30/02				Trunks ordered. PSAP not ready until Jan. '03.
Danville	01	1/16/02	NCAS	04/04/02	01/31/03	LIVE
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	08/08/02	02/04/03	PSAP wireless trunks not ready until Mar-May 2003; PSAP needs to re-submit request when ready to accept Phase 1 data.
City of Emporia	9/17/01	12/10/02	NCAS			LIVE 12/10/02
Fairfax County	00	10/25/00	NCAS	07/12/01	01/31/03	PSAP CAD display problems.
Farmville, Town of (Prince Edward)	2/13/02	10/31/02	NCAS			Sprint S/R not NCAS capable until early 2003.
Fauquier County	01	07/17/01	NCAS			LIVE
Franklin Police Department - City	2/14/00	10/31/02	NCAS			PSAP CPE display problems; TCS working with PSAP to resolve.
Franklin County E911	11/25/02	05/24/03	NCAS			VZW actively deploying.
Frederick County Sheriff's Office			NCAS	07/23/01	N/A	No RF coverage. Shentel Analog system coverage.
Fredericksburg, City of	3/29/02	11/30/02	NCAS			Spotsylvania trunks will serve Fredericksburg.
Gloucester County Sheriff's Department	10/3/01	10/31/02	NCAS			Tested 12/4. PSAP trunks not ready per Verizon LEC.
Goochland	3-14-02	12/12/02	NCAS			LIVE 12/12/02, but notified by PSAP that they never submitted a request; turned off Phase 1 service at direction of PSAP.
Greensville County/City of Emporia	2/14/00	TBD	NCAS			PSAP CPE not ready; 4-month extension granted, ready 1Q2003.
Hampton (City)	00	02/28/00	NCAS	03/21/01	08/31/02	Phase 2 Live.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Dec-02
Prepared by:	Frith Sellers, TCS (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Hanover County	01	2/19/02	NCAS			LIVE
Henrico	00	06/30/00	NCAS	10/18/01	08/31/02	Phase 2 Live.
Hopewell, City of, Police Department	7/26/01	10/09/02	NCAS			Live.
Isle of Wight County	9/25/01	12/30/02	NCAS			LIVE 12/30/02.
James City County	02	11/01/01	NCAS	04/04/01	05/14/02	Phase 2 Live.
King William Sheriff's Office	11/25/02	05/24/03	NCAS			VZW actively deploying.
King William (Town of West Point)	1-24-02	12/20/02	NCAS			Phase 1 Live.
Lancaster County Sheriff's Office	11/5/01	10/31/02	NCAS			Ready for drive testing.
Loudoun County	00	10/23/00	NCAS	07/12/01	01/31/03	Ready for C&A/922 testing.
Louisa County Sheriff's Department	12/4/01	10/01/02	NCAS			PSAP not ready. Phase 1 live 10-1-02.
Lunenburg County Sheriff's Department	1/9/02	TBD	NCAS			Need to confirm separate wireless trunks. PSAP not responding with decision to receive calls.
Mecklenburg County E911	11/30/01	10/15/02	NCAS			Trunks ordered to wrong S/R. New FOC 12/12/02. PSAP ready mid-Jan. 2003, per MAST.
Middlesex County Sheriff's Office	11/20/02	05/19/03	NCAS			PSAP just placed trunk orders. Request for service rec'd 11/20/02
Montgomery Christianburg PD	2/14/00	01/31/03	NCAS			2 cell sites will route to PD; TCS working with PSAP.
New Kent County Sheriff's Office	9/17/01	12/12/02	NCAS			LIVE 12/12/02.
Newport News City	00	03/23/00	NCAS	03/27/01	05/17/02	Phase 2 Live.
Norfolk City	00	03/30/00	NCAS	04/01/01	05/14/02	Phase 2 Live.
Northhampton	00	04/21/00	NCAS	09/25/01	01/31/03	
Northumberland County Bd. of Supervisors	1/2/02	07/01/02	NCAS			Ready for drive testing.
Nottoway	2-25-02	08/24/02	NCAS			Sprint S/R not NCAS capable until early 2003. Trunks ordered; no FOC from Spr
Orange County Emergency Comm.	2/3/00	09/30/02	NCAS			Phase 1 Live.
Patrick County Sheriff's Office	11/8/01	10/31/02	NCAS			Testing in progress. Troubleshooting problems. Had to order new ESRKs
Petersburg (City)	2/3/00	10/29/02	NCAS			Live.
Pittsylvania County	02	3/19/02	NCAS			Moto switch.
Portsmouth (City)	00	03/29/00	NCAS	04/20/01	08/31/02	Phase 2 Live.
Powhatan		07/12/00	NCAS			LIVE
Prince George County Police Department	12/11/01	12/17/02	NCAS			Ready for drive testing; Phase 1 live 12-17-02.
Prince William 911 Comm.	2/3/00	10/08/02	NCAS	07/12/01	01/31/03	Live 10/8/02
Pulaski County Sheriff's Office	6/26/01	11/18/02	NCAS			PSAP had display problem. Ready to retest. Phase 1 live 11-18-02.
Radford (City)						VZW actively deploying.
Richmond (City)	00	07/07/00	NCAS		08/09/02	Phase 2 Live.
Richmond County Sheriff's Office			NCAS	09/06/01	01/31/03	
Roanoke (City)	1/16/01	09/26/02	NCAS	09/20/01	03/31/03	Ready to test. PSAP has CAD display issues, delay until 2003.
Roanoke County Police Department	2/2/01	09/26/02	NCAS	09/20/01	01/31/03	Phase 1 live.
Rockbridge County Sheriff's Dept	3/29/00	10/15/02	NCAS	05/23/02	01/31/03	TCS needed to re-load P-ANIs 12/31/02; need fast busy rather than alternate routing.
City of Salem	11-30-00	09/26/02	NCAS			Ready for 911 drive test. Phase 1 live 9-26-02

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Dec-02
Prepared by:	Frith Sellers, TCS (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Shenandoah County		9/26/01	CAS			
Southampton County Sheriff's Dept	11/15/01	10/31/02	NCAS			Per L Robt. Kimball, PSAP CPE should be ready mid-December 2002.
Spotsylvania County Sheriff's Dept	4/9/97	09/30/02	NCAS			Phase 1 Live.
Stafford County	2/14/00	10/03/02	NCAS	04/01/02	01/31/03	Ready for C&A /922 testing.
Staunton (City)						VZW actively deploying.
Suffolk	00	03/29/00	NCAS	03/26/01	05/17/02	Phase 2 Live.
Surry	11-16-01	11/15/02				PSAP injunction delay per LRK 12-3. VZW trunks to S/R are okay.
Sussex County Sheriff's Office	11/29/01	10/31/02	NCAS			PSAP injunction delay per LRK 12-3.
Vinton, Town of	5/23/02	11/31/02	NCAS			PSAP trunks not ready in mid-January 2003.
Virginia Beach (City)	00	04/13/00	NCAS	03/13/01	08/31/02	Phase 2 Live.
Washington County	1/4/02	11/15/02	NCAS			Ready for drive testing -- Sprint not able to troubleshoot until 1/6/03.
Westmoreland County	12/27/00	10/31/02	NCAS			Ready for drive testing.
Williamsburg City	02	12/20/02	NCAS			Phase 1 live 12-20-02.
Wise	9-13-02	03/09/03				TCS just received RF data from VZW.
York	00	02/10/00	NCAS	03/14/01	04/08/02	Phase 2 Live.