

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name: Verizon Wireless

For Period: September '03

Prepared by: Ruzanna Boroyan, TCS (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I	Phase I Solution	Request Date Phase II	Proj./Actual Phase II	Deployment Status
Alexandria City Police Department	02/14/00	1/22/2002	NCAS	7/12/2001	7/1/2003	Live Phase I & II
Alleghany County Sheriff's Office	06/04/02	7/28/2003	NCAS	3/4/2003	9/4/2003	Live Phase I (Phase II -Verizon is not ready; routine deployment underway)
Amelia County 911	01/13/03	1/29/2003	NCAS			Live Phase I (Planning and coordinating on Phase II)
Arlington Emergency Communication Center	02/03/00	11/20/2001	NCAS	7/12/2001	6/20/2003	Live Phase I & II
Augusta County Government Center	12/09/02	6/15/2003	NCAS			Testing Scheduled for 10/14
Bedford County Sheriff's Office	02/03/00	12/11/2002	NCAS	5/15/2003	11/15/2003	Live Phase I (Phase II-Verizon not ready, routing deployment underway
Blacksburg Police Department	12/18/02	5/21/2003	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II-Verizon not ready; routine deployment underway)
Blackstone Police Department	2/25/2002	Unknown	NCAS			
Botetourt County GIS Comm.	1/17/2002	3/6/2003	NCAS	6/27/2003	12/27/2003	Live Phase I (Phase II- Verizon not ready; routine deployment underway)
Brunswick County Sheriff's office	03/18/02	Unknown	NCAS			PSAP re-issued request on 3-17-03 for 9-30- 03 in-service date per MAST. Extension to 12/11.
Buchanan County 911	10/28/2002	4/28/2003	NCAS			Invalid request.
Buena Vista Police Department	5/23/2002	Unknown	NCAS	5/23/2002	Unknown	No coverage
Caroline County Fire and Rescue	06/25/02	8/4/2003	NCAS			Live Phase I
Carroll County Sheriff's Department	10/26/99	4/14/2003	NCAS			Live Phase I
Charles City Sheriff's Department	10/16/01	12/18/2002	NCAS			Live Phase I
Charlotte County Sheriff's Office	04/20/98	12/13/2002	NCAS	7/1/2003	1/1/2004	Live Phase I. (Phase II-Verizon not ready; routine deployment underway)
Chesterfield Police Department	06/30/99	6/30/2000	NCAS	2/7/2001	12/11/2002	Live Phase I & II

Virginia Wireless E-911 Service Board Monthly Status Report

Christianburg Police Department	03/08/01	4/2/2003	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II-Verizon not ready; routine deployment underway)
City of Bristol Police Department	01/29/02	4/15/2003	NCAS	2/1/2003	7/28/2003	Live Phase I & II
City of Chesapeake Police Department	06/22/99	8/28/2000	NCAS	3/28/2001	4/15/2003	Live Phase I & II
City of Emporia Police Department	09/17/01	12/10/2002	NCAS	1/27/2003	7/22/2003	Live Phase I & II
City of Galax Police Department	10/26/1999	Unknown	NCAS			No coverage
City of Hampton 911	06/16/99	2/28/2000	NCAS	3/21/2001	4/26/2002	Live Phase I & II
City of Hopewell Police Department	07/26/01	10/9/2002	NCAS	6/6/2003	12/6/2003	Live Phase I (Phase II-Verizon not ready, routing deployment underway)
City of Newport News Communications Center	06/25/99	3/23/2000	NCAS		5/17/2002	Live Phase I & II
City of Norton Police Department		8/19/2003				Live Phase I
City of Portsmouth Communications Center	06/16/99	3/29/2000	NCAS	3/20/2001	8/2/2002	Live Phase I & II
City of Radford Police Department	12/18/02	5/21/2003	NCAS			Live Phase I
City of Richmond Emergency Communications	07/14/99	7/7/2000	NCAS	9/6/2001	8/5/2002	Live Phase I & II
City of Staunton Police Department	12/17/02	9/23/2003	NCAS			Live Phase I
City of Suffolk Police Department	02/03/00	3/29/2000	NCAS	3/26/2001	5/17/2002	Live Phase I & II
City of Waynesboro Police Department	3/31/2003	Unknown	NCAS			Order SS 9/29/03
City of Winchester Police	2/3/2000	7/1/2002	NCAS			Live Phase I
Clarke County Communications	02/03/00	6/26/2002	NCAS			Live Phase I
Colonial Heights Police Department	03/06/02	12/10/2002	NCAS	7/23/2003	1/9/2004	Live Phase I (Phase II New Request)
Covington City Police Department	05/01/02	7/28/2003	NCAS			Live Phase I
Culpeper County Sheriff's Office	02/03/00	TBD	NCAS			No Coverage
Cumberland County Sheriff's Office	01/13/03	7/13/2003	NCAS			Will be doing drive testing, should only be testing tower 53 - at 635 Cartersville Rd. with all three sectors going to Cumberland.

Virginia Wireless E-911 Service Board Monthly Status Report

Danville Emergency Services	02/09/00	1/16/2002	NCAS	5/14/2003	11/14/2003	Live Phase I (Phase II-Verizon not ready, routing deployment underway)
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	8/8/2002		Contract for the CPE has not been signed and is still in the hands the attorney. Decision to be made on this within this month by the PSAP/County.
Eastern Shore 9-1-1 (Accomack)	06/28/99	11/28/2000	NCAS	9/25/2001	12/10/2002	Live Phase I & II
Fairfax County Police Communications	02/03/00	10/25/2000	NCAS	7/12/2001	6/20/2003	Live Phase I & II
Farmville Police Department	01/23/03	5/31/2003	NCAS			PSAP has an extension until 11 Dec 03. due to most recent fire and the router issues (Sprint LEC). Meeting with Sprint LEC rep on 18 Sep 03 for an update on router.
Fauquier County Sheriff's Office	02/14/00	6/8/2001	NCAS	6/2/2003	12/2/2003	Live Phase I (Phase II-Verizon not ready, routing deployment underway)
Floyd County Sheriff's Department	7/18/2003	1/18/2003	NCAS			Per VAWB, will re-submit request once SALI issue is resolved. Rescind letter has been received.
Franklin County Communications Center	11/26/02	8/21/2003	NCAS	9/3/2003	3/3/2004	Live Phase I
Franklin Police Department	11/20/02	1/16/2003	NCAS		7/25/2003	Live Phase I & II
Frederick County Sheriff's Office	09/01/00	6/26/2002	NCAS	7/23/2001	Unknown	Live Phase I (Phase II-negotiated extension of deadline already in place)
Fredricksburg Police Department	02/03/00	10/15/2002	NCAS			Live Phase I
Giles County Dispatch Center	6/28/2003	12/28/2003	NCAS			Map and TP to go out by 10/3/03
Gloucester County Sheriff's Department	10/03/01	3/7/2003	NCAS			Live Phase I
Goochland County Sheriff's Department	03/14/02	12/2/2002	NCAS			Live Phase I
Grayson County Sheriff	10/26/99		NCAS			No Coverage
Greenville Sheriff's Office	02/14/00	TBD	NCAS			Ready to test. Ready to test Schedule for W/S 9/26 . LRK states Greenville is not yet ready. Requested 10/29 Tentitively

Virginia Wireless E-911 Service Board Monthly Status Report

Hanover County 911	11/09/00	2/19/2002	NCAS			Live Phase I
Henrico County Police Department	07/14/99	6/30/2000	NCAS	10/18/2001	8/31/2002	Live Phase I & II
Isle of Wight County Sheriff's Office	09/25/01	12/30/2002	NCAS			Live Phase I
James City 911 Dispatch	11/21/00	11/1/2001	NCAS	4/4/2001	5/14/2002	Live Phase I & II
King George County Sheriff's Department	3/13/2003	7/25/2003	NCAS			Live Phase I
King William County Sheriff's Office	10/16/02	5/2/2003	NCAS			Live Phase I
Lancaster County Sheriff's Office	09/17/02	1/29/2003	NCAS			Live Phase I
Lexington Police Department	5/23/2002	Unknown	NCAS			
Loudon County 911	02/03/00	10/23/2000	NCAS	7/12/2001	1/15/2003	Live Phase I & II
Louisa County Sheriff's Department	12/04/01	10/1/2002	NCAS	6/17/2003	12/17/2003	Live Phase I, (Phase II-Verizon not ready, routing deployment underway)
Lunenburg County Sheriff's Office	01/09/02	5/31/2003	NCAS			Tower sectors now go to Brunswick and Mecklenburg
Mecklenburg County 911 Center	01/22/03	7/14/2003	NCAS			Live Phase I (Phase II-Planning and coordinating for Phase II)
Middlesex County Sheriff's Office	09/18/02	6/25/2003	NCAS			Live Phase I
Montgomery Sheriff's Office	02/14/00	10/3/2002	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II- Verizon not ready; routing deployment underway)
New Kent County Sheriff's Office	09/17/01	12/11/2002	NCAS			Live Phase I
Norfolk 911 Executive Department	06/28/99	3/30/2000	NCAS	4/1/2001	5/14/2002	Live Phase I & II
Northumberland Sheriff's Office	09/19/02	1/29/2003	NCAS			Live Phase I
Nottoway County Sheriff's Office	2/25/2002	Unknown	NCAS			The CPE upgrades for accepting Phase II NCAS has finally been started. We are looking at the 2nd week of October 03 for the manufacturer - CML to have their work completed. This PSAP is also serviced off the Farmville router. Once CPE upgrades completed we will have to do Phase I/II consecutively.

Virginia Wireless E-911 Service Board Monthly Status Report

Orange County Emergency Communications	02/03/00	9/30/2002	NCAS	3/18/2003	7/24/2003	Live Phase I & II
Patrick County Sheriff's Office	11/08/01	1/21/2003	NCAS			Live Phase I
Petersburg Police Department	02/03/00	10/29/2002	NCAS			Live Phase I
Pittsylvania County Sheriff's Office	02/03/00	3/19/2002	NCAS	4/4/2002	7/1/2003	Live Phase I & II
Poquoson Police Department	07/15/98	12/20/2002	NCAS			Live Phase I
Powhatan County Sheriff's Office	06/14/99	7/12/2000	NCAS			Live Phase I
Prince George County Police Department	12/10/01	12/17/2002	NCAS			Live Phase I
Prince William 911 Communications	02/03/00	10/8/2002	NCAS	7/12/2001	6/20/2003	Live Phase I & II
Pulaski County Sheriff's Office	06/26/01	11/19/2002	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II Verizon not ready; routine deployment underway)
Richmond County Sheriff's Office	9/6/2001	Unknown	NCAS			
Roanoke City Communications Department	01/16/01	9/26/2002	NCAS	9/20/2001	3/4/2003	Live Phase I & II
Roanoke County Police Department	2/2/2001	9/26/2002	NCAS	9/20/2001	Unknown	Live Phase I
Rockbridge County Sheriff's Department	03/29/00	1/16/2003	NCAS	5/23/2002	2/4/2003	Live Phase I & II
Russell County Sheriff's Office	8/14/2003					No Coverage
Salem City Police Department	11/30/00	9/26/2002	NCAS	3/6/2002	11/21/2002	Live Phase I & II
Southampton County Sheriff's Office	11/15/01	2/13/2003	NCAS	2/11/2003	7/25/2003	Live Phase I & II
Spotsylvania County Sheriff's Department	04/09/97	8/30/2002	NCAS			Live Phase I
Stafford County Sheriff's Office	03/29/02	10/3/2002	NCAS	4/1/2002	6/20/2003	Live Phase I & II
Surry County Sheriff's Office	11/16/01	11/15/2002	NCAS			PSAP not ready until April per LRK 1-15. 60 day delay to connect to new tandem per TCS/VAWB. Extension to 9/30.
Sussex County Sheriff's Office	11/29/01	10/31/2002	NCAS			60 day delay to connect to new tandem per TCS/VAWB. PSAP to rescind request per TCS 3-18-03. Extension to 9/30.
Vinton Police Department	5/23/2002	7/16/2003	NCAS			Live Phase I

Virginia Wireless E-911 Service Board Monthly Status Report

Virginia Beach Communications	06/14/99	4/13/2000	NCAS	3/13/2001	Unknown	Live Phase I (Phase II-Negotiated extention deadline already in place)
Warren County Sheriff's Department	11/16/01		NCAS			No Coverage
Washington County Sheriff's Office	01/04/02	11/15/2002	NCAS	3/29/2003	7/28/2003	Live Phase I & II
West Point Fire and Rescue	01/24/02	12/20/2002	NCAS			Live Phase I
Westmoreland County Sheriff's Office	12/27/00	1/29/2003	NCAS	3/6/2003	7/31/2003	Live Phase I & II
Williamsburg Police Department	12/01/00	12/20/2002	NCAS			Live Phase I
Wise County Sheriff's Department	09/09/02	Unknown	NCAS			PSAP is not ready.
York County Communications	06/14/99	2/10/2000	NCAS	9/10/2001	4/2/2002	Live Phase I & II