

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name: Verizon Wireless

For Period: November '03

Prepared by: Ruzanna Boroyan, TCS (for Verizon)

PSAP	Request Date Phase I	Proj./Actual Phase I	Phase I Solution	Request Date Phase II	Proj./Actual Phase II	Deployment Status	
Alexandria City Police Department	02/14/00	1/22/2002	NCAS	7/12/2001	7/1/2003	Live Phase I & II	
Alleghany County Sheriff's Office	06/04/02	7/28/2003	NCAS	3/4/2003	9/4/2003	Live Phase I (Phase II - PSAP is still not ready; CPE issue. )	
Amelia County 911	01/13/03	1/29/2003	NCAS			Live Phase I	
Arlington Emergency Communication Center	02/03/00	11/20/2001	NCAS	7/12/2001	6/20/2003	Live Phase I & II	
Augusta County Government Center	12/09/02	10/14/2003	NCAS			Live Phase I	
Bedford County Sheriff's Office	02/03/00	12/11/2002	NCAS	5/15/2003	11/17/2003	Live Phase I & II	
Blacksburg Police Department	12/18/02	5/21/2003	NCAS	6/30/2003	12/30/2003	Live Phase I; Phase II: 09/30/2003 Dennis Cyphers, Managing Director rescinds Phase II request due to Mapping System	
Blackstone Police Department	2/25/2002	Unknown	NCAS			New CPE equipment is being installed. Anticipated cutover after the first of the year. Router is no longer an issue.	
Botetourt County GIS Comm.	1/17/2002	3/6/2003	NCAS	6/27/2003	12/27/2003	Live Phase I (Phase II- Ready to Test).	
Brunswick County Sheriff's office	03/18/02	Unknown	NCAS			PSAP is ready to test.	
Buchanan County 911	10/28/2002	4/28/2003	NCAS			Invalid request.	
Buena Vista Police Department	5/23/2002	Unknown	NCAS	5/23/2002	Unknown	No coverage	
Caroline County Fire and Rescue	06/25/02	8/4/2003	NCAS			Live Phase I	
Carroll County Sheriff's Department	10/26/99	4/14/2003	NCAS			Live Phase I	
Charles City Sheriff's Department	10/16/01	12/18/2002	NCAS			Live Phase I	
Charlotte County Sheriff's Office	04/20/98	12/13/2002	NCAS	7/1/2003	1/1/2004	Live Phase I. (Phase II-PSAP will be sending a letter to rescind the request for Phase II. A new request letter will be issued pending selection of a mapping vendor.	

## Virginia Wireless E-911 Service Board Monthly Status Report

Chesterfield Police Department	06/30/99	6/30/2000	NCAS	2/7/2001	12/11/2002	Live Phase I & II	
						Live Phase I (Phase II-09/25/2003 Dennis Cyphers, Managing Director rescinds Phase II request due to Mapping System	
Christianburg Police Department	03/08/01	4/2/2003	NCAS	6/30/2003	12/30/2003		
City of Bristol Police Department	01/29/02	4/15/2003	NCAS	2/1/2003	7/28/2003	Live Phase I & II	
City of Chesapeake Police Department	06/22/99	8/28/2000	NCAS	3/28/2001	4/15/2003	Live Phase I & II	
City of Emporia Police Department	09/17/01	12/10/2002	NCAS	1/27/2003	7/22/2003	Live Phase I & II	
City of Galax Police Department	10/26/1999	Unknown	NCAS			No coverage	
City of Hampton 911	06/16/99	2/28/2000	NCAS	3/21/2001	4/26/2002	Live Phase I & II	
						Live Phase I (Phase II-Testing to be scheduled for the first week of December.	
City of Hopewell Police Department	07/26/01	10/9/2002	NCAS	6/6/2003	12/6/2003		
City of Newport News Communications Center	06/25/99	3/23/2000	NCAS		5/17/2002	Live Phase I & II	
City of Norton Police Department		8/19/2003				Live Phase I	
City of Portsmouth Communications Center	06/16/99	3/29/2000	NCAS	3/20/2001	8/2/2002	Live Phase I & II	
City of Radford Police Department	12/18/02	5/21/2003	NCAS			Live Phase I	
City of Richmond Emergency Communications	07/14/99	7/7/2000	NCAS	9/6/2001	8/5/2002	Live Phase I & II	
City of Staunton Police Department	12/17/02	9/23/2003	NCAS			Live Phase I	
City of Suffolk Police Department	02/03/00	3/29/2000	NCAS	3/26/2001	5/17/2002	Live Phase I & II	
City of Waynesboro Police Department	3/31/2003	Unknown	NCAS			Currently troubleshooting with Verizon	
City of Winchester Police	2/3/2000	7/1/2002	NCAS			Live Phase I	
Clarke County Communications	02/03/00	6/26/2002	NCAS			Live Phase I	
						Live Phase I Phase II working on calibration testing	
Colonial Heights Police Department	03/06/02	12/10/2002	NCAS	7/23/2003	1/9/2004		
Covington City Police Department	05/01/02	7/28/2003	NCAS			Live Phase I	
Culpeper County Sheriff's Office	02/03/00	TBD	NCAS			No Coverage	
Cumberland County Sheriff's Office	01/13/03	11/14/2003	NCAS			Live Phase I	
Danville Emergency Services	02/09/00	1/16/2002	NCAS	5/14/2003	11/18/2003	Live Phase I & II	

## Virginia Wireless E-911 Service Board Monthly Status Report

						This PSAP plans on going Phase I and Phase II at the same time. Contracts have been signed for the new equipment. The anticipated installation cutover is July 1, 2004	
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	8/8/2002			
Eastern Shore 9-1-1 (Accomack)	06/28/99	11/28/2000	NCAS	9/25/2001	12/10/2002	Live Phase I & II	
Fairfax County Police Communications	02/03/00	10/25/2000	NCAS	7/12/2001	6/20/2003	Live Phase I & II	
Farmville Police Department	01/23/03	7/1/2004	NCAS			An extension has been requested. The new building is under construction, with an anticipated completion date of July 1, 2004	
Fauquier County Sheriff's Office	02/14/00	6/8/2001	NCAS	6/2/2003	12/2/2003	Live Phase I ( Phase II-Working on Calibration Testing)	
Floyd County Sheriff's Department	7/18/2003	1/18/2003	NCAS			Stand Alone Ali issues	
Franklin County Communications Center	11/26/02	8/21/2003	NCAS	9/3/2003	3/3/2004	Live Phase I	
Franklin Police Department	11/20/02	1/16/2003	NCAS		7/25/2003	Live Phase I & II	
Frederick County Sheriff's Office	09/01/00	6/26/2002	NCAS	7/23/2001	Unknown	Live Phase I (Phase II-Scheduled to test end of Dec	
Fredricksburg Police Department	02/03/00	10/15/2002	NCAS			Live Phase I	
Giles County Dispatch Center	6/28/2003	12/28/2003	NCAS			Traffic Plans are complete getting ready to drive test.	
Gloucester County Sheriff's Department	10/03/01	3/7/2003	NCAS			Live Phase I	
Goochland County Sheriff's Department	03/14/02	12/2/2002	NCAS			Live Phase I	
Grayson County Sheriff	10/26/99		NCAS			No Coverage	
Greensville Sheriff's Office	02/14/00	TBD	NCAS			PSAP not ready waiting for Extension # 3 from LRK	
Hanover County 911	11/09/00	2/19/2002	NCAS			Live Phase I	
Henrico County Police Department	07/14/99	6/30/2000	NCAS	10/18/2001	8/31/2002	Live Phase I & II	
Isle of Wight County Sheriff's Office	09/25/01	12/30/2002	NCAS			Live Phase I	
James City 911 Dispatch	11/21/00	11/1/2001	NCAS	4/4/2001	5/14/2002	Live Phase I & II	
King George County Sheriff's Department	3/13/2003	7/25/2003	NCAS			Live Phase I	

## Virginia Wireless E-911 Service Board Monthly Status Report

King William County Sheriff's Office	10/16/02	1/29/2003	NCAS			Live Phase I	
Lancaster County Sheriff's Office	09/17/02	1/29/2003	NCAS			Live Phase I	
Lexington Police Department	5/23/2002	Unknown	NCAS				
Loudon County 911	02/03/00	10/23/2000	NCAS	7/12/2001	1/15/2003	Live Phase I & II	
Louisa County Sheriff's Department	12/04/01	10/1/2002	NCAS	6/17/2003	12/17/2003	Live Phase I, (Phase II-PSAP is ready to work on Phase II;testing will be scheduled in the first week of December.	
Lunenburg County Sheriff's Office	01/09/02	5/31/2003	NCAS			No coverage in Lunenburg with Verizon. Tower sectors now go to Brunswick and Mecklenburg	
Mecklenburg County 911 Center	01/22/03	7/14/2003	NCAS			Live Phase I (Phase II-Planning and coordinating for Phase II)	
Middlesex County Sheriff's Office	09/18/02	6/25/2003	NCAS			Live Phase I	
Montgomery Sheriff's Office	02/14/00	10/3/2002	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II- 09/30/2003 Dennis Cyphers, Managing Director rescinds Phase II request due to Mapping System	
New Kent County Sheriff's Office	09/17/01	12/11/2002	NCAS			Live Phase I	
Norfolk 911 Executive Department	06/28/99	3/30/2000	NCAS	4/1/2001	5/14/2002	Live Phase I & II	
Northumberland Sheriff's Office	09/19/02	1/29/2003	NCAS			Live Phase I	
Nottoway County Sheriff's Office	2/25/2002	Unknown	NCAS			Sprint routers will not be ready till December 2003.	
Orange County Emergency Communications	02/03/00	9/30/2002	NCAS	3/18/2003	7/24/2003	Live Phase I & II	
Patrick County Sheriff's Office	11/08/01	1/21/2003	NCAS			Live Phase I	
Petersburg Police Department	02/03/00	10/29/2002	NCAS			Live Phase I	
Pittsylvania County Sheriff's Office	02/03/00	3/19/2002	NCAS	4/4/2002	7/1/2003	Live Phase I & II	
Poquoson Police Department	07/15/98	12/20/2002	NCAS			Live Phase I	
Powhatan County Sheriff's Office	06/14/99	7/12/2000	NCAS			Live Phase I	
Prince George County Police Department	12/10/01	12/17/2002	NCAS			Live Phase I	
Prince William 911 Communications	02/03/00	10/8/2002	NCAS	7/12/2001	6/20/2003	Live Phase I & II	

## Virginia Wireless E-911 Service Board Monthly Status Report

Pulaski County Sheriff's Office	06/26/01	11/19/2002	NCAS	6/30/2003	12/30/2003	Live Phase I (Phase II 09/30/2003 Dennis Cyphers, Managing Director rescinds Phase II request due to Mapping System	
Rappahannock County Sheriff's Office	9/8/2003	3/30/2004	NCAS			Phase I-Waiting RF from VZW. Shows as no coverage.	
Roanoke City Communications Department	01/16/01	9/26/2002	NCAS	9/20/2001	3/4/2003	Live Phase I & II	
Roanoke County Police Department	2/2/2001	9/26/2002	NCAS	9/20/2001	Unknown	Live Phase I	
Rockbridge County Sheriff's Department	03/29/00	1/16/2003	NCAS	5/23/2002	2/4/2003	Live Phase I & II	
Russell County Sheriff's Office	8/14/2003	02/30/2004				Phase I no coverage	
Salem City Police Department	11/30/00	9/26/2002	NCAS	3/6/2002	11/21/2002	Live Phase I & II	
Southampton County Sheriff's Office	11/15/01	2/13/2003	NCAS	2/11/2003	7/25/2003	Live Phase I & II	
Spotsylvania County Sheriff's Department	04/09/97	8/30/2002	NCAS			Live Phase I	
Stafford County Sheriff's Office	03/29/02	10/3/2002	NCAS	4/1/2002	6/20/2003	Live Phase I & II	
Surry County Sheriff's Office	11/16/01	11/15/2002	NCAS			Phase I PSAP is not ready due to CPE issue. Extension is granted.	
Sussex County Sheriff's Office	11/29/01	10/31/2002	NCAS			Phase I- PSAP is not ready due to CPE issue. Extension is granted.	
Vinton Police Department	5/23/2002	7/16/2003	NCAS			Live Phase I	
Virginia Beach Communications	06/14/99	4/13/2000	NCAS	3/13/2001	9/26/2003	Live Phase I & II	
Warren County Sheriff's Department	11/16/01		NCAS			No Coverage	
Washington County Sheriff's Office	01/04/02	11/15/2002	NCAS	3/29/2003	7/28/2003	Live Phase I & II	
West Point Fire and Rescue	01/24/02	12/20/2002	NCAS			Live Phase I	
Westmoreland County Sheriff's Office	12/27/00	1/29/2003	NCAS	3/6/2003	7/31/2003	Live Phase I & II	
Williamsburg Police Department	12/01/00	12/20/2002	NCAS			Live Phase I	
Wise County Sheriff's Department	11/1/2003	4/29/2004	NCAS			Phase I- PSAP is now ready to recieve Phase I service. The Center CPE is Orbacom and is installed and is Phase I complaint.	
York County Communications	06/14/99	2/10/2000	NCAS	9/10/2001	4/2/2002	Live Phase I & II	