

**Virginia Wireless E-911 Service Board
Monthly Status Report**

CMRS Provider Name: Verizon Wireless
For Period: August-04
Prepared by: Ruzanna Boroyan, TCS (for Verizon)

PSAP	Request Date Phase I	Proj/Actual Phase I	Phase I Solution	Request Date Phase II	Proj/Actual Phase II	Deployment Status	x
Alexandria City Police Department	02/14/00	1/22/2002	NCAS	7/12/2001	7/1/2003	Live Phase I & II	
Alleghany County Sheriff's Office	06/04/02	7/28/2003	NCAS	3/4/2003	1/28/2004	Live Phase I & Phase II	
Amelia County 911	01/13/03	1/29/2003	NCAS			Live Phase I	
Arlington Emergency Communication Center	02/03/00	11/20/2001	NCAS	7/12/2001	6/20/2003	Live Phase I & II	
Augusta County Government Center	12/09/02	10/14/2003	NCAS	5/25/2004	11/21/2004	Live Phase I. Phase II-load, 922, complete.	
Bedford County Sheriff's Office	02/03/00	12/11/2002	NCAS	5/15/2003	11/17/2003	Live Phase I & II	
Blackburn Police Department	12/18/02	5/21/2003	NCAS	6/4/2004	1/3/2005	Live Phase I; Phase II: InterAct is in the process of installing the CAD/Mapping system.	
Bolehurst County GIS Comm.	1/17/2002	3/6/2003	NCAS	6/27/2003	12/4/2003	Live Phase I & II	
Brunswick County Sheriff's office	03/18/02	12/3/2003	NCAS	5/3/2004	11/3/2004	Live Phase I-Phase II: Brunswick is fully implemented Phase I and currently live Phase II with Sprint. Brunswick is waiting for test schedules from the remaining WSPs.	
Buchanan County 911	10/28/2002	4/28/2003	NCAS			Invalid request	
Buena Vista Police Department	5/23/2002	1/16/2003	NCAS	5/23/2002	2/4/2003	Live Phase I & II-Rockbridge county handles calls for Buena Vista and City of Lexington.	
Caroline County Fire and Rescue	06/25/02	8/4/2003	NCAS	2/17/2004	8/17/2004	Live Phase I-Phase II-Confirmed testing date and time 9/21/04 @ 10 am EST.	
Carroll County Sheriff's Department	10/28/99	4/14/2003	NCAS			Live Phase I	
Charles City Sheriff's Department	10/16/01	12/18/2002	NCAS	3/24/2004	8/18/2004	Live Phase I & II	
Charlotte County Sheriff's Office	04/20/98	12/13/2002	NCAS	7/22/2004	1/18/2005	Live Phase I-Phase II: MicroDATA has installed the Mapping system and is currently working on the CAD interface. This is projected to be complete by the first part of September.	
Chesterfield Police Department	06/30/99	6/30/2000	NCAS	2/7/2001	12/11/2002	Live Phase I & II	
Christianburg Police Department	03/08/01	4/2/2003	NCAS	6/30/2003	unknown	Live Phase I (Phase II-09/25/2003 Dennis Cyphers, Managing Director rescinds Phase II request due to Mapping System. -MSAG is in the process of installing the Mapping system	
City of Bristol Police Department	01/29/02	4/15/2003	NCAS	2/1/2003	7/28/2003	Live Phase I & II	
City of Chesapeake Police Department	06/22/99	8/28/2000	NCAS	3/28/2001	4/15/2003	Live Phase I & II	
City of Emporia Police Department	09/17/01	12/10/2002	NCAS	1/27/2003	7/22/2003	Live Phase I & II	
City of Galax Police Department	10/26/1999	Unknown	NCAS	3/21/2001	4/26/2002	No coverage	
City of Hamilton 911	06/10/98	2/28/2000	NCAS			Live Phase I & II	
City of Hopewell Police Department	07/26/01	10/9/2002	NCAS	6/6/2003	1/12/2004	Live Phase I & II	
City of Newport News Communications Center	06/25/99	3/23/2000	NCAS		5/17/2002	Live Phase I & II	
City of Norton Police Department	08/19/2003					Live Phase I	
City of Portsmouth Communications Center	06/16/99	3/29/2000	NCAS	3/20/2001	8/2/2002	Live Phase I & II	
City of Radford Police Department	12/18/02	5/21/2003	NCAS	6/16/2004	12/13/2004	Live Phase I Phase II-Radford is having a new telephone system installed the first part of October. The CAD/Mapping installation will take place immediately following the telephone installation.	
City of Richmond Emergency Communications	07/14/99	7/7/2000	NCAS	9/6/2001	8/5/2002	Live Phase I & II	
City of Staunton Police Department	12/17/02	9/23/2003	NCAS			Live Phase I	
City of Suffolk Police Department	02/03/00	3/29/2000	NCAS	3/26/2001	5/17/2002	Live Phase I & II	
City of Waynesboro Police Department	3/31/2003	1/14/2004	NCAS	7/15/2004	1/11/2005	Live Phase I Phase II-new request	
City of Winchester Police	2/3/2000	7/1/2002	NCAS			Live Phase I	
Clarke County Communications	02/03/00	6/26/2002	NCAS			Live Phase I	
Colonial Heights Police Department	03/06/02	12/10/2002	NCAS	7/23/2003	1/12/2004	Live Phase I & II	
Covington City Police Department	05/01/02	7/28/2003	NCAS			Live Phase I	
Craig County Sheriff's Office	3/8/2004	9/8/2004	NCAS			No coverage.	
Culpeper County Sheriff's Office	02/03/00	TBD	NCAS	2/12/2004	TBD	No Coverage	
Cumberland County Sheriff's Office	01/13/03	11/14/2003	NCAS	6/28/2004	1/15/2005	Live Phase I Phase II-MSAG has installed the Mapping system and is currently working to resolve the remaining issues. The Phase II ALI upgrades and parameter changes still need to be verified.	
Danville Emergency Services	02/09/00	1/16/2002	NCAS	5/14/2003	11/18/2003	Live Phase I & II	
Dirnwidde Sheriff's Office	05/25/2004	11/21/2004	NCAS	8/8/2002	11/21/2004	The CPE equipment has been installed. InterAct will be installing the CAD/Mapping system as soon as some other issues are resolved.	
Eastern Shore 9-1-1 (Accomack)	06/28/99	11/28/2000	NCAS	9/25/2001	12/10/2002	Live Phase I & II	
Essex County Sheriff's Office	1/27/2004	7/1/2004	NCAS			Live Phase I	
Fairfax County Police Communications	02/03/00	10/25/2000	NCAS	7/12/2001	6/20/2003	Live Phase I & II	
Farmville Police Department	5/18/2004	9/30/2004	NCAS			The Town of Farmville has signed a contract with Sprint for the CPE equipment. The CPE equipment should be installed the first part of October.	
Fauquier County Sheriff's Office	02/14/00	6/8/2001	NCAS	6/2/2003	2/17/2004	Live Phase I & II	
Floyd County Sheriff's Department	3/8/2004	9/8/2004	NCAS			Waiting for status of trunk/circuit order.	
Franklin County Communications Center	11/26/02	8/21/2003	NCAS	9/3/2003	3/2/2004	Live Phase I -Phase II live	
Franklin Police Department	11/20/02	1/16/2003	NCAS			Live Phase I & II	
Frederick County Public Safety	09/01/00	6/28/2002	NCAS	7/23/2001	2/24/2004	Live Phase I & II	

Virginia Wireless E-911 Service Board
Monthly Status Report

Fredricksburg Police Department	02/03/00	10/15/2002	NCAS	2/19/2004	8/19/2004	Live Phase I-Phase II All sites route to Spotsylvania. Will request rescind later.	
Giles County Dispatch Center	6/28/2003	12/28/2003	NCAS	6/28/2003	3/11/2004	Phase I live	
Gloucester County Sheriff's Department	10/03/01	3/7/2003	NCAS	3/12/2004	8/24/2004	Live Phase I & II	
Goochland County Sheriff's Department	03/14/02	12/2/2002	NCAS			Live Phase I	
Grayson County Sheriff	10/26/99	4/14/2003	NCAS			Live as Secondary	
Greensville Sheriff's Office	02/14/00	6/3/2004	NCAS	5/21/2004	11/17/2004	Phase I Live-Phase II Per Marconi, calibration and accuracy is complete. Ready to test.	
Hanover County 911	11/09/00	2/19/2002	NCAS	1/12/2004	6/29/2004	Live Phase I & Phase II Live	
Henrico County Police Department	07/14/98	6/30/2000	NCAS	10/18/2001	8/11/2002	Live Phase I & II	
Ide of Wright County Sheriff's Office	09/25/01	12/30/2002	NCAS	12/9/2003	6/1/2004	Live Phase I-Phase II Live	
James City 911 Dispatch	11/21/00	11/1/2001	NCAS	4/4/2001	5/14/2002	Live Phase I & II	
King and Queen County Sheriff's Office	2/11/2004	8/11/2004	NCAS			PSAP waiting for CPE equipment.	
King George County Sheriff's Department	3/13/2003	7/25/2003	NCAS	2/17/2004	8/26/2004	Live Phase I & II	
King William County Sheriff's Office	10/16/02	1/29/2003	NCAS	2/17/2004	8/17/2004	Live Phase I-Phase II-Tentative testing date and time of 8/26/04 @ 10 am EST.	
Lancaster County Sheriff's Office	09/17/02	1/29/2003	NCAS			Live Phase I	
Lexington Police Department	5/23/2002	1/16/2003	NCAS	5/23/2002	2/4/2003	Live Phase I & II-Rockbridge county handles calls for Buena Vista and City of Lexington's.	
Loudon County 911	02/03/00	10/23/2000	NCAS	7/12/2001	1/15/2003	Live Phase I & II	
Louisa County Sheriff's Department	12/04/01	10/1/2002	NCAS	6/17/2003	12/4/2003	Live Phase I & II	
Lunenburg County Sheriff's Office	01/09/02	5/31/2003	NCAS			No coverage in Lunenburg with Verizon. Tower sectors now go to Brunswick and Mecklenburg	
Mecklenburg County 911 Center	01/22/03	7/14/2003	NCAS	5/13/2004	11/9/2004	Live Phase I-Phase II-Mecklenburg is fully implemented Phase I and is scheduled to test live Phase II with Sprint next week. Mecklenburg is waiting for test schedules from the remaining WSPs.	
Middlesex County Sheriff's Office	09/18/02	6/25/2003	NCAS	2/13/2004	8/18/2004	Live Phase I & II	
Montgomery Sheriff's Office	02/14/00	10/3/2002	NCAS	4/14/2004	10/11/2004	Live Phase I-Phase II- InterAct has successfully installed the Mapping system. Montgomery County is currently live Phase II with Ntelos and waiting for test schedules from the remaining WSPs.	
New Kent County Sheriff's Office	09/17/01	12/11/2002	NCAS	3/19/2004	9/19/2004	Live Phase I, Phase II-Tentative testing date and time of 9/15/04 @ 10 est.	
Norfolk 911 Executive Department	06/28/99	3/30/2000	NCAS	4/1/2001	5/14/2002	Live Phase I & II	
Northumberland Sheriff's Office	09/19/02	1/29/2003	NCAS	2/17/2004	8/17/2004	Live Phase I-Phase II-Extension granted until 9/17/04 due to failed calibration.	
Notaway County Sheriff's Office	4/2/2004	9/29/2004	NCAS			Waiting confirmation from Sprint regards to trunking type.	
Orange County Emergency Communications	02/03/00	9/30/2002	NCAS	3/18/2003	7/24/2003	Live Phase I & II	
Page County Sheriff's Office	2/16/2004	4/15/2004	NCAS	6/15/2004	12/15/2004	Live Phase I - Secondary Phase II- Boundaries sent and Phase II load complete	
Page County Emergency Operational Center	2/16/2004	4/15/2004	NCAS	6/15/2004	12/15/2004	Live Phase I-Phase II- Boundaries sent and Phase II load complete	
Patrick County Sheriff's Office	11/08/01	1/21/2003	NCAS	7/7/2004	1/3/2005	Live Phase I-Phase II-new request	
Petersburg Police Department	02/03/00	10/29/2002	NCAS	3/19/2004	9/19/2004	Live Phase I, Phase II-Extension granted until 10/19/04 due to PSAP not having CPE equipment.	
Pittsylvania County Sheriff's Office	02/03/00	3/19/2002	NCAS	4/4/2002	7/1/2003	Live Phase I & II	
Poquoson Police Department	07/16/98	12/20/2002	NCAS			Live Phase I	
Powhatan County Sheriff's Office	06/14/99	7/12/2000	NCAS			Live Phase I	
Prince George County Police Department	12/10/01	12/17/2002	NCAS			Live Phase I	
Prince William 911 Communications	02/03/00	10/8/2002	NCAS	7/12/2001	6/20/2003	Live Phase I & II	
Pulaski County Sheriff's Office	06/26/01	11/19/2002	NCAS	6/16/2004	2/16/2004	Live Phase I (Phase II InterAct should be installing the CAD/Mapping system in late September. The Phase II ALI upgrades and parameter changes will be scheduled at that time.	
Rappahannock County Sheriff's Office	9/8/2003	4/15/2004	NCAS	7/14/2004	1/11/2005	Live Phase I Phase II-new request	
Richmond County Sheriff's Office	07/27/2004	1/23/2005	NCAS	07/27/2004	1/23/2005	New Phase I & II request	
Roanoke City Communications Department	01/16/01	9/26/2002	NCAS	9/20/2001	3/4/2003	Live Phase I & II	
Roanoke County Police Department	2/2/2001	9/26/2002	NCAS	9/20/2001	Unknown	Live Phase I	
Rockbridge County Sheriff's Department	03/29/00	1/16/2003	NCAS	5/23/2002	2/4/2003	Live Phase I & II	
Rockingham County Emergency Operations Center	8/12/2004	2/8/2005	NCAS	8/12/2004	2/8/2005	New Phase I & II request	
Russell County Sheriff's Office	8/14/2003	4/6/2004	NCAS			Live Phase I	
Salem City Police Department	11/30/00	9/26/2002	NCAS	3/6/2002	11/21/2002	Live Phase I & II	
Shenandoah County Sheriff's Office	2/1/2004	5/20/2004	NCAS	5/24/2004	11/20/2004	Live Phase I Phase II- Boundaries sent and Phase II load complete.	
Southampton County Sheriff's Office	11/15/01	2/13/2003	NCAS	2/11/2003	7/25/2003	Live Phase I & II	
Spotsylvania County Sheriff's Department	04/09/97	8/30/2002	NCAS	5/24/2004	11/20/2004	Live Phase I Phase II-Survey complete.	
Stafford County Sheriff's Office	03/29/02	10/3/2002	NCAS	4/1/2002	6/20/2003	Live Phase I & II	
Stafford County Sheriff's Office	03/29/02	10/3/2002	NCAS	4/1/2002	6/20/2003	Live Phase I-Phase II - Schedule Drive Testing for second week in September.	
Stafford County Sheriff's Office	11/16/01	4/19/2004	NCAS	4/2/2004	9/29/2004	Phase I live-Phase II -Schedule Drive Testing for second week in September.	
Sussex County Sheriff's Office	11/29/01	3/26/2004	NCAS	4/7/2004	10/7/2004	Phase I live-Phase II -Schedule Drive Testing for second week in September.	
Union Police Department	5/23/2002	7/16/2003	NCAS			Live Phase I	
Virginia Beach Communications	06/14/99	4/13/2000	NCAS	3/13/2001	9/26/2003	Live Phase I & II	

**Virginia Wireless E-911 Service Board
Monthly Status Report**

[illegible]