

Virginia Wireless E-911 Service Board							
Monthly Status Report							
		CMRS Provider Name:		ALLTEL			
		For period:		11/30/02			
		Prepared by:		Linda Kenyon (330) 650-7878			
PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle	4/10/1997	2/7/2001	CAS	6/26/2001	1st Qtr 2003	NCAS	
Amelia	3/22/2002						11/21/02 waiting on status from Intrado
Amherst							County has not requested Phase I
Appomattox							County has not requested Phase I
City of Bedford	6/23/2000	11/7/2002	CAS				
Bland							County has not requested Phase I
City of Bristol	2/4/2002	08/15/02	CAS				
Brunswick	3/22/2002						NON-BONIFIDE
Buchanan							County has not requested Phase I
Buckingham	7/2/2002						NON-BONIFIDE
Campbell							County has not requested Phase I
Carroll/Grayson (City of Galax)	11/7/1999	8/6/2001	CAS				
Charles City	10/22/2001	11/20/2002	CAS				
City of Charlottesville	4/10/1997	2/7/2001	CAS	6/26/2001	1st Qtr 2003	NCAS	
City of Chesapeake	6/22/1999	11/2/2000	CAS	4/3/2001	1st Qtr 2003	NCAS	
Chesterfield	4/28/1999	6/1/2001	CAS	2/8/2001	1st Qtr 2003	NCAS	
Colonial Heights	3/5/2002						11/25/02 Kimball working on equipment upgrade.
Culpeper	10/21/99 & 7/19/01			8/28/2002	1st Qtr 2003	NCAS	NON-BONIFIDE
City of Danville	2/9/2000	3/1/2001	CAS				
Dinwiddie	10/19/2001			8/12/2002	1st Qtr 2003	NCAS	NON-BONIFIDE
Emporia	9/21/2001	8/9/2002	CAS				
Fluvana	4/1/2002			8/14/2002	1st Qtr 2003	NCAS	11/21/02 waiting for confirmation of cell sites from PSAP
City of Franklin	9/6/2001			8/14/2002	1st Qtr 2003	NCAS	11/5/02 Pending CDS verification
Gloucester	10/10/2001			10/23/2002	1st Qtr 2003	NCAS	NON-BONIFIDE
Goochland	3/21/2002						11/13/02 Reading for testing
Greene	5/31/2002			8/9/2002	1st Qtr 2003	NCAS	11/21/02 Circuits ordered
Greensville	6/10/2002			8/16/2002	1st Qtr 2003	NCAS	NON-BONIFIDE
Halifax							County has not requested Phase I
City of Hampton	6/10/1999	11/20/2000	CAS	4/2/2001	1st Qtr 2003	NCAS	
Hanover	11/9/2000	10/3/2001	CAS				
Henrico	5/10/1999	8/31/2001	CAS	10/23/2001	1st Qtr 2003	NCAS	
Henry	6/7/2000	8/20/2001	CAS	9/24/2001	1st Qtr 2003	NCAS	

City of Hopewell	9/13/2002			8/2/2002	1st Qtr 2003	NCAS	11/12/02 Waiting for return of CRS
Isle of Wight	11/30/00 & 10/3/01	6/12/2002	CAS	10/1/2002	1st Qtr 2003	NCAS	
James City	11/21/2000	2/4/2002	CAS	4/10/2001	1st Qtr 2003	NCAS	
Lee							County has not requested Phase I
Lunenburg	1/10/2002						11/25/02 pending installation of T1 to Lynchburg
City of Lynchberg	12/3/1998	12/12/2000	CAS				
Madison	10/3/2002						NON-BONIFIDE
City of Martinsville	6/7/2000	8/20/2001	CAS	9/24/2001	1st Qtr 2003	NCAS	
Mecklenburg	12/3/2001	6/27/2002	CAS				
Nelson							County has not requested Phase I
New Kent	9/25/2001	9/27/2002	CAS	8/9/2002	1st Qtr 2003	NCAS	
City of Newport News	6/25/1997	11/21/2000	CAS	4/11/2001	1st Qtr 2003	NCAS	
City of Norfolk	6/28/1999	2/2/2001	CAS	4/4/2001	1st Qtr 2003	NCAS	
Norton							County has not requested Phase I
Nottoway	3/1/2002						11/25/02 pending installation of T1 to Lynchburg
City of Petersburg	10/17/2001	11/20/2002	CAS				
Pittsylvania	6/9/00 & 7/9/01	3/27/2002	CAS	4/8/2002	1st Qtr 2003	NCAS	
Poquoson							County has not requested Phase I
City of Portsmouth	6/16/1999	11/22/00	CAS	4/11/2001	1st Qtr 2003	NCAS	
Powhatan	5/17/1999	8/31/2001	CAS				
Prince George	12/19/2001	11/20/2002	CAS	8/7/2002	1st Qtr 2003	NCAS	
City of Richmond	5/10/1999	8/31/2001	CAS	9/11/2001	1st Qtr 2003	NCAS	
Russell							County has not requested Phase I
Scott							County has not requested Phase I
Smyth	4/23/2002						11/26/02 retesting problem with ANI display retracted from Phase I deployment
Southampton	12/12/2001						11/11/02 Trunks turned up need SS7 link setup (follow up 30 days)
City of Suffolk	6/21/1999	12/7/2000	CAS	4/2/2001	1st Qtr 2003	NCAS	
Surry	11/19/2001	7/2/2002	CAS	9/12/2002	1st Qtr 2003	NCAS	
Sussex	12/11/2001	6/27/2002	CAS	9/11/2002	1st Qtr 2003	NCAS	
Tazewell							County has not requested Phase I
City of Virginia Beach	6/14/1999	1/15/2001	CAS	3/30/2001	1st Qtr 2003	NCAS	
Washington County	5/28/1997	8/15/2002	CAS				
City of Williamsburg	12/1/2000	2/11/2002	CAS				
Wise	9/18/2002						11/22/02 paperwork in mail to ALLTEL
Wythe							County has not requested Phase I
York	6/14/1999	8/8/2000	CAS	3/19/2001	1st Qtr 2003	NCAS	