

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Nextel
For period:	Aug-02
Prepared by:	Marilyn M. Haroutunian

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Chesapeake	8/7/1999	10/30/2001	CAS	3/28/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Chesterfield	2/8/2001	10/9/2001	CAS	2/8/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Hampton	6/30/1999	3/13/2001	CAS	3/21/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Hanover	2/7/2001	10/2/2001	CAS		Waiver Approved to 10/02		Phase I Deployed
Henrico	6/15/2000	3/26/02	CAS	10/18/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Isle of Wright	11/30/2000	5/30/2002	CAS		Waiver Approved to 10/02		Phase I Deployed
James City County	12/28/2000	12/5/2001	CAS	4/4/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Newport News	6/25/1999	3/29/2001	CAS	3/27/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Norfolk	6/28/1999	8/6/2001	CAS	4/1/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Portsmouth	6/16/1999	3/26/2001	CAS	3/20/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Prince William	4/14/1999	3/18/02	CAS	7/21/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Suffolk	6/21/1999	3/14/2001	CAS	3/26/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
Virginia Beach	6/14/1999	11/4/2001	CAS	3/13/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
York county	6/14/1999	8/7/2000	CAS	3/14/2001	Waiver Approved to 10/02	Hand set solution	Phase I Deployed
City of Alexandria	4/14/2001			7/12/2001	Waiver Approved to 10/02	Hand set solution	By-passing Phase I and going Phase II
City of Hopewell	7/26/2001	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	Trunks ordered
City of Petersburg	10/10/2001	Sep-02	CAS		Waiver Approved to 10/02	Hand set solution	Trunks ordered
City of Williamsburg	2/6/2001	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	Trunks ordered
Arlington	4/14/2001			7/12/2001	Waiver Approved to 10/02	Hand set solution	By-passing Phase I and going Phase II
Dinwiddie	10/16/2001	TBD	CAS		Waiver Approved to 10/02	Hand set solution	On hold - PSAP CPE
Emporia	9/17/2001	TBD	CAS		Waiver Approved to 10/02	Hand set solution	Routing plan being developed
Fairfax	4/14/2001			7/12/2001	Waiver Approved to 10/02	Hand set solution	By-passing Phase I and going Phase II
Fauquier County	9/1/2000	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	Routing plan changed - being approved
Gloucester	10/30/2001	TBD	CAS		Waiver Approved to 10/02	Hand set solution	On hold - PSAP CPE
Loudoun	4/14/2001	TBD	CAS	7/12/2001	Waiver Approved to 10/02	Hand set solution	On hold for CAS solution
New Kent	9/17/2001	Sep-02	CAS		Waiver Approved to 10/02	Hand set solution	Routing plan being developed
Powhatan	7/13/1999	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	in progress should test is June
Prince George	12/10/2001	TBD	CAS		Waiver Approved to 10/02	Hand set solution	On hold - PSAP
Richmond	6/29/1999	TBD	CAS	9/6/2001	Waiver Approved to 10/02	Hand set solution	Routing plan changed - being approved
South Hampton	8/30/2001	N/A	CAS		Waiver Approved to 10/02	Hand set solution	No cell sites
Spotsylvania	9/1/2000	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	Routing plan being approved
Stafford County	7/26/2001	Aug-02	CAS		Waiver Approved to 10/02	Hand set solution	On hold - PSAP
Surry County	11/16/2001	N/A	CAS		Waiver Approved to 10/02	Hand set solution	No Cell Sites
Warren County	11/19/2001	N/A	CAS		Waiver Approved to 10/02	Hand set solution	No cell sites
City of Colonial Heights	2/28/2002	TBD	CAS		Waiver Approved to 10/02	Hand set solution	in progress
Goochland	3/12/2002	Sep-02	CAS		Waiver Approved to 10/02	Hand set solution	in progress

Greenville	3/12/2002	Sep-02	CAS		Waiver Approved to 10/02	Hand set solution	in progress
Sussex County	11/29/2001	Jul-02	CAS		Waiver Approved to 10/02	Hand set solution	in progress