

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	July 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Albermarle (County of)	02/00	08/01		06/26/01			Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS Completed.
Bedford (City of)	06/00	11/01					Sprint PCS Affiliate Horizon/nTelos Area. County is waiting to complete Wireline E-911 implementation by 09/01. Plan Wireless E9-1-1 30 days afterward.
Blacksburg (City of)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 08/01.
Charlottesville (City of)	02/00	08/01		06/26/01			Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS Completed.
Christiansburg (City of)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 08/01.
Danville (City of)	02/01	03/01					Sprint PCS Affiliate Horizon/nTelos Area - Implemented CAS. NCAS in 08/01.
Montgomery (County of)	03/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Planned completion by 8/1/01.
Orange (County of)	01/01	07/01					Sprint PCS Affiliate Horizon/nTelos Area. Toy Cell Testing delayed until July 11, 2001. Deployment by July 18, 2001.
Pittsylvania (County of)	05/00	06/01					Sprint PCS Affiliate Horizon/nTelos Area - Implemented NCAS.
Roanoke (City of)	01/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Roanoke (County of)	02/01	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Rockbridge (County of)	06/00						Sprint PCS Affiliate Horizon/nTelos Area. LEC issues delayed deployment, conference call 7/10/01 to resolve issues and deploy as soon as possible.
Salem (City of)	11/00	08/01					Sprint PCS Affiliate Horizon/nTelos Area. Deploy by 08/01.
Chesapeake (County of)	06/99	09/00	NCAS - SCC	03/28/01			Implemented
Chesterfield (County of)	06/99	06/00	NCAS - SCC	02/08/01			Implemented
Hampton (City of)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01			Implemented
Henrico (County of)	06/99	06/00	NCAS - SCC				Implemented
Newport News (City of)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01			Implemented

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	July 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Norfolk (County of)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01			Implemented
Powhatan (County of)	06/99	07/00	NCAS - SCC				Implemented
Richmond (City of)	06/99	07/00	NCAS - SCC				Implemented
Virginia Beach (City of)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01			Implemented
York (County of)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01			Implemented
Portsmouth (City of)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01			Implemented
Suffolk (County of)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01			Implemented
Alexandria (City of)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 09/01.
Arlington (County of)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 09/01.
Fairfax (County of)	04/99	10/01		07/12/01			Ready to Test. Lucent Issues. Planned Resolution 09/01.
Clarke (County of)	11/99	10/01		05/22/01			Sprint PCS Affiliate Shentel Area - Wating for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Frederick (County of)	11/99	10/01					Sprint PCS Affiliate Shentel Area - Wating for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Harrisonburg (City of)	06/99	10/01					Sprint PCS Affiliate Shentel Area - Wating for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Rockingham County	06/99	10/01					Sprint PCS Affiliate Shentel Area - Wating for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Winchester (City of)	11/99	10/01					Sprint PCS Affiliate Shentel Area - Wating for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Culpepper (County of)	11/99						Wating for Call Routing / Net Recs to order trunks.
James City (County of)	11/00			04/04/01			Wating for Call Routing / Net Recs to order trunks.
Spotsylvania (County of)	11/99						Wating for Call Routing / Net Recs to order trunks.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	July 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Williamsburg (City of)	12/00						Waiting for Call Routing / Net Recs to order trunks.
Louisa (County of)	11/99	10/01					Sprint PCS Affiliate Shentel Area - Waiting for Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.
Hanover (County of)	11/00	08/01??					Ready to test. Waiting for PSAP trunks. Trunks installed from collective request for E9-1-1. (Hopefully by end of August 2001.)
Loudon (County of)	04/99	10/01		07/12/01			Trunks on order. Lucent Issues. Planned Resolution 09/01.
Prince William (County of)	04/99	10/01		07/12/01			Trunks on order. Lucent Issues. Planned Resolution 09/01.
Warrenton-Fauquier (County of)	07/00	10/01					Waiting for new Net Recs (towers re-homed). Lucent Issues. Planned Resolution 09/01.

Currently On-hold Status							
Caroline (County of)	01/01						No request, yet.
Fredericksburg (City of)	11/99						City rescinded their request.
Goochland (County of)							No request, yet.
Isle of Wright (County of)	11/00						PSAP not ready.
Shenandoah (County of)	06/99						PSAP not ready.
Westmoreland (County of)	12/00						No Sprint PCS Cell Sites in this County.
Albermarle							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Amherst							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Augusta							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Bedford							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Botetourt							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Buena Vista (City of)							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Campbell							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Danville,							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Henry							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Lexington (City of)							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Louisa							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Lynchburg (City of)							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Montgomery							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Nelson							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	July 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Pittsylvania							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Pulaski							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Radford							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Roanoke							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Rockbridge							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Salem (City of)							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.
Waynsboro (City of)							Sprint PCS Affiliate Horizon/nTelos Area. No request, yet.