

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Aug-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Sprint PCS Market							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01	08/26/02	Handset	Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01	06/24/02	Handset	Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01	07/29/02	Handset	Implemented
Hanover (County)	11/00	09/01				Handset	Implemented
Henrico (County)	06/99	06/00	NCAS - SCC		09/23/02	Handset	Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01	08/12/02	Handset	Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01	07/22/02	Handset	Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01	07/22/02	Handset	Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC			Handset	Implemented
Richmond (City)	06/99	07/00	NCAS - SCC		06/17/02	Handset	Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01	08/05/02	Handset	Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01	07/15/02	Handset	Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01	09/10/02	Handset	Implemented
James City (County)	11/00	01/02	NCAS	04/04/01	09/09/02	Handset	Implemented
Williamsburg (City)	12/00	01/02	NCAS			Handset	Implemented
Alexandria (City)	04/99	06/02	NCAS	08/06/02	06/02/02	Handset	Implemented
Amelia	04/02	10/02	NCAS				Waiting for Call Routing / Net Recs to order trunks.
Arlington (County)	04/99	06/02	NCAS	07/18/02	06/02/02	Handset	Implemented
Brunswick	04/02	10/02	NCAS				Waiting for Call Routing / Net Recs to order trunks.
Charles City (County)	10/01	09/02	NCAS	10/05/02		Handset	PSAP not ready
Colonial Height	03/02	10/02	NCAS			Handset	Waiting on Trunks to be installed
Culpepper (County)	11/99	10/02	NCAS	08/28/02		Handset	PSAP not ready
Dinwiddie (County)	10/01	10/02	NCAS			Handset	PSAP not ready
Emporia (City)	09/01	06/02	NCAS	07/03/02		Handset	Implemented
Farmville	02/02	08/02	NCAS			Handset	Waiting on Trunks to be installed

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Aug-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Fairfax (County)	04/99	10/02	NCAS	08/30/02	05/06/02	Handset	New Cell data requested/
Fredericksburg (City)	11/99	06/02	NCAS	07/18/02			Implemented
Gloucester (County)	10/01	10/02	NCAS			Handset	Waiting on Trunks to be installed
Goochland (County)	03/02	10/02	NCAS				Waiting on Trunks to be installed
Greenville	03/02	10/02	NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Isle of Wright (County)	10/01	04/02	NCAS			Handset	Implemented
Louisa (County)	11/99	10/02	NCAS	08/30/02			Implemented
Loudon (County)	04/99	07/02	NCAS	08/15/02	08/13/02	Handset	Implemented
New Kent (County)	09/01	10/02	NCAS	10/08/02		Handset	READY
Nottoway	02/02	09/02	NCAS			Handset	psap not ready until 2003
Petersburg (City)	10/01	09/02	NCAS	08/20/02		Handset	psap not ready
Prince William (County)	04/99	10/02	NCAS	10/03/02	08/13/02	Handset	ready
Prince George	01/02	09/02		08/22/02		Handset	Implemented
Southampton	10/01	09/02	NCAS	08/22/02		Handset	Waiting on Trunks to be installed
Spotsylvania (County)	11/99	08/02	NCAS	07/25/02		Handset	Implemented
Surry	10/01	06/02	NCAS	10/02/02		Handset	psap not ready
Sussex County	01/02	06/02		10/02/02		Handset	PSAP not ready
Warren city	10/01	06/02	NCAS	08/18/02		Handset	Implemented
Winchester (City)	10/01	06/02	NCAS	08/08/02	08/18/02	Handset	Implemented
Hopewell (City)	07/01	06/02		08/15/02		Handset	Implemented
Stafford (County)	07/01	06/02		08/08/02		Handset	Implemented
Warrenton-Fauquier (County)	07/00	08/02		08/06/02		Handset	Implemented
Currently On-hold Status							