

CMRS Status Summary – October 2002

Company		Issues
Alltel (10/2002)	33 - Complete	Albemarle, Bristol , Carroll, Charlottesville, Chesapeake, Chesterfield, Danville, Emporia , Galax, Grayson, Hampton, Hanover, Henrico, Henry, Isle of Wight, James City, Lynchburg, Martinsville, Mecklenburg, Newport News, Norfolk, Pittsylvania, Portsmouth, Powhatan, Richmond, Smyth , Suffolk, Surry, Sussex, VA Beach, Washington , Williamsburg & York.
	17 - > 6 months	<ul style="list-style-type: none"> Processing - Amelia, Fluvanna, Franklin & Goochland PSAP Issue – Brunswick (PSAP not ready until 1/03), Charles City (CPE), Culpeper (wants NCAS only), Dinwiddie (ready in 2/03) & Gloucester (paperwork) Trunk Orders - Lunenburg, New Kent, Nottoway, and Southampton Pending Implementation (testing) – Bedford, Colonial Heights, Petersburg, Prince George
	6 - < 6 months	Buckingham, Greene, Greensville, Hopewell, Madison and Wise
	Phase II	Reports Phase II deployment for 1st quarter 2003 was 4th quarter 2002.
AT&T (10/2002)	6 - Complete	Alexandria, Arlington, Fairfax, Loudoun, Prince William & Stafford
	1 - > 6 months	Fauquier
	Phase II	Alexandria, Arlington, Fairfax, Loudoun, Prince William & Stafford (all 12/31/2002)
Cingular (10/2002)	20 - Complete	Arlington, Accomack, Alexandria, Bristol, Clarke, Culpeper, Fairfax County, Fauquier, Frederick, Fredericksburg , Loudoun, Louisa , Northampton, Orange, Prince William, Spotsylvania, Stafford , Washington, Westmoreland & Winchester.
	5 - > 6 months	<ul style="list-style-type: none"> LEC Issues - Warren (Trunks) PSAP Issue - King George (PSAP Trunks), Lancaster (Trunks), & Page (Trunks) Pending Implementation – Shenandoah (loading MSAG)
	2 - < 6 months	Caroline & Smyth
	Phase II	Reports Phase II deployment in 1st quarter 2003 was mid 2002.
Nextel (10/2002)	21 - Complete	Chesapeake, Chesterfield, Hampton, Hanover, Henrico, Hopewell , Isle of Wight, James City, Newport News, Norfolk, Petersburg , Portsmouth, Powhatan, Prince George , Prince William, Richmond , Suffolk, Sussex , VA Beach, Williamsburg & York
	9 - > 6 months	<ul style="list-style-type: none"> CPE Issues - Dinwiddie, Gloucester, Greensville & New Kent In progress – Goochland (12/02) Pending implementation - Emporia (TBD, was 5/02), Fauquier (11/02, was 7/02), Spotsylvania (11/02 was 7/02), Southampton (12/02) & Stafford (11/02)
	2 - < 6 months	Caroline & Colonial Heights
	2 - Phase II	Hampton & York
Nextel Partners (10/2002)	10 - Completed	Albemarle, Charlottesville, Lynchburg, Radford , Roanoke, Roanoke County, Rockbridge , Salem, Smyth & Washington
	2 - > 6 months	<ul style="list-style-type: none"> CAS Issue – Frederick & Winchester

CMRS Status Summary – October 2002

	2 - < 6 months	Botetourt (1/03), Bristol (8/02) , Fluvanna (2/03)
	1 - Phase II	Deployed – Salem Albemarle (12/02), Charlottesville (12/02), Frederick (12/02), Henry (11/02) Lynchburg (12/02), Martinsville (11/02) & Pittsylvania (11/02)
NTelos (10/2002)	43 - Complete	Albemarle, Bedford , Blacksburg, Charlottesville, Chesapeake, Chesterfield, Christiansburg, Clarke, Danville, Franklin County, Frederick, Hampton, Hanover, Harrisonburg, Henrico, Henry, Hopewell , Isle of Wight, James City, Lexington, Lynchburg, Martinsville, Montgomery, Newport News, Norfolk, Orange, Pittsylvania, Portsmouth, Powhatan, Pulaski, Radford , Richmond, Roanoke, Roanoke County, Rockbridge, Rockingham, Salem, Shenandoah, Suffolk, VA Beach, Williamsburg, Winchester & York.
	6 - > 6 months	<ul style="list-style-type: none"> • Pending Implementation - Fredericksburg (11/02 was 6/02), Louisa (11/02 as 8/02), Petersburg (11/02) & Spotsylvania (11/02 was 6/02)
	3 - < 6 months	<ul style="list-style-type: none"> • Others – Botetourt (1/03)
	Phase II	Reports Phase II deployment beginning in 3 rd quarter of 2002.
Sprint PCS (10/2002)	32 - Complete	Alexandria, Arlington, Chesapeake, Chesterfield, Emporia, Fauquier, Fredericksburg , Hampton, Hanover, Henrico, Hopewell , James City, Isle of Wight, Loudoun, Louisa, New Kent , Newport News, Norfolk, Petersburg , Portsmouth, Powhatan, Prince George, Prince William , Richmond, Spotsylvania, Stafford , Suffolk, VA Beach, Warren , Williamsburg, Winchester & York .
	13 - > 6 months	<ul style="list-style-type: none"> • Cell data – Culpeper & Fairfax • PSAP Issues – Charles City, Dinwiddie, Nottoway, Southampton, Surry & Sussex • Trunk Issues - Colonial Heights (12/02 was 9/02), Farmville (12/02 was 8/02), Gloucester (1/03, was 4/02), Goochland (12/02 was 8/02), Greenville (2/03 was 9/02)
	2 - < 6 months	Amelia (1/03 was 10/02) & Brunswick (1/03 was 10/02)
	Phase II	11/02 – Henrico & York 12/02 - Chesapeake , Hampton, James City, Newport News, Norfolk, Portsmouth, VA Beach & Suffolk 1/03 – Chesterfield, Culpeper , Richmond & Winchester 2/03 - Alexandria, Arlington, Fairfax, Loudoun & Prince William
Triton/Suncom (10/2002)	43 - Complete	Accomack, Albemarle, Bedford , Charlottesville, Chesapeake, Chesterfield, Clarke, Danville , Emporia, Frederick, Fredericksburg , Hampton, Hanover, Harrisonburg, Henrico, Henry, Hopewell, Isle of Wight, James City, Louisa , Lynchburg, Martinsville, Newport News, Norfolk, Northampton, Orange, Petersburg, Pittsylvania , Portsmouth, Powhatan, Prince George , Richmond, Roanoke County, Roanoke, Rockbridge , Rockingham, Salem , Suffolk, VA Beach, Warren , Williamsburg, Winchester & York.

CMRS Status Summary – October 2002

	15 - > 6 months	<ul style="list-style-type: none"> • PSAP Issues - Dinwiddie (CPE), Mecklenburg (CPE), Southampton & Sussex • Working to Implement – Amelia, Colonial Heights, Gloucester, Goochland, Montgomery, Nottoway, Pulaski & Radford • Pending Implementation - Franklin, New Kent & Washington
	7 - < 6 months	Botetourt (1/03), Caroline, Fluvanna, Greene , Smyth, Spotsylvania, Vinton, & West Point
	Phase II	Not reported
U.S. Cellular (10/2002)	10 - Complete	Albemarle, Bedford , Charlottesville, Henry, Lynchburg, Martinsville, Patrick , Roanoke, Roanoke County & Salem
	4 - > 6 months	<ul style="list-style-type: none"> • Trunk Issue – Twin County • Testing (11/02 was 6/02) – Christiansburg, Franklin County & Rockbridge
	7 - < 6 months	Alleghany , Buckingham, Charlotte , Fluvanna , Greene, Smyth & Vinton
	Phase II	Not reported
Verizon Wireless (10/2002)	32 - Completed	Accomack, Alexandria, Arlington, Chesapeake, Chesterfield, Danville, Fairfax, Fauquier, Hampton, Hanover, Henrico, Hopewell , James City, Loudoun, Montgomery , Newport News, Norfolk, Northampton, Orange , Petersburg , Pittsylvania, Portsmouth, Powhatan, Richmond, Roanoke County , Shenandoah, Spotsylvania , Stafford , Suffolk, VA Beach, Williamsburg & York.
	37 - > 6 months	<ul style="list-style-type: none"> • PSAP Issue – Botetourt, Charles City (not ready), Dinwiddie (CPE), Louisa, Middlesex (CPE), Nottoway, Pulaski (display problems) & Roanoke (display problems) • Working - King William, Lunenburg • Pending Implementation - Bedford (11/02 was 5/02), Bristol (12/02 was 8/02), Charlotte (11/02 was 5/02), Christiansburg (7/02 was 5/02), Colonial Heights (10/02), Emporia (11/02 was 5/02), Farmville (11/02), Franklin (11/02 was 5/02), Fredericksburg (11/02), Gloucester (11/02), Goochland (11/02), Greenville (11/02 was 5/02), Isle of Wight (11/02 was 5/02), Lancaster (11/02 was 6/02), Mecklenburg (11/02, was 7/02), New Kent (11/02, was 5/02), Patrick (11/02 was 5/02), Prince George (11/02 was 9/02), Prince William (11/02 was 1/02), Rockbridge (11/02 was 1/02), Salem (11/02), Southampton (11/02 was 5/02), Surry (11/02), Sussex (11/02 was 5/02), Twin County (11/02 was 6/02), Washington (11/02 was 1/02) & Westmoreland (11/02 was 5/02)
	6 - < 6 months	Alleghany, Amelia, Caroline, Covington , Vinton & Wise
	10 - Phase II	<p>Deployed - Hampton, Henrico, James City, Newport News, Norfolk, Portsmouth, Richmond, Suffolk, VA Beach & York</p> <p>Pending Implementation - Accomack, Alexandria, Arlington, Chesapeake, Chesterfield, Danville, Fairfax, Frederick, Loudoun, Northampton, Prince William, Richmond County, Roanoke, Roanoke County, Rockbridge & Stafford</p>

CMRS Status Summary – October 2002

Virginia Cellular (10/2002)	2 - > 6 months	Pending Implementation - Harrisonburg & Rockingham – agreement issue with Verizon (testing)
VoiceStream (10/2002)	0 - Completed	
	27 - > 6 months	Traffic plans to PSAP - Albemarle, Alexandria, Arlington, Charlottesville, Fairfax, Fauquier, Isle of Wight , Loudoun, Prince William, Stafford & Warrenton Ready to test - Chesapeake, Chesterfield, Danville, Frederick, Goochland, Hampton, Hanover, Henrico, Newport News, Norfolk, Pittsylvania, Portsmouth, Richmond, Suffolk, VA Beach & York
	0 - < 6 months	