

## Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For period:	6/1/02 - 6/30/02
Prepared by:	Mark Simonton

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Ablemarle County/Charlottesville, City of	7/13/1999	2/5/2002	NCAS	6/21/2001			Implemented - Phase I - NCAS February 5, 2002
Accomack/Northampton County	11/27/2000	3/14/2002	NCAS	9/25/2001			Implemented - Phase I - NCAS March 14, 2002
Amelia County	3/22/2002		NCAS				
Bedford County	6/14/2000		NCAS				Trunks ordered
Botetourt County	1/17/2002		NCAS				PSAP Not Ready
Caroline Coutny	6/25/2002		NCAS				
Charles City County	10/16/2001		N/A				No sites at this time.
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Implemented - Phase I - NCAS August, 2001
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001			Implemented - Phase I - NCAS April 10, 2002
Clarke County	8/1/2001	4/29/2002	NCAS				Implemented - Phase I - NCAS April 29, 2002
Colonial Heights, City of	3/4/2002		NCAS				
Covington, City of	5/1/2002		N/A				No sites at this time.
Danville, City of	2/22/2001		CAS				Need to convert from CAS to NCAS
Dinwiddie County	10/16/2001		NCAS				PSAP Not Ready
Emporia, City of	9/17/2001	6/24/2002	NCAS				Implemented - Phase I NCAS June 24, 2002
Fluvanna County	4/1/2002		NCAS				
Franklin, City of	8/30/2001		NCAS				Trunks due-Pending PSAP readiness
Frederick County	7/12/2001	4/26/2002	NCAS				Implemented - Phase I NCAS April 26, 2002
Fredericksburg, City of	3/29/2002		NCAS				
Gloucester County	10/3/2001		NCAS				Left message for PSAP update. Previous SALI location.
Goochland County	3/20/2002		NCAS				
Greene County	5/28/2002		NCAS				
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001			Implemented - Phase I NCAS August, 2001
Hanover County	2/7/2001	3/26/2002	NCAS				Implemented - Phase I NCAS March 26, 2002
Harrisonburg	5/1/1999	2/5/2002	NCAS				Implemented - Phase I NCAS February 5, 2002
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001			Implemented - Phase I NCAS March 20, 2002
Hopewell, City of	7/26/2001	6/20/2002	NCAS				Implemented - Phase I NCAS June 20, 2002
Isle of Wight	12/8/2000	3/21/2002	NCAS				Implemented - Phase I NCAS March 21, 2002
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001			Implemented - Phase I NCAS 2/13/02
Louisa County	12/4/2001		NCAS				Trunks ordered
Lunenburg County	1/9/2002		N/A				No sites at this time.
Lynchburg, City of	2/8/2000	5/19/2000	CAS	9/26/2001			Implemented - Phase I CAS
Martinsville/Henry County	9/1/2000	8/15/2001	NCAS	9/17/2001			Implemented - Converted CAS to Phase I NCAS on 6/25/02
Mecklenburg County	12/3/2001		NCAS				PSAP not ready
Montgomery County	3/8/2001		NCAS				Need to order trunks
New Kent County	9/17/2001		NCAS				Trunks due-Pending PSAP readiness
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001			Implemented - Phase I NCAS August, 2001
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			Implemented - Phase I NCAS August, 2001
Nottoway County	2/25/2002		NCAS				
Orange County	8/17/2001	6/11/2002	NCAS				Implemented - Phase I NCAS June 11, 2002

[illegible]