

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	US Cellular
For period:	February 2001
Prepared by:	Aston Cole

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle Emergency Communication Center	04/10/97	8/2/2000	NCAS	6/21/2001			Complete
Albemarle Fire Department	04/10/97	8/2/2000	NCAS	6/21/2001			Complete
Bedford County Sheriff's Office	02/03/00	unknown	NCAS	None			Ready to test
Franklin County Communications Center	07/31/00	unknown	NCAS	None			Ready to test
City of Galax Police Department	10/26/99	unknown	NCAS	None			Infrastructure changeout - 01/31/02 - deploy Waiting PSAP upgrade completion
Grayson County Sheriff	10/26/99	unknown	NCAS	None			Secondary PSAP- Calls will route to Galax
Martinsville/Henry County 911 Communications Center	10/07/99	1/25/2002	NCAS	Yes			Live
City of Lynchburg 911	07/07/99	1/5/2001	NCAS	None			Complete
Christianburg Police Department (Montgomery County)	03/08/01	unknown	NCAS	None			Trunks in the process of being ordered
Roanoke City Communications Department	01/16/01	unknown	NCAS	None			Ready to test
Roanoke County Police Department	02/02/01	unknown	NCAS	None			Ready to test
Rockbridge County Sheriff's Department	03/29/00	7/30/2001	NCAS	None			Ready to test
Salem City Police Department	11/30/00	unknown	NCAS	None			Ready to test
Shenandoah County Sheriff's Office	07/07/99	N/A	NCAS	None			No Coverage
Buckingham Co 911	None	unknown	NCAS	None			No Request
Smyth Co 911	None	unknown	NCAS	None			No Request
Wytheville City	None	unknown	NCAS	None			No Request