

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through October 31, 2002
Prepared by:	Ken Rueffer

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Accomac County	00	11/28/00	NCAS	09/25/01	08/31/02	Ready for Drive testing.
Alexandria (City)	00	1/22/02	NCAS	07/12/01	08/31/02	Ready for Drive testing.
Alleghany County	06/11/02	12/01/02				Stand-alone deployment; No FOC from NTELOS. PSAP Ready in Dec/Jan.
Amelia County Sheriff's Office	3/22/02	11/29/02	NCAS			FOC 11-1-02. MAST to verify PSAP readiness.
Anne Arundel				05/22/01	TBD	PSAP not ready.
Arlington County	00	11/20/01	NCAS	07/12/01	08/31/02	Ready for Drive testing.
Bedford County Sheriff's Office	2/3/00	10/31/02	NCAS			DS3 Problems. Working with the LEC to resolve.
Botetourt	1-17-02	01/14/03	NCAS			PSAP not ready until Jan '03.FOC 11-1-02.
Bristol (City)	1/29/02	12/15/02	NCAS			
Caroline	6-25-02	12/22/02	NCAS			FOC 11-1-02
Carroll County, Twin Counties	10/26/99	11/15/02	NCAS			Sprint Revised Trunk FOC 11-6-02.
Charles City Sheriff's Department	10/16/01	10/15/02	NCAS			Ready to Test. PSAP not ready until Jan '03.
Charlotte County Sheriff's Office	4/20/98	10/15/02	NCAS			Ready to test. Emporia trunk trbl. Alternate routing FOC 11-8-02.
Chesapeake (City)	00	08/28/00	NCAS	03/28/01	08/31/02	
Chesterfield	00	06/30/00	NCAS	02/07/01	09/14/02	Ready for Drive testing.
City of Colonial Heights	3/6/02	10/30/02				Ready to test. Need LRK coordination.
Covington	5/8/02	11/30/02				Trunks ordered. PSAP not ready until Jan. '03.
Danville	01	1/16/02	NCAS	04/04/02	10/01/02	
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	08/08/02	02/04/03	PSAP not ready for Phase I until 1Q-2Q 2003.
Fairfax County	00	10/25/00	NCAS	07/12/01	08/31/02	PSAP CAD display problems.
Farmville, Town of	2/13/02	10/31/02	NCAS			Sprint revised FOC 11-4-02.
Fauquier County	01	07/17/01	NCAS			
Franklin Police Department - City	2/14/00	10/31/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Frederick County Sheriff's Office			NCAS	07/23/01	09/14/02	No RF coverage. Shentel Analog system coverage.
Fredericksburg, City of	3/29/02	11/30/02	NCAS			Spotsylvania trunks will serve Fredericksburg.
Gloucester County Sheriff's Department	10/3/01	10/31/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Goochland	3-14-02	11/15/02	NCAS			Revised FOC 11-1-02 due to DACS hardware installation required.
Greensville County/City of Imporia	2/14/00	TBD	NCAS			FOC 11-5-02.
Hampton (City)	00	02/28/00	NCAS	03/21/01	08/31/02	Phase 2 Live.
Hanover County	01	2/19/02	NCAS			
Henrico	00	06/30/00	NCAS	10/18/01	08/31/02	Phase 2 Live.
Hopewell, City of, Police Department	7/26/01	10/09/02	NCAS			Live.
Isle of Wight County	9/25/01	10/15/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
James City County	02	11/01/01	NCAS	04/04/01	05/14/02	Phase 2 Live.
King William	1-24-02	TBD	NCAS			Need Caroline DS1. FOC 11-1-02.
Lancaster County Sheriff's Office	11/5/01	10/31/02	NCAS			Trunks re-ordered to new SR; traffic plans sent to PSAP. FOC 11-12-02.
Loudoun County	00	10/23/00	NCAS	07/12/01	08/31/02	Ready for C&A/922 testing.
Louisa County Sheriff's Department	12/4/01	TBD	NCAS			PSAP not ready. No trunks until October 2.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through October 31, 2002
Prepared by:	Ken Rueffer

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Lunenburg County Sheriff's Department	1/9/02	TBD	NCAS			Vfy'd RF coverage. VZW will send RF data ASAP.
Mecklenburg County E911	11/30/01	10/15/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Middlesex County Sheriff's Office	2/3/00	TBD	NCAS			On hold -- PSAP not ready for Enhanced 911 yet. FOC 11-1-02.
Montgomery Sheriff's Department	2/14/00	10/03/02	NCAS			Live.
New Kent County Sheriff's Office	9/17/01	11/15/02	NCAS			Testing in progress. Troubleshooting problems.
Newport News City	00	03/23/00	NCAS	03/27/01	05/17/02	Phase 2 Live.
Norfolk City	00	03/30/00	NCAS	04/01/01	05/14/02	Phase 2 Live.
Northhampton	00	04/21/00	NCAS	09/25/01	08/31/02	
Nottoway	2-25-02	08/24/02	NCAS			PSAP not ready. Sprint installing new S/R. Comp in Dec.
Orange County Emergency Comm.	2/3/00	09/30/02	NCAS			Phase 1 Live.
Patrick County Sheriff's Office	11/8/01	10/31/02	NCAS			Testing in progress. Troubleshooting problems.
Petersburg (City)	2/3/00	10/29/02	NCAS			Live.
Pittsylvania County	02	3/19/02	NCAS			Moto switch.
Portsmouth (City)	00	03/29/00	NCAS	04/20/01	08/31/02	Phase 2 Live.
Powhatan	00	07/12/00	NCAS			
Prince George County Police Department	12/11/01	10/31/02	NCAS			Cell addresses missing. Ready to retest. Have to Schedule through L. Robert
Prince William 911 Comm.	2/3/00	10/31/02	NCAS	07/12/01	11/15/02	Ready to test. Ready for C&A testing.
Pulaski County Sheriff's Office	6/26/01	10/30/02	NCAS			PSAP had display problem. Ready to retest.
Richmond (City)	00	07/07/00	NCAS		08/09/02	Phase 2 Live.
Richmond County Sheriff's Office			NCAS	09/06/01	08/31/02	
Roanoke (City)	1/16/01	09/26/02	NCAS	09/20/01	09/30/02	Ready to test. PSAP has CAD display issues, delay until 2003.
Roanoke County Police Department	2/2/01	09/26/02	NCAS	09/20/01	09/30/02	Phase 1 live.
Rockbridge County Sheriff's Dept	3/29/00	10/15/02	NCAS	05/23/02	11/19/02	Correct Phase 1 data not received. Working w/Sprint to resolve.
City of Salem	11-30-00	09/26/02	NCAS			Ready for 911 drive test.
Shenandoah County		9/26/01	CAS			
Southampton County Sheriff's Dept	11/15/01	10/31/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Spotsylvania County Sheriff's Dept	4/9/97	09/30/02	NCAS			Phase 1 Live.
Stafford County	2/14/00	10/03/02	NCAS	04/01/02	09/30/02	Ready for C&A /922 testing.
Suffolk	00	03/29/00	NCAS	03/26/01	05/17/02	Phase 2 Live.
Surry	11-16-01	11/15/02				Trunks complete by 11-8-02.
Sussex County Sheriff's Office	11/29/01	10/31/02	NCAS			Emporia trunk trbl. Alternate routing FOC 11-8-02.
Vinton, Town of	5/23/02	11/31/02	NCAS			PSAP trunks ready Mid-November. VZW trk FOC 11-1-02.
Virginia Beach (City)	00	04/13/00	NCAS	03/13/01	08/31/02	Phase 2 Live.
Washington County	1/4/02	11/15/02	NCAS			
Westmoreland County	12/27/00	10/31/02	NCAS			Trunks re-ordered to new SR; traffic plans sent to PSAP. FOC 11-12-02.
Williamsburg City	02	11/01/01	NCAS			
Wise	9-13-02	03/09/03				Need RF data from VZW. Will send ASAP.
York	00	02/10/00	NCAS	03/14/01	04/08/02	Phase 2 Live.