

**Virginia Wireless E-911 Service Board
Monthly Status Report**

CMRS Provider Name: Veri
For Period: Janua
Prepared by: Jenny Thc

PSAP	Request Date Phase I	Proj./Actual Phase I	Phase I Solution	Request Date Phase II	Proj./Actual Phase II
Eastern Shore 9-1-1 (Accomack)	06/28/99	11/28/2000	NCAS	9/25/2001	12/10/2002
Alexandria City Police Department	02/14/00	12/10/2002	NCAS	7/12/2001	
Aleghany County Sheriff's Office	06/04/02	12/1/2002			
Anneta County 911	01/13/03	1/29/2003	NCAS		
Arlington Emergency Communication Center	02/03/00	11/20/2001	NCAS	7/12/2001	
Augusta County Government Center	12/09/02	6/15/2003	NCAS		
Bedford County Sheriff's Office	02/03/00	12/11/2002	NCAS		
City of Bristol Police Department	01/29/02	12/15/2002	NCAS		
Brunswick County Sheriff's office	03/18/02	9/14/2002	NCAS		
Caroline County Fire and Rescue	06/25/02	12/22/2002	NCAS		
Carroll County Sheriff's Department	10/26/99	11/15/2002	NCAS		
Charles City Sheriff's Department	10/16/01	12/18/2002	NCAS		
Charlotte County Sheriff's Office	04/20/98	12/13/2002	NCAS		
City of Chesapeake Police Department	06/22/99	8/28/2000	NCAS	3/28/2001	
Chesterfield Police Department	06/30/99	6/30/2000	NCAS	2/7/2001	12/11/2002
Clarke County Communications	02/03/00		NCAS		
Colonial Heights Police Department	03/06/02	12/10/2002			
Covington City Police Department	05/01/02	11/30/2002			
Culpeper County Sheriff's Office	02/03/00		NCAS		
Cumberland County Sheriff's Office	01/13/03	7/13/2003	NCAS		
Danville Emergency Services	02/09/00	1/16/2002	NCAS		
Dinwiddie Sheriff's Office	10/16/01	TBD	NCAS	8/8/2002	
City of Emporia Police Department	09/17/01	12/10/2002	NCAS	1/27/2003	7/27/2003
Fairfax County Police Communications	02/03/00	10/25/2000	NCAS	7/12/2001	
Fauquier County Sheriff's Office	02/14/00	6/8/2001	NCAS		
Floyd County Sheriff's Department	12/16/02	7/17/2001	NCAS		
Franklin County Communications Center	11/26/02	5/24/2003	NCAS		
Franklin Police Department	11/20/02	1/16/2003	NCAS		
Frederick County Sheriff's Office	09/01/00		NCAS	7/23/2001	
Fredricksburg Police Department	02/03/00	10/15/2002	NCAS		
Gloucester County Sheriff's Department	10/03/01	10/31/2002	NCAS		
Goochland County Sheriff's Department	03/14/02	12/11/2002	NCAS		
Grayson County Sheriff	10/26/99		NCAS		
Greensville Sheriff's Office	02/14/00	TBD	NCAS		
City of Hampton 911	06/16/99	2/28/2000	NCAS	3/21/2001	4/26/2002
Hanover County 911	11/09/00	2/19/2002	NCAS		8/7/2002
Henrico County Police Department	07/14/99	6/30/2000	NCAS	10/18/2001	8/31/2002
City of Hopewell Police Department	07/26/01	10/9/2002	NCAS		
Isle of Wight County Sheriff's Office	09/25/01	12/30/2002	NCAS		
James City 911 Dispatch	11/21/00	1/11/2001	NCAS	4/4/2001	5/14/2002
King William County Sheriff's Office	10/16/02	12/20/2002	NCAS		
West Point Fire and Rescue	01/24/02	12/20/2002	NCAS		
Lancaster County Sheriff's Office	09/17/02	1/29/2003	NCAS		
Loudon County 911	02/03/00	10/23/2000	NCAS	7/12/2001	
Louisa County Sheriff's Department	12/04/01	10/1/2002	NCAS		
Lunenburg County Sheriff's Office	01/09/02	5/31/2003	NCAS		
Mecklenburg County 911 Center	01/22/03	5/31/2003	NCAS		
Middlesex County Sheriff's Office	09/18/02	5/19/2003	NCAS		
Blacksburg Police Department	12/18/02		NCAS		
Christianburg Police Department	03/08/01		NCAS		
Montgomery Sheriff's Office	02/14/00	10/3/2002	NCAS		
New Kent County Sheriff's Office	09/17/01	12/11/2002	NCAS		
City of Newport News Communications Center	06/25/99	3/23/2000	NCAS		5/17/2002
Norfolk 911 Executive Department	06/28/99	3/30/2000	NCAS	4/1/2001	5/14/2002
Northumberland Sheriff's Office	09/19/02	1/29/2003	NCAS		
Orange County Emergency Communications	02/03/00	9/30/2002	NCAS		
Patrick County Sheriff's Office	11/08/01	1/21/2003	NCAS		
Petersburg Police Department	02/03/00	10/29/2002	NCAS		
Pittsylvania County Sheriff's Office	02/03/00	3/19/2002	NCAS	4/4/2002	
Poquoson Police Department	07/15/98	12/20/2002	NCAS		
City of Portsmouth Communications Center	06/16/99	3/29/2000	NCAS	3/20/2001	8/2/2002
Powhatan County Sheriff's Office	06/14/99	7/12/2000	NCAS		
Farmville Police Department	01/23/03	5/31/2003	NCAS		
Prince George County Police Department	12/10/01	12/17/2002	NCAS		
Prince William 911 Communications	02/03/00	10/8/2002	NCAS	7/12/2001	
Pulaski County Sheriff's Office	06/28/01	11/19/2002	NCAS		
City of Radford Police Department	12/18/02				
City of Richmond Emergency Communications	07/14/99	7/7/2000	NCAS	9/6/2001	8/5/2002
Roanoke City Communications Department	01/16/01	9/26/2002	NCAS		
Vinton Police Department	02/02/01	9/26/2002	NCAS	9/20/2001	
Rockbridge County Sheriff's Department	03/29/00	1/16/2003	NCAS	5/23/2002	
Salem City Police Department	11/30/00	9/26/2002	NCAS	3/6/2002	11/21/2002
Smyth County Sheriff's Department	04/18/02		NCAS		
Southampton County Sheriff's Office	11/15/01	10/31/2002	NCAS	2/11/2003	8/10/2003
Spotsylvania County Sheriff's Department	04/09/97	8/30/2002	NCAS		
Stafford County Sheriff's Office	03/29/02	10/3/2002	NCAS	4/1/2002	
City of Staunton Police Department	12/17/02				
City of Suffolk Police Department	3/29/2000		NCAS	3/26/2001	5/17/2002
Surry County Sheriff's Office	11/16/01	11/15/2002			
Sussex County Sheriff's Office	11/29/01	10/31/2002	NCAS		
Virginia Beach Communications	06/14/99	4/13/2000	NCAS	3/13/2001	
Warren County Sheriff's Department	11/16/01		NCAS		
Washington County Sheriff's Office	01/04/02	11/15/2002	NCAS		
Westmoreland County Sheriff's Office	12/27/00	1/29/2003	NCAS		
Williamsburg Police Department	12/01/00	12/20/2002	NCAS		

**Virginia Wireless E-911 Service Board
Monthly Status Report**

Wise County Sheriff's Department	09/09/02	3/9/2003			
York County Communications	06/14/99	2/10/2000	NCAS	9/10/2001	4/2/2002
Botetourt County GIS Comm.	1/17/2002		NCAS		
Vinton (Town of)	05/23/02		NCAS		
Buchanan County 911	10/28/2002	4/28/2003	NCAS		

**Virginia Wireless E-911 Service Board
Monthly Status Report**

zon Wireless:
February '03
ompson, TCS (for Verizon)

Deployment Status
Live Phase I & II
Live Phase I- CPE/CAD issues for Phase II
Stand-alone deployment; FOC on PSAP 911 trunks scheduled for approx. April 2001
Live 1/29/03
Live Phase I- Ready for Drive testing for Phase II
VZW actively deploying.
Phase I Live as of 12/12/02
VZW actively deploying- PSAP agrees to mid-Feb deployment date. New trunks needed to be ordered deployment mid-April
No PSAP trunk FOC per MAST. PSAP CPE ready April. 2003 per MAST and PSAP to re-issue request per MAST on 1-02-03
Tested 12/4. No PSAP trunks to S/R per Verizon LEC
Geo-Comm approved routing. Testing being scheduled.
Phase I Live 12/19/02
Phase I Live 12/13/02
Live Phase I
Live Phase I & II
Phase I Live
VZW trks comp 1-9-03. PSAP trunks should be comp Mid-April. per PSAP, 2/18 Covington rehoming to new NTELOS switch will have to order new Wireless trunks. Will be ready May.
VZW actively deploying
Phase I Live
PSAP Wireless Trunks not ready until Mar-May 2003; PSAP needs to re-submit request when ready to accept Phase I data.
Phase I Live 12/10/02
PSAP CAD display problems
Live Phase I
VZW actively deploying
VZW actively deploying
LIVE 01/17/03
No RF Coverage. Shentel Analog system coverage.
Spotsylvania trunks will serve Fredricksburg
PSAP Trunks in. PSAP CPE ready. Testing being scheduled
Live 12/02/02, but notified by PSAP that they never submitted a request; turned off Phase I service at direction of PSAP
No Coverage
PSAP CPE install mid-March; 4-month extension granted, ready 1Q2003
Live Phase I & II
Live Phase I & II
Live Phase I & II
Live Phase I
LIVE 12/30/02
Live Phase I & II
VZW actively deploying
Live Phase I
Live Phase I
Live Phase I. Ready for C&A/922 testing
PSAP not ready. Live Phase I 10/1/02
No Coverage- possible routing from other PSAPs- MAST is working with PSAP to determine.
Per MAST- PSAP will not be ready for 30-45 days from 1/23, PSAP CPE install by 3/31/03
PSAP awaiting separate wireless trunks from selective router.
VZW Actively deploying
VZW Actively deploying
LIVE Phase I
Live Phase I
Live Phase I & II
Live Phase I & II
Live Phase I
Live Phase I
LIVE 1/21/2003
Live Phase I
Live Phase I, Moto Switch
Live Phase I 12/20/02
Live Phase I & II
Live Phase I
Sprint S/R (Farmville) not NCAS capable until Feb. 2003. VZW trks comp to Farmville
Ready for drive testing. Live Phase I 12/17/02
Live Phase I 10/08/02
Live Phase I
VZW actively deploying
Live Phase I & II
Per ATC- PSAP has not ordered trunks as of Jan 2003- requested Town of Vinton to rescind request
Live Phase I
LIVE Phase I 1/16/03, LIVE Phase II 2/4/03
Live Phase I & II
No Coverage
Testing Complete- Per Steve M- does not want to turn up until mid-Feb 2003
Live Phase I
Live Phase I 10/3/02. Ready for C&A/922 testing
VZW actively deploying
Live Phase I & II
PSAP injunction delay per LRK - will not be ready to deploy until April 2003
Tested 1-30-03. No PSAP trunks to Chester/Stuart. PSAP trunks due end of February
LIVE Phase I
No Coverage
VZW actively deploying- PSAP agrees to mid-Feb deployment date, 2/29 Trunks need to be re-provisioned
Live Phase I
Live Phase I

Virginia Wireless E-911 Service Board
Monthly Status Report

TCS processing RF data for deployment waiting on approval of maps & traffic plans from PSAP- VZW actively deploying
Live Phase I & II
Verizon actively deploying. Testing scheduled for 2/28/03
Email from PSAP stating delivery date for equip end of March- agrees to 3 weeks post-delivery for deployment
VZW actively deploying