Virginia Wireless E-911 Service Board
Monthly Status Report

CMRS Provider Name:	US Cellular
For period:	August 2002
Prepared by:	Aston Cole

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Albemarle Emergency Communication Center	04/10/97	*8/2/2000*	NCAS	6/21/2001			Complete
Albemarle Fire Department	04/10/97	*8/2/2000*	NCAS	6/21/2001			Complete
Bedford County Sheriff's Office	02/03/00	unknown	NCAS	None			Currently testing with the PSAP
Franklin County Communications Center	07/31/00	unknown	NCAS	None			Currently testing with the PSAP
City of Galax Police Department	10/26/99	unknown	NCAS	None			Waiting trunk on order FOC. (AT&T)
Grayson County Sheriff	10/26/99	unknown	NCAS	None			Secondary PSAP- Calls will route to Galax
Martinsville/Henry County 911 Communications Center	10/07/99	1/25/2002	NCAS	Yes			Live
City of Lynchburg 911	07/07/99	*1/5/2001*	NCAS	None			Live
Christianburg Police Department (Montgomery County)	03/08/01	unknown	NCAS	None			Currently testing with the PSAP
Roanoke City Communications Department	01/16/01	unknown	NCAS	None			Live
Roanoke County Police Department	02/02/01	unknown	NCAS	None			Live
Rockbridge County Sheriff's Department	03/29/00	7/30/2001	NCAS	5/23/2002			Currenttly testing with PSAP
Salem City Police Department	11/30/00	unknown	NCAS	3/22/2002			Live
Shenandoah County Sheriff's Office	07/07/99	N/A	NCAS	None			No Coverage
Buckingham Co 911	None	unknown	NCAS	None			Farmville router not currently NCAS compatible. According to Sprint
Smyth Co 911	4/10/2002	unknown	NCAS	None			Trunks on order, no FOC
Wytheville City	None	unknown	NCAS	None			No Request
Patrick Co	11/7/2001	unknown	NCAS	None			Currenttly testing with PSAP
Vinton PD, Roanoke Co	5/23/2002	NCAS	NCAS	None			PSAP is not ready with PSAP trunks
Greene County ECC	5/23/2002	NCAS	NCAS	None			Work in progress