

Virginia Wireless E-911 Services Board Project Management Monthly Activity Report

Vendor: L Robert Kimball & Associates, Inc.
 Region/Locality: Central Virginia
 Period: May 2004 (4/25 - 5/29)

Activity Report				
Task	Locality	Hours this period	Total Hours	Comments
Active Tasks				
INSTALLATION OVERSIGHT		0		
ACCEPTANCE TESTING		0		
SYSTEM IMPLEMENTATION: ASSISTANCE, MONITORING, & COORDINATION		0		
MAP, CAD, & GEOFILE ASSESSMENT & ASSISTANCE		0		
PROJECT REPORTING & STATUS REVIEW		1.5		
Status Reporting	Central VA Region	1		
Update contract extension hours for region	Central VA Region	0.5		
PSAP STRATEGIC PLANNING		0		
CPE ASSESSMENT & ASSISTANCE		0		
COST RECOVERY & TRUE-UP ASSISTANCE		0		
WSP/LEC CONTACT, COORDINATION, & ASSESSMENT		10.75		
Coordinate PSAP request for Ph-1 COS and Lat/Lon masking with T-Mobile	Powhatan	1.5		
Advise PSAP re tower coordinates source for wireless ALI	Hanover	0.5		
Review Sprint PCS final deployment test results with PSAP	Richmond	3		
Provide T-Mobile FCC deployment extension advisory to all PSAPs	Central VA Region	0.5		

Task	Locality	Hours this period	Total Hours	Comments
Review T-Mobile deployment status with PSAP	Henrico	0.5		
Request Triton PCS Ph-2 deployment documentation and review actual status with PSAP	Henrico	0.75		
Assist PSAP with completion of PSAP Survey Form from T-Mobile.	Richmond	1.5		
Forward request for PSAP assistance with Nextel Ph-2 testing and Sprint PCS Ph-2 testingbeyond WSB cutoff date	Hanover	1.5		
Coordinate Sprint PCS Ph-2 testing	Hanover	1		
CUTOVER PLANNING ASSISTANCE		0		
TRAINING ASSISTANCE		0		
TOTAL	SOW: 3100hr	12.25		

Task	Locality	Hours this period	Total Hours	Comments
Completed Tasks				
Phase-I deployment with all carriers providing service to PSAP. T-Mobile Phase-1 deployment pending in Powhatan.	Central Va Region			
PSAP CPE, CAD, & Mapping is Phase-II ready	Chesterfield Hanover Henrico Richmond, City			
Phase-II Letters of Request have been issued to all deployed carriers	Chesterfield Hanover Henrico Richmond, City			
Phase-II deployed	Chesterfield			Alltel Nextel Communiations Ntelos Sprint PCS Triton PCS Verizon Wireless
Phase-II Tests Scheduled:	Hanover			Alltel Wireless 7/13/04 Nextel Comm 6/24/04 Ntelos 6/30/04 Sprint PCS 7/20/04 T-Mobile 2/17/05 Triton PCS pending Verizon Wireless 6/29/04
Phase-II deployed	Henrico			Alltel Nextel Communiations Ntelos Sprint PCS Verizon Wireless
Phase-II deployed	Richmond			Alltel Nextel Communiations Ntelos Verizon Wireless

Task	Locality	Hours this period	Total Hours	Comments
Issues of Importance				
Issue	Actions Proposed to Resolve Issue			Comments
Powhatan's lack of funding to resolve problems with street addressing is delaying mapping system procurement. Seeking legal opinion from County Attorney for procurement requirements.	New Planning Director and Finance Director are researching funding options for the County.			No change from previous month.
Some carriers have not fully coordinated Phase-II testing with PSAPs.	PSAP will not accept Phase-II deployment as final without test result confirmation.			Test documentation to be provided. Some testing of sites remains.
Carrier deployed without notification to County	PSAP advised of new deployment			Testing scheduled 6/21/04
T-Mobile not deploying Phase-2 until February 2005	Referred to WSB			