

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For Period:	7/1/2003 7/31/2003
Prepared by:	Bob Layman

PAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Ablemarle County/Charlottesville, City of	7/13/1999	2/5/2002	NCAS	6/21/2001	4/24/2003	Network	Implemented - Phase I and II
Accomack/Northampton County	11/27/2000	3/14/2002	NCAS	9/25/2001	4/25/2003	Network	Implemented - Phase I and II
Amelia County	1/13/2003		NCAS				Phase I deployed 8/7/2003
Amherst County	1/16/2003		NCAS				Needs action
Augusta County	12/9/2002		NCAS				Routing information approved by the jurisdiction. Carrier and PSAP trunks are ordered.
Bedford County	6/14/2000	9/6/2002	NCAS	5/15/2003			Implemented - Phase I, Working with Intrado's on Phase II.
Blacksburg, Town of	12/18/2002		NCAS	6/30/2003			Deployed Phase I 7/21/2003
Botetourt County	1/17/2002		NCAS	6/17/2003			Deployed Phase I 7/17/2003
Bristol, City of	1/29/2002	6/18/2003	NCAS	2/1/2003			6/18/03 Implemented Phase I, Phase I Testing Scheduled for 9/2/2003.
Brunswick County	1/6/2003	7/25/2003	NCAS				PSAP has been replacing CPE. PSAP expects to be ready 8/31/03.
Campbell County	1/21/2003		NCAS				5/21/03 Intrado's working on routing
Caroline County	6/25/2002		NCAS				Phase I deployed 8/7/2003
Chesapeake, City of	6/22/1999	8/1/2001	NCAS	3/28/2001			Implemented - Phase I & Phase II on hold - PSAP working on CPE upgrade
Chesterfield County	2/22/2001	4/10/2002	NCAS	2/8/2001	3/12/2003	Network	Implemented - Phase II
Christiansburg, City of	12/27/2002	2/14/2003	NCAS	6/30/2003			Implemented - Phase I
Clarke County	8/1/2001	4/29/2002	NCAS	2/10/2003			Implemented - Phase I - Phase II testing 8/8/2003.
Colonial Heights, City of	3/4/2002		NCAS				Phase I Deployed 8/3/2003
Danville, City of	2/22/2001	9/10/2002	NCAS	5/14/2003			Implemented - Phase I
Dinwiddie County	8/8/2002		NCAS	8/8/2002			PSAP placing RFP to replace their CPE equipment.
Emporia, City of	9/17/2001	6/24/2002	NCAS	1/27/2003			Implemented - Phase I, Phase II Drive Testing Scheduled 8/4/2003.
Fluvanna County	9/16/2002		NCAS				Sprint advised there are no more ports to selective will not be expanded until Nov, 2003.
Franklin County	11/20/2002		NCAS				Drive Testing Scheduled for 8/6/2003
Franklin, City of	8/30/2001	12/19/2002	NCAS				Implemented - Phase I
Frederick County	7/12/2001	4/26/2002	NCAS	9/17/2002			Implemented - Phase I
Fredericksburg, City of	3/29/2002	10/30/2002	NCAS				Implemented - Phase I
Gloucester County	10/3/2001		NCAS				Drive testing Planned for 8/28/2003.
Goochland County	3/20/2002		NCAS				Deployed Phase I 8/3/2003
Greene County	5/28/2002		NCAS				Drive Testing Scheduled for 8/7/2003
Hampton, City of	6/16/1999	8/1/2001	NCAS	3/21/2001	6/17/2003	Network	Phase II 7/1/03.
Hanover County	2/7/2001	3/26/2002	NCAS				Implemented - Phase I
Harrisonburg, City of/Rockingham County	5/1/1999	2/5/2002	NCAS	1/23/2003			Implemented - Phase I - 5/29/03 Phase II testing scheduled for 8/18/2003.
Henrico County	7/1/2000	3/20/2002	NCAS	10/18/2001	4/29/2003	Network	Implemented - Phase I & II
Hopewell, City of	7/26/2001	6/20/2002	NCAS				Implemented - Phase I
Isle of Wight	12/8/2000	3/21/2002	NCAS				Implemented - Phase I
James City County	11/21/2000	2/13/2002	NCAS	4/4/2001	4/25/2003	Network	Implemented - Phase I & II
King George County	3/6/2003		NCAS				Intrado's contacted PSAP for Routing. Triton to order trunks.
King William County	10/16/2002		NCAS				Drive Testing 8/12/2003.
Louisa County	12/4/2001	10/2/2002	NCAS				Implemented - Phase I
Lunenburg County	1/9/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Lynchburg, City of	2/8/2000	10/17/2002	NCAS	9/26/2001			Phase II Testing completed 7/10/2003.
Martinsville/Henry County	9/1/2000	8/15/2001	NCAS	9/17/2001	3/28/2003	Network	Implemented - Phase I & II
Madison County	9/5/2002		NCAS				5/29/03 Intrado's shows status as on hold
Mecklenburg County	ltr rescinded		NCAS				May 7, 2003 Letter advises PSAP will be ready 8/03.
Middlesex County	9/18/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Montgomery County	12/17/2002		NCAS	6/30/2003			Phase I deployed 7/21/2003.

Virginia Wireless E-911 Service Board Monthly Status Report

CMRS Provider Name:	Triton PCS
For Period:	7/1/2003 7/31/2003
Prepared by:	Bob Layman

PAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Phase II Solution	Deployment Status
Nelson County	3/17/2003		N/A				Intrado's working on routing. Triton ordering trunks.
New Kent County	9/17/2001	11/25/2002	NCAS				Implemented - Phase I
Newport News, City of	6/25/1999	8/1/2000	NCAS	3/27/2001	6/25/2003	Network	Implemented - Phase I and II
Norfolk, City of	6/28/1999	8/1/2000	NCAS	4/1/2001			Implemented - Phase I - Successful retest 7/1/2003.
Northumberland County	9/19/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Nottoway County	2/25/2002		NCAS				CPE upgrade needed to support NCAS. Upgrade will not occur until December. Considering CAS.
Orange County	8/17/2001	6/11/2002	NCAS	3/18/2003			Implemented - Phase I. Phase II testing 8/11/2003.
Petersburg, City of	10/10/2001	10/30/2002	NCAS				Implemented - Phase I
Pittsylvania County	2/6/2001	9/10/2002	NCAS	4/4/2002	5/7/2003	Network	Implemented - Phase I & II
Poquoson County	2/5/2003		NCAS				Intrado's working on routing. Triton ordering trunks.
Portsmouth, City of	6/16/1999	8/1/2000	NCAS	3/20/2001	4/25/2003	Network	Implemented - Phase I & II
Powhatan County	4/9/2001	4/11/2002	NCAS				Implemented - Phase I
Farmville, Town of (Prince Edward)							Letter from Jurisdiction indicated delay until November 2003.
Prince George County	12/10/2001	10/24/2002	NCAS				Implemented - Phase I
Pulaski County	7/3/2001	12/6/2002	NCAS	6/30/2003			Implemented - Phase I
Radford, City of	12/18/2002	2/19/2002	NCAS	6/30/2003			Implemented - Phase I
Richmond, City of	7/1/2000	3/19/2002	NCAS	9/6/2001	3/12/2003	Network	Implemented - Phase II
Roanoke County	1/2/2002	6/24/2002	NCAS				Implemented - Phase I
Roanoke, City of	1/16/2001	7/12/2002	NCAS				Implemented - Phase I
Rockbridge County	3/29/2000	7/16/2002	NCAS	5/23/2002			Implemented - Phase I & Phase II continuing to experience timing issues retest 8/12/2003.
Salem, City of	12/17/2001	7/12/2002	NCAS	3/6/2002	5/27/2003	Network	Implemented - Phase I & Phase II
Smyth County	4/18/2002	6/26/2003	NCAS				Implemented - Phase I
Southampton County	11/15/2001		NCAS	2/11/2003			Phase I and Phase II deployment testing 8/26/2003.
Spotsylvania County	6/25/2002		NCAS				Continuity testing 8/5/2003. Deployment testing 8/7/2003.
Stafford County	9/21/2001		NCAS	4/1/2002			Deployment testing targeted for 8/25/2003
Staunton, City of	12/17/2002		NCAS				Intrado's completing routing. Triton to order trunks.
Suffolk, City of	1999	8/1/2000	NCAS	3/26/2001	5/20/2003	Network	Implemented - Phase I & II
Sussex County	12/3/2001		NCAS				PSAP projects being ready in August 2003.
Vinton, Town of	5/23/2002		NCAS				PSAP now ready testing targeted for 8/25/2003.
Virginia Beach, City of	1999	8/1/2000	NCAS	3/13/2001			Implemented - Phase I - PSAP working on re-bid capability for PH II
Warren County	11/19/2001	8/9/2002	NCAS	11/19/2001			Implemented - Phase I - Phase II testing scheduled 8/6/03
Washington County	1/4/2002	6/18/2003	NCAS	3/29/2003			Phase I deployed 6/18/2003.
Waynesboro, City of	3/31/2003						5/28/03 Intrado's is working on routing. Triton to order trunks.
West Point, Town of	11/21/2002		N/A				N/A - No Sites in PSAP Jurisdiction
Williamsburg, City of	12/1/2000	2/13/2002	NCAS				Implemented - Phase I
Winchester, City of	9/13/2001	8/1/2002	NCAS	9/14/2001			Implemented - Phase I - Phase II testing 8/8/2003.
York County	1999	8/1/2000	NCAS	3/14/2001	2/5/2003	Network	Implemented - Phase II