

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through June 30th, 2002
Prepared by:	Dawne Hausman

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Accomac County	00	11/28/00	NCAS	09/25/01	07/15/02	
Alexandria City	00	1/22/02	NCAS	07/12/01	07/15/02	
Alleghany County	6/11/02		NCAS			Traffic plans sent to PSAP; awaiting response
Amelia County Sheriff's Office	3/22/02	09/18/02	NCAS			Traffic plans sent to PSAP; awaiting response
Arlington County	00	11/20/01	NCAS	07/12/01	07/15/02	
Bedford County Sheriff's Office	2/3/00	5/15/02	NCAS			Trunks delayed - 6/14/02; further delayed until 7/5/02
Bristol	1/29/02	7/28/02	NCAS			
Carrol County, Twin Counties	10/26/99	6/1/02	NCAS			
Charles City Sheriff's Department	10/16/01	5/15/02	NCAS			Trunks accepted; testing started
Charlotte County Sheriff's Office	4/20/98	5/15/02	NCAS			Trunks accepted; testing started
Chesapeake	00	08/28/00	NCAS	03/28/01	06/15/02	
Chesterfield	00	06/30/00	NCAS	02/07/01	09/14/02	
Christianburg Police Department	3/8/01	5/15/02	NCAS			Trunks accepted -- turn up the week of 6/10/02
City of Colonial Heights	3/6/02	9/2/02				Traffic plans sent to PSAP; awaiting response
Covington	5/8/02					Traffic plans sent to PSAP; awaiting response
Danville	01	1/16/02	NCAS			
Dinwiddie Sheriff's Office	10/16/01	05/15/02	NCAS			Trunks accepted; testing started
Fairfax County	00	10/25/00	NCAS	07/12/01	07/15/02	
Farmville, Town of	2/13/02	8/12/02	NCAS			
Fauquier County	01	07/17/01	NCAS			
Franklin Police Department	2/14/00	5/15/02	NCAS			Trunks ordered; waiting on delivery date
Frederick County Sheriff's Office			NCAS	07/23/01	09/14/02	
Fredericksburg, City of	3/29/02	09/25/02	NCAS			Traffic plans sent to PSAP; awaiting response
Gloucester County Sheriff's Department	10/3/01	5/15/01	NCAS			PSAP - Stand Alone ALI
Greensville County/City of Imporia	2/14/00	5/15/02	NCAS			Trunks accepted; testing started
Hampton City	00	02/28/00	NCAS	03/21/01	07/15/02	
Hanover County	01	2/19/02	NCAS			
Henrico	00	06/30/00	NCAS	10/18/01	07/15/02	
Hopewell, City of, Police Department	7/26/01	5/15/02	NCAS			Trunks ordered; traffic plans sent to PSAP
Isle of Wight County	9/25/01	5/15/02	NCAS			Trunks accepted; system/drive testing
James City County	02	11/01/01	NCAS	04/04/01	06/15/02	
Lancaster County Sheriff's Office	11/5/01	6/1/02	NCAS			Trunks re-ordered to new SR; traffic plans sent to PSAP
Loudoun County	00	10/23/00	NCAS	07/12/01	07/15/02	
Louisa County Sheriff's Department	12/4/01	6/03/02	NCAS			Trunks in; waiting on verification of traffic plans from PSAP
Lunenburg County Sheriff's Department	1/9/02	07/08/02	NCAS			
Mecklenburg County E911	11/30/01	5/29/02	NCAS			Trunks ordered; traffic plans sent to PSAP

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	Verizon Wireless
For period:	Through June 30th, 2002
Prepared by:	Dawne Hausman

PSAP	Request Date Phase I	Proj./Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./Actual Phase II *	Deployment Status
Middlesex County Sheriff's Office	2/3/00	5/15/02	NCAS			On hold -- PSAP not ready for Enhanced 911 yet
Montgomery Sheriff's Department	2/14/00	5/15/02	NCAS			Trunks in -- testing started; traffic plans sent to PSAP
New Kent County Sheriff's Office	9/17/01	5/15/02	NCAS			Trunks ordered; traffic plans sent to PSAP
Newport News City	00	03/23/00	NCAS	03/27/01	06/15/02	
Norfolk City	00	03/30/00	NCAS	04/01/01	06/15/02	
Northampton	00	04/21/00	NCAS	09/25/01	07/15/02	
Orange County Emergency Comm.	2/3/00	5/15/02	NCAS			Trunks in -- testing started; traffic plans sent to PSAP
Patrick County Sheriff's Office	11/8/01	5/15/02	NCAS			Trunks ordered 5/24/02 -- waiting on delivery date
Petersburg Police Department	2/3/00	5/15/02	NCAS			Trunks ordered -- waiting on delivery date
Pittsylvania County	02	3/19/02	NCAS			
Portsmouth City	00	03/29/00	NCAS	04/20/01	06/15/02	
Powhatan	00	07/12/00	NCAS			
Prince George County Police Department	12/11/01	6/9/02	NCAS			Traffic plans sent to PSAP; awaiting response
Prince William 911 Comm.	2/3/00	4/15/02	NCAS	07/12/01	07/15/02	Trunks ready; waiting on PANI's for system testing
Pulaski County Sheriff's Office	6/26/01	05/15/02	NCAS			Trunks in -- testing started
Richmond City	00	07/07/00	NCAS			
Richmond County Sheriff's Office			NCAS	09/06/01	07/15/02	
Roanoke City Communications Dept	1/16/01	5/15/02	NCAS	09/20/01	09/14/02	Trunks in -- testing started; traffic plans approved by PSAP
Roanoke County Police Department	2/2/01	5/15/02	NCAS	09/20/01	09/14/02	Trunks in -- testing started; traffic plans sent to PSAP
Rockbridge County Sheriff's Dept	3/29/00	5/15/02	NCAS			Trunks ordered; waiting on PANI's
Shenandoah County		9/26/01	CAS			
Southampton County Sheriff's Dept	11/15/01	5/14/02	NCAS			Trunks in -- testing started
Spotsylvania County Sheriff's Dept	4/9/97	6/1/02	NCAS			Trunks tested; waiting on verification of traffic plan
Stafford County	2/14/00	6/1/02	NCAS			Trunks have been ordered; traffic plans sent to PSAP
Suffolk	00	03/29/00	NCAS	03/26/01	06/15/02	
Sussex County Sheriff's Office	11/29/01	5/28/02	NCAS			Trunks in -- testing started
Virginia Beach	00	04/13/00	NCAS	03/13/01	06/15/02	
Washington County	1/4/02	7/3/02	NCAS			
Westmoreland County	12/27/00	5/31/02	NCAS			Trunks ordered; traffic plans sent to PSAP
Williamsburg City	02	11/01/01	NCAS			
York	00	02/10/00	NCAS	03/14/01	04/08/02	