

Virginia Wireless E-911 Services Board

Project Management Monthly Activity Report

2/4/2003

Vendor: **GeoComm**
 Region/Locality: **Southwest Virginia**
 Period: **December, 2002**

Activity Report					
Task	Locality	% Complete	Total Hours	Hours this period	Comments
Active Tasks					
Cell site and sector ID and location verification issues	All Sprint served localities		60	16.5	On-going throughout the region as additional towers are identified as P1 candidates
Manage CPE compatibility and acquisition issues (Smyth Co. Recorder RFP)	Smyth, Wythe, Bristol & Washington		121.25	47.75	On-going as CPE issues are identified during call through testing
Tower/sector routing issues w/Intrado, AllTel, Sprint (LEC) and Nextel	All Sprint served localities		185.25	27.75	On-going as routing issues are identified during call through testing
Administrative procedures	N/A	100	172	83.75	Prepare reports, attend State Board, attend State mandated meeting, conduct GCC staff coord session
MSAG Creation, Additions and corrections	All Sprint served localities		94.5	23.25	On-going as MSAG issues are identified during call through testing
Working with Sprint (LEC) on network issues	All Sprint served localities		88	20.5	Working issues as they develop
Working "No Record Found" (NRF) Issues on tests and doing test calls	Smyth, Bristol, Washington & Twin		45.75	16.25	
Exchange NDAs and Letters of Agency with carriers/LECs	All		66	22	
Verizon entities groundwork (Inventory, interviews, CPE analysis (to the extent they have any yet)	Lee, Wise, Russell, Giles, Tazewell, Dickinson, Buckanan, Bland		113	60	Many of these entities don't have true wireline E911 yet and we are closely monitoring their progress so that wireless E911 can proceed ASAP
Various wireless carrier issues	All Sprint served localities		13.5	41.5	Working issues as they develop

TOTAL HOURS			959.25	359.25	2/4/2003
Completed Tasks					
Issues of Importance					
Issue	Actions Proposed to Resolve Issue			Comments	
Issue encountered regarding consistency of testing requirements, etc. from carrier to carrier, and (perhaps) from consulting firm to consulting firm	Suggested to Marzolf that a overall Statewide project coordination session be held with reps from all consulting firm, all carriers and the LECs to firm up consistent procedures and requirements				
Another issue was raised last month. That being the indecision on the part of some counties as to whether or not they are willing to implement Wireless E911 before wired. Related is the reported "overloading" of Verizon (LEC) and their apparent inability to rapidly implement either wired (where it does not exist) or wireless network and db in a timely fashion	As decisions are made by the Verizon counties, we intend to pursue this issue with Verizon to see if some work-arounds might be available.			Issue brought forward to Marzolf, awaiting guidance as to how hard to push for wireless before wired 911 in these localities.	